

# LEWIS COUNTY PUBLIC SAFETY BUILDING PARKING LOT AND DRAINAGE PROJECT

5252 OUTER STOWE STREET  
VILLAGE OF LOWVILLE  
LEWIS COUNTY, NEW YORK

STORM WATER POLLUTION PREVENTION PLAN

Job # 2023-003  
Date: 05-03-2023

# LEWIS COUNTY PUBLIC SAFETY BUILDING PARKING LOT AND DRAINAGE PROJECT

**PREPARED FOR:**

LEWIS COUNTY BUILDING AND GROUNDS  
7660 NORTH STATE STREET  
LOWVILLE, NY 13367  
CONTACT PERSON:  
MR. MATT O'CONNOR  
PH#: (315) 376-5321

5252 OUTER STOWE STREET  
VILLAGE OF LOWVILLE  
LEWIS COUNTY, NEW YORK



**MATTHEW J. CERVINI, P.E.**  
MANAGING ENGINEER

The above Engineer states that to the best of his knowledge, information and belief, the plans and specifications are in accordance with the applicable requirements of New York State. It is a violation of New York State Law for any person, unless acting under the direction of a licensed professional engineer to alter this document in any way. If altered, such licensee shall affix his or her seal and the notation "altered by " followed by his or her signature, date, and a specific description of alteration

STORM WATER POLLUTION PREVENTION PLAN

Job # 2023-003  
Date: 05-03-2023



18969 US Route 11  
Watertown, New York 13601  
Tel: (315) 788-3900  
E-mail: web@gymodpc.com

**STORMWATER POLLUTION PREVENTION PLAN - LEWIS COUNTY PUBLIC SAFETY BUILDING  
PARKING LOT AND DRAINAGE PROJECT**

**I. BACKGROUND INFORMATION**

- A. PROJECT DESCRIPTION
- B. STORMWATER MANAGEMENT OBJECTIVE
- C. SITE MAPS AND PLANS
- D. PREDEVELOPMENT CONDITIONS
- E. FUTURE SITE

**II. EROSION AND SEDIMENT CONTROL PLAN**

- A. PRE-CONSTRUCTION ACTIONS
- B. RUNOFF AND DRAINAGE CONTROL
- C. CONSTRUCTION SCHEDULE
- D. GRADING
- E. EROSION CONTROL
- F. SEDIMENT CONTROL
- G. MAINTENANCE AND INSPECTION
- H. FINAL GRADING AND LANDSCAPING
- I. POST-CONSTRUCTION CONTROLS

**III. WATER QUALITY CONTROL PLAN**

- A. STORMWATER
- B. POST-DEVELOPMENT STORMWATER CONTROL
- C. GREEN INFRASTRUCTURE
- D. PRE AND POST DEVELOPMENT STORMWATER COMPARISON
- E. CHANNEL PROTECTION VOLUME (CPV)
- F. OPERATIONS AND MAINTENANCE

**III. NOTICE OF INTENT/NOTICE OF TERMINATION**

- A. SUBMISSION

**IV. OWNER ACKNOWLEDGEMENT**

- A. ACKNOWLEDGEMENT

**APPENDIX A – MAPS**

USGS TOPO MAP  
ORTHOPHOTO MAP  
FEDERAL WETLAND MAP  
NYS DEC WETLAND MAP  
FEMA FIRM FLOOD MAP  
WEB SOIL SURVEY MAP AND DESCRIPTIONS  
CIVIL PLANS  
STORMWATER MANAGEMENT PLAN

**APPENDIX B**

VEGETATIVE PLAN

**APPENDIX C – FORMS**

CONSTRUCTION SITE LOGBOOK  
PRECONSTRUCTION MEETING DOCUMENTS

OPERATOR'S CERTIFICATION  
CONTRACTOR (OR SUBCONTRACTOR) CERTIFICATION STATEMENT  
PRECONSTRUCTION SITE ASSESSMENT FORM  
CONSTRUCTION DURATION INSPECTIONS  
MAINTENANCE SCHEDULES  
MODIFICATION TO THE SWPPP  
MONITORING, REPORTING AND THREE MONTH STATUS REPORTS  
FINAL STABILIZATION AND RETENTION OF RECORDS

NYS DEC SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM  
CONSTRUCTION ACTIVITIES PER. # GP-0-20-001

FACT SHEET FOR NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL  
CONSERVATION SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM  
CONSTRUCTION ACTIVITY PERMIT NO. GP-0-20-001

SWPPP INSPECTION REPORT FORM  
CONSTRUCTION INSPECTION CHECKLISTS  
OPERATION, MAINTENANCE, AND MANAGEMENT CHECKLISTS  
NYS DEC'S BLUE BOOK "LITE"  
NOTICE OF INTENT  
NOTICE OF TERMINATION

APPENDIX D – CALCULATIONS  
WQV / RRV CALCULATIONS

## **I. BACKGROUND INFORMATION**

### **A. PROJECT DESCRIPTION**

Lewis County is proposing to reconstruct portions of the existing asphalt parking lots and drive isles at the Lewis County Public Safety Facility. In total, the project area will encompass  $\pm 8$  acres, with  $\pm 1.30$  acres of existing impervious area to be redeveloped and  $\pm 0.07$  acres of existing impervious area to be reclaimed as lawn areas. The property is located on 5252 Outer Stowe Street in the Village of Lowville, Lewis County, New York.

The project is proposed to disturb  $\pm 2.01$  acres with the proposed redevelopment of the parking lot and drive isles. The proposed redevelopment and site improvements are depicted on the attached Civil Plans prepared by GYMO DPC (Appendix A).

Elevations vary across the site, with the highest elevation being on the hill located in the southwest of the project site at approximately 1,023', and the lowest being along the eastern edge of the site at 1,006'. The site primarily sheet flows away from the existing facility to the northwest and southeast.

### **B. STORMWATER MANAGEMENT OBJECTIVE**

The project will provide permanent water quality treatment as required by the New York State Department of Environmental Conservation (NYS DEC) for redevelopment projects. This Stormwater Pollution Prevention Plan (SWPPP) will detail the methods chosen to provide the treatment of the stormwater.

The project involves redevelopment of existing impervious areas only, therefore, the stormwater management objective is to provide water quality treatment or area reduction for 25% of the total disturbed existing impervious area. Per the NYS Stormwater Design manual, Runoff Reduction Volume (RRv) criteria do not apply for redevelopment projects. Additionally, because this redevelopment project will not alter the existing hydrology and will not result in an increase in impervious coverage on site, the NYS Stormwater Design manual indicates that the Channel Protection Volume (CPv), ten-year, and hundred-year criteria do not apply. Treatment goals will be achieved using a combination of vegetated filter strips and a reduction in the overall impervious area on the site. In addition to this, impacts on surrounding sites should be minimized through the proper implementation and maintenance of Best Management Practices (BMP's) during and after construction.

### **C. SITE MAPS AND PLANS**

A USGS topographic map with contours showing the project location is attached. Also included is an orthophoto of the site, Federal and NYS wetland maps, FEMA FIRM Map, and a Storm Water Management Plan. Civil design plans for the project are also included. All aforementioned maps are included in Appendix A.

### **D. PREDEVELOPMENT CONDITIONS**

#### **Overall Existing Drainage Area**

The site generally slopes from the southwest to the northeast. With low points being located along the western and eastern edges of the site. The USGS topographic map attached in Appendix A, along with the existing conditions plan in Appendix A show the general slopes on site. From a high point located along the southwest edge of the site, stormwater generally sheet flows to the existing asphalt parking lots, where it is diverted around the existing facility and either flows north toward the existing stormwater management area adjacent to Outer Stowe Street, or east towards the existing creek that flows through the site. For further

information refer to the existing conditions plan in Appendix A.

### **Existing General Site Conditions**

As previously mentioned, the slope of the site generally falls from the southwest to the northeast. Slopes for the existing building and parking lots are generally gradual, being between 1-5%. The general slopes for the undeveloped area and adjacent lawn areas are 5-20%, as can be seen in the Civil Plans in Appendix A. Slopes as steep as 50% can be found adjacent to the creek along the southeast portion of the site. The site was previously developed with the existing Public Safety facility and parking lot. The undeveloped portions of the site are mostly open field/lawn areas.

### **Wetlands/Drainage Structures**

The NYS DEC Freshwater Wetlands map does not indicate a state regulated wetland on the site. Per information available on the NYSDEC Environmental Resource Mapper, the stream located along the southeast edge of the site is a tributary to Mill Creek, and is classified as a class "C" stream. No disturbance to this stream is anticipated as part of this project.

The United States Fish and Wildlife Service (USFWS) National Wetlands Inventory (NWI) map does not indicate the presence of federally regulated wetlands on the project site. According to the NWI Map, the creek located along the southeast edge of the site is recognized as a Riverine (R5UBH). No disturbance to this stream is anticipated as part of this project.

### **Sensitive Areas**

The existing stormwater management area should be considered a sensitive area. Care should be taken by the contractor to ensure that the proposed project will have no adverse impacts on the system. Should any other sensitive areas arise, the contractor should verify with the SWPPP inspector on how to protect these areas. Wetlands should be considered a sensitive area to sediment laden runoff and should be protected.

### **Existing Storm Water Facilities**

There are existing culverts and swales on site for storm water conveyance and management. Portions of the surface runoff from the site is conveyed through the aforementioned culvert pipes and swales to an existing stormwater management area that was constructed as part of a previous development at the adjacent Department of Social Services. Note that no disturbance or impact to the existing stormwater management area is proposed as a part of this project.

### **Supply Wells/Sewage Treatment Systems**

Currently, there are no water supply wells or sewage treatment facilities located on the project parcel.

### **Soils**

According to the United States Department of Agriculture, Natural Resources Conservation Service (USDA NRCS), the primary soils onsite are Farmington Loam and Dunkirk silt loam.

A majority of the soils on site are considered hydrologic soil group D or C soils. See the USDA NRCS Soil Mapping and descriptions for more information on the specific soil properties in Appendix A.

## **E. FUTURE SITE**

### **Proposed Development and SWPPP Scope**

The SWPPP entails the preparation of the site for construction activities, discharge management during construction, post-construction maintenance practices and permanent designed treatment systems required for water quality treatment.

Section IA describes the proposed development in the project area that this SWPPP will cover and is depicted on the Civil Plans. Additionally, the mapping in Appendix A shows the development in its entirety. Storm water from the site will be controlled by stormwater management areas and vegetated filter strips. Temporary ESC measures, including silt fence, shall be utilized to help prevent erosion and sedimentation during construction.

### **Disturbed Area**

The project will ultimately disturb  $\pm 2.01$  acres of land. Disturbance is planned to commence in the Summer of 2023. The site contains  $\pm 1.37$  acres of existing impervious surfaces that will be disturbed during construction. Of this original  $\pm 1.37$  acres,  $\pm 1.30$  acres will be redeveloped with impervious surfaces, and the remaining  $\pm 0.07$  acres will be reclaimed as lawn area. Other permeable area will be reclaimed as wooded and lawn area. This can be seen on the site development plans in Appendix A.

### **Utilities**

No new Water or sewer utilities are proposed as a part of this project. Underground electric lines are proposed to be installed to allow for the relocation of some existing light poles and provide a conduit to install wiring for future electric vehicle chargers. See the site development plans in Appendix A.

### **Sensitive Areas**

Existing water quality treatment areas are considered sensitive to sediment laden runoff and should be protected. Should additional sensitive areas be identified on the project site, care should be taken to prevent any disturbance of the area and prevent any sediment laden runoff from entering the area.

### **Pollution Prevention**

Items such as litter, construction chemicals, and construction debris will be stored in contractor vehicles and transported from the project site on a daily basis. Machinery left on site while not in use will be parked away from drainage channels. All construction material and stockpiled soil will be stored in areas that will not impact drainage channels.

If and when spills occur on site, the following steps are to be taken:

1. Contain and halt spill source.
2. Call the NYS DEC 24 Hour Spill Hotline at: 1-800-457-7362
3. Utilize all manpower and equipment available to contain spill until arrival.

### **Materials Storage**

Some excavated material will be used as fill on site. Unsuitable fill materials will be loaded directly into a dump truck and hauled off site to a NYS DEC acceptable disposal location.

Fuels, hazardous chemicals, etc. are to be stored in an approved secondary containment

device as directed by the inspector. Visual inspections will be conducted daily to verify that construction chemicals such as lubricants, fuels, cleaning supplies, etc. are not contaminating the site.

Excess concrete is to be disposed of in a designated washout area. The washout area should be lined and inward sloping to contain the materials. In cases where grade slopes away from the washout area, silt fencing is to be utilized.

## **II. EROSION AND SEDIMENT CONTROL PLAN**

### **A. PRE-CONSTRUCTION ACTIONS**

#### **Housekeeping**

A pre-construction meeting shall be held between the owner, contractor and engineer. At this meeting, the pre-construction checklist and inspection shall be completed, contractor certification statement(s) signed and operator certification statement signed. These forms are contained within the Construction Site Log Book attached in Appendix C. The contractor certification statement is to be signed by all contractors and sub-contractors.

The NYS DEC SWPPP requirements state that the Notice of Intent (NOI), inspection forms, etc. are to be kept on site and accessible by the public at all times. The contractor is to install a sign for this purpose. See the SWPPP inspector for information regarding this.

#### **Resource Protection**

Mark and protect any important areas or objects on site that should be avoided and protected such as trees, root zones, wetlands or septic systems. Work limits should be flagged to avoid unnecessary disturbance. Vegetative areas that could be used as filter strips should also be protected for possible use during the project. A temporary sediment basin, check dams and/or pipe slope drains could be utilized to maintain water quality as directed by the inspector and as called out on the plans.

#### **Surface Water Protection**

Divert clean runoff from entering the area to be disturbed. Install any ESC measures called out on the Storm Water Development plans or deemed necessary in the pre-construction inspection. Refer to Appendix A for ESC details within the Storm Water Development Plans. The water quality at the outfall locations will be monitored throughout the duration of the project. If deemed necessary by the inspector, the project will be temporarily shut down until ESC measures are installed and water quality is increased. No construction activity is to take place in any wetlands that are encountered on or off site.

#### **Stabilized Construction Entrance**

Establish a temporary construction entrance to capture mud and debris from vehicles before they exit the construction area as shown on the Civil Plans in Appendix A. Bare areas used for construction routes, equipment parking, etc. should be stabilized immediately with gravel or vegetative cover as work takes place. Any sediment tracked onto neighboring properties or adjacent roadways is to be removed on a daily basis. Construction entrance signs should be installed at this time.

#### **Perimeter Sediment Controls**

Install silt fences in compliance with the attached details in Appendix A at the locations shown on the Civil Plans. Use appropriate spacing intervals along the contours and install



on undisturbed ground. Steep slopes require a tighter spacing than gradual slopes. Install additional sediment traps and barriers as needed during grading and construction.

## **B. RUNOFF AND DRAINAGE CONTROL**

### **Runoff Control**

Runoff and drainage controls are to be installed prior to land grading activities. An effort should be made to mitigate each sub-drainage area's flow before it reaches the overall drainage area outfall. Divert runoff from highly erodible soil and steep slopes to more stable areas when possible. When it is necessary to convey drainage down existing or proposed cut and fill slopes, redirect the flow to lower velocities using ESC measures such as check dams. Final site drainage is to be constructed to prevent erosion, concentrated flows to adjacent properties, uncontrolled overflow, and ponding.

### **Runoff Conveyance System**

All channel and stream banks need to be seeded at the outlets. Install check or rock dams to slow the velocity of the concentrated flow. Protect existing natural drainage systems and streams by using vegetative strips wherever possible and other applicable ESC practices.

### **Groundwater Recharge During Construction**

Infiltration should be used whenever possible to dissipate water. Use appropriate ESC practices to facilitate this such as check dams to slow the water velocity. By increasing the amount of time it takes for water to leave the site, there will be greater water infiltration into the ground and decreased erosion. This increase in groundwater flow will help to keep the pre- to post-development characteristic changes of downstream bodies to a minimum.

### **Runoff Diversion**

Diversion of flows around the work areas and away from disturbed soil may be necessary. This can be accomplished through the use of temporary swales and/or pumping. All temporary diversion channels that are required shall be field verified prior to performing the work. Runoff from sudden storm events should be contained within excavations, and once the excavations are exceeded, runoff will spill over to areas protected by silt fence.

### **Outlet Stabilization**

Install rip-rap as shown on Civil Plans and as directed by the inspector.

## **C. CONSTRUCTION SCHEDULE**

### **General**

The initial permit obtained from the NYS DEC is only valid for disturbance up to five acres. Disturbance of more than five acres at any given time requires SWPPP review and permission from the local DEC.

During the construction process, the contractor will be required to install temporary ESC measures based on the activities planned. At any time during construction, the qualified SWPPP inspector can decide that additional ESC practices are necessary, and the contractor should install such additional measures accordingly.

After construction is complete in an area, it will be top soiled, seeded, mulched or stabilized with placement of stone as required. ESC details are provided in Appendix A.

It is anticipated that the contractor will follow a construction sequence starting with mobilization and installing ESC measures. The sequence is as follows:

**Construction Phasing:**

1. Verify limits of construction on plans. Install off-site sediment tracking control.
2. Install temporary silt fencing at the locations shown on Plans.
3. Grade in conveyance swales. Install temporary storm structures that provide for the rerouting of off-site stormwater, as necessary.
4. Install utilities including trench drain, catch basins, and storm utility piping.
5. Rough grade the roadway and lots, working upward. Where concentrated flows develop, install check dams and/or rip-rap as shown on the Storm Water Development Plans and as directed by the SWPPP inspector.
6. Fine grade for roadway. Drainage paths and inlets should remain protected with silt fence and other measures until grass has been established and the final course of pavement has been placed.
7. Install Roadways/pavement and retaining wall.
8. Place topsoil in lawn areas. Seed and mulch.
9. Install trees and plantings.
10. Once grass has been established and all ground disturbances have ceased temporary ESC measures can be removed.

Open areas that are going to be stabilized will be done in accordance with NYS DEC requirements.

**D. GRADING**

**General**

Initial clearing should be limited to what is needed to install the ESC measures. Only after the ESCs are in place shall excavation, clearing or any other earth disturbance take place. Avoid disturbance of steep slopes. When disturbance is necessary on steep slopes, maintain an undisturbed buffer to control runoff.

**Stockpile Area**

Topsoil removed from the site should be stored in a stockpile location. Stockpiled topsoil should be protected, stabilized and located away from storm drains and water bodies.

**Protected Areas**

Grading or removal of vegetation should not disturb established buffers and should not be allowed within any regulated distance from wetlands, the high-water line or other such protected zones. Proposed grading should not impair existing surface drainage resulting in a potential erosion hazard impacting neighboring land or water bodies.

## **E. EROSION CONTROL**

### **Stabilization**

Stabilization of a disturbed area can be achieved by vegetative or non-vegetative means to keep soil in place. There are several NYS DEC accepted methods/materials for accomplishing this: wood shavings, wood fiber, gravel, crushed stone, straw, mats and other materials. When working to achieve grass in open areas via seeding, additional measures are required to consider the area as stabilized before it has grown. Anchoring of straw into the ground via a tracked machine along with the seed will meet the requirement for stabilization as long as disturbance remains under five acres. Consult the SWPPP inspector and/or your local NYS DEC representative for more information on stabilization requirements. When work is to be performed during winter months, special measures may have to be implemented to obtain stabilization requirements. In general, the aforementioned tracking method should meet stabilization requirements. Although in some cases, mulching may be required depending on site conditions.

Implement ESC practices to keep soil in place. Perimeter controls and slopes should be stabilized immediately. When activities temporarily cease during construction, soil stockpiles and exposed soil are to be stabilized by seed, mulch or other appropriate measures as soon as possible. In no case shall this take place any more than 14 days after the activity has ceased. Apply temporary or permanent stabilization measures immediately on all disturbed areas where work is delayed or completed.

The operator shall initiate stabilization measures as soon as practicable in portions of the site where construction activities have temporarily or permanently ceased, but in no case more than 14 days after the construction activity in that portion of the site has temporarily or permanently ceased. This requirement does not apply in the following instances:

- a. Where the initiation of stabilization measures by the 14<sup>th</sup> day after construction activity temporarily or permanently ceases is precluded by snow cover or frozen ground conditions, stabilization measures shall be initiated as soon as practicable;
- b. Where construction activity on a portion of the site is temporarily ceased, and earth-disturbing activities will be resumed within twenty-one (21) days, temporary stabilization measures need not be initiated on that portion of the site.

## **F. SEDIMENT CONTROL**

### **General**

At any location where surface runoff from disturbed or graded areas may flow off the construction area, sediment control measures must be installed to prevent sediment transportation off site. No grading, filling, or other disturbance is allowed within existing drainage swales. Any graded swales or other areas that transport concentrated flows are to be stabilized to prevent erosion. Splash blocks, sod, or piping is to be used at the outfalls of downspouts or sump pump discharges as required by site conditions. Sediment controls shall be installed per the ESC Plan and recommendations of the SWPPP inspector.

All plans should be verified and further stormwater controls should be implemented as deemed necessary by the contractor and qualified inspector. Temporary sediment basins must be cleaned out periodically through the duration of the project and once the project has been completed.

## **G. MAINTENANCE AND INSPECTION**

## **Maintenance**

ESC maintenance will be performed by the contractor in accordance with the following:

1. Backfill of all utility trenches the same day as excavation.
2. Installation of the stone roadway material and compaction the same day.
3. Inspection and repair of silt fence and check dam, eroded channels, etc. within 24 hours of storm events and a minimum of once per week.
4. Removal of sediment buildup greater than 2-inches within the silt fence and check dam.

Maintenance activities are to be performed on a regular basis and as soon as the problem is identified or directed by the SWPPP inspector.

## **Inspection Duties**

The owner or operator must ensure that all ESC practices identified in the SWPPP are maintained in effective operating condition at all times. The operator shall have a qualified professional conduct an assessment of the site prior to the commencement of construction and certify in an inspection report that the appropriate ESCs described in the SWPPP and required by Part IV of the NYS State Pollutant Discharge Elimination System (SPDES) permit have been adequately installed or implemented to ensure overall preparedness of the site for the commencement of construction.

Following the commencement of construction, site inspections shall be conducted by the qualified inspector in accordance with the following timetable, as quoted from Part IV.C.2 of Permit GP-0-20-001:

- a. For construction sites where soil disturbance activities are ongoing, the qualified inspector shall conduct a site inspection at least once every seven (7) calendar days.
- b. For construction sites where soil disturbance activities are ongoing and the owner or operator has received authorization in accordance with Part II. C.3. to disturb greater than five (5) acres of soil at any one time, the qualified inspector shall conduct at least two (2) site inspections every seven calendar days. When performing just two (2) inspections every seven (7) calendar days, the inspections shall be separated by a minimum of two (2) full calendar days.
- c. For construction sites where soil disturbance activities have been temporarily suspended (e.g., winter shutdown) and temporary stabilization measures have been applied to all disturbed areas, the qualified inspector shall conduct a site inspection at least once every thirty (30) calendar days. The owner or operator shall notify the Regional Office stormwater contract person (see contract information in Appendix F of the SPDES permit) in writing prior to reducing the frequency of inspections.
- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the qualified inspector can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved final stabilization and all post-construction stormwater management practices (SMPs) required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The owner or operator shall notify the Regional Office stormwater contact person (see contact information in Appendix F of the SPDES permit) in writing prior to the shutdown. If soil disturbance activities are not resumed within two years from the date of shutdown, the owner or operator shall have the qualified inspector(s) perform a final inspection and certify that all disturbed areas have achieved final stabilization and all temporary, structural ESC measures have been removed, and that all post-construction SMPs have been constructed in

conformance with the SWPPP by signing the “Final Stabilization” and “Post-Construction” Stormwater Management Practice” certification statements on the Notice of Termination (NOT). The owner or operator shall then submit the completed NOT form to the address in Part II.A.I of the SPDES.

At a minimum, the qualified inspector shall inspect all ESC practices to ensure integrity and effectiveness, all post-construction SMPs under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved final stabilization, and all points of discharge from the construction site.

The qualified inspector shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g., dry, wet, saturated) at the time of inspection.
- d. A description of the condition of the runoff at all points of discharge from the construction site. This shall include identification of any discharges of sediment from the construction site. Include discharges from conveyance systems (i.e., pipes, culverts, ditches, etc.) and overland flow;
- e. Identification of all ESC practices that need repair or maintenance;
- f. Identification of all ESC practices that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- g. Description and sketch of areas that are disturbed at the time of the inspection and areas that have been stabilized (temporary and/or final) since the last inspection;
- h. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards; and
- i. Corrective action(s) that must be taken to install, repair, replace, or maintain ESC practices; and to correct deficiencies identified with the construction of the post-construction SMPs.

Within one business day of the completion of an inspection, the qualified inspector shall notify the owner or operator and appropriate contractor (or subcontractor) identified in Part III.A.5. of the SPDES of any corrective actions that need to be taken. The contractor (or subcontractor) shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.

All inspection reports shall be signed by the qualified inspector. Pursuant to Part II.C.2. of the SPDES. The inspection reports shall be maintained on site with the SWPPP.

The owner or operator shall have the qualified inspector perform a final site inspection prior to submitting the NOT. The qualified inspector shall certify that all disturbed areas have achieved final stabilization, and all temporary, structural ESC measures have been removed; and that all post-construction SMPs have been constructed in conformance with the SWPPP by signing the “Final Stabilization” and “Post-Construction” Stormwater Management Practice” certification statements on the NOT.

The owner or operator must, prior to submitting the NOT, ensure one of the following:

- a. The post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,

- b. An executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s)
- c. For post-construction stormwater management practices that are privately owned, the owner or operator has a deed restriction in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan,
- d. For post-construction stormwater management practices that are owned by a public or private institution (e.g., school, college, university), or government agency or authority, the owner or operator has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance.

The owner or operator shall retain a copy of the NOI, NOI Acknowledgement Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with the SPDES for a period of at least five (5) years from the date that the site achieves final stabilization. This period may be extended by the DEC, in its sole discretion, at any time upon written notification. A copy of the General Permit (GP-0-20-001) shall also be retained at the construction site.

## **H. FINAL GRADING AND LANDSCAPING**

### **General**

Once construction is complete, verify with Civil Plans in Appendix A for final grading information. After grading is complete, all open, borrow and spoil areas are to be stabilized as soon as possible with the placement of jute mesh and rock rip-rap at the outfalls of storm pipes, and establishment of grass within the disturbed area, and other areas which may have been disturbed by construction operations. (See Erosion control section D for stabilization information.) Temporary erosion control measures are to be removed upon completion of final grading and stabilization. Refer to the Vegetative Plan in Appendix B for landscape seeding, mulching and maintenance information.

Soil restoration is to be performed in accordance with section 5.1.6 of the NYS Stormwater design manual. Soil Restoration is applied in the cleanup, restoration, and landscaping phase of construction followed by the permanent establishment of an appropriate, deep-rooted groundcover to help maintain the restored soil structure. Soil restoration includes mechanical decompaction, compost amendment, or both.

Upon completion of final grading and landscaping, the qualified professional certification is to be completed by GYMO, D.P.C. This is included in the Construction Site Log book in Appendix C.

## **I. POST-CONSTRUCTION CONTROLS**

### **Permanent Practices**

Permanent storm water quality control will include the use of Vegetated filter strips along with rock rip-rap at outfalls of storm pipes and reuse of existing rock check dams. Additional erosion control includes the establishment of grass within the disturbed area and swales.

Because the proposed project involves redevelopment only and will result in a 0.07 acre reduction in overall impervious coverage, post-construction runoff rates should remain at or below the pre-development rates for the site. The following section describes in detail, the permanent post-construction controls.

### **III. WATER QUALITY CONTROL PLAN**

#### **A. STORMWATER**

##### **Receiving Water(s)**

Storm water from on and off site will follow existing overland drainage pathways and culvert pipes through the project and discharge at a rate less than or equal to the existing flow off site.

##### **Off-site Drainage**

A high point exists along the southwest edge of the site, which causes runoff to sheet flow to the existing asphalt parking lots, where it is diverted around the existing facility and either flows north toward the existing stormwater management area adjacent to Outer Stowe Street, or east towards the existing creek that flows through the site. Offsite drainage that currently enters the site will continue to do so, and follow its existing flow path under the proposed conditions.

##### **Existing Runoff Conditions**

As previously stated, a high point exists along the southwest edge of the site, which causes runoff to sheet flow to the existing asphalt parking lots, where it is diverted around the existing facility and either flows north toward the existing stormwater management area adjacent to Outer Stowe Street, or east towards the existing creek that flows through the site.

#### **B. POST-DEVELOPMENT STORMWATER CONTROL**

##### **Description**

As previously mentioned, the project involves redevelopment of existing impervious areas only, therefore the stormwater management objective is to provide water quality treatment or area reduction for 25% of the total disturbed existing impervious area. Per the NYS Stormwater Design manual, RRv criteria do not apply for redevelopment projects. Additionally, because this redevelopment project will not alter the existing hydrology and will not result in an increase in impervious coverage on site, the NYS Stormwater Design manual indicates that the CPv, ten-year and hundred-year criteria do not apply.

It has been concluded that there will be a decrease to the overall impervious area on site. The project site contains approximately 1.37 acres of existing impervious surfaces that will be disturbed during construction. A total of approximately 1.30 acres of existing impervious area is proposed to be redeveloped, which can be classified as "Redevelopment" per the NYS Stormwater Design Manual. The remaining 0.07 acres of existing impervious area is proposed to be reclaimed as lawn area.

The WQv goals for the project are proposed to be achieved using a combination of impervious area reduction and sheet flow to vegetated filter strips. The proposed impervious coverage area reduction and vegetated filter strips have been designed to meet Water Quality Volume requirements for redevelopment purposes. Calculations for WQv can be seen in Appendix D.

These post-construction stormwater controls were designed in accordance with the NYS Stormwater Management Design Manual. Stormwater calculations can be reviewed in Appendix D.

## C. GREEN INFRASTRUCTURE

For new development projects, stormwater management through green infrastructure (GI) practices consists of a five-step mandatory process as outlined in the NYS Stormwater Management Design Manual. This project involves redevelopment only, therefore green infrastructure practices are not required. Although green infrastructure practices are not required, the process was used to guide the stormwater quality design for this project, as outlined below.

### Step 1

There are two key aspects to initial site design which will minimize the sites contribution to an increase in stormwater runoff volume. Conservation of natural site features and minimization of impervious cover are practices that can be utilized wherever and whenever possible to contribute to an eco-friendly site.

Ways to conserve natural site features should be explored prior to layout of the proposed development and involves the following key components: preservation of undisturbed areas, preservation of buffers, reduction of clearing and grading, developing in less sensitive areas, open space design, and soil restoration. Initial site design should consider minimization of impervious cover and involves the following key components: roadway, sidewalk, driveway, cul-de-sac, building footprint, and parking reduction.

The aforementioned design aspects must be considered in combination with local municipality requirements and should be illustrated through the site development mapping included in the SWPPP.

### Step 2

The second step in the practice selection process is for the designer to determine the WQv required for a site, per the NYS Stormwater Management Design Manual. The project involves redevelopment of existing impervious coverage only, therefore, the required WQv was calculated based on the existing impervious coverage on the site. Consistent with the NYS Stormwater Design Manual, the required WQv for the site shall be 25% of the calculated WQv for the site. The required WQv objective is provided in the table below:

Calculated WQv (Acre-feet)	Required* WQv (acre-feet)
.098	0.024

\*Required WQv = 25% of calculated WQv

Refer to calculations attached in Appendix D for additional information.

### Step 3

Typically, after calculation of the WQv, the runoff reduction through use of GI techniques and standard SMPs with runoff reduction volume (RRv) capacity can be examined, evaluated, and integrated to the design. Note that per the NYS Stormwater Design manual, Runoff Reduction Volume (RRv) criteria do not apply for redevelopment projects, and therefore, this step will be omitted for this project.

### Step 4

Step 4 typically consists of addressing the remaining WQv not addressed by the practices utilized in previous steps. WQv requirements, not addressed by GI and SMPs with RRv capacity, may be addressed through implementation of standard SMP practices such as ponds, wetlands, infiltration, filtering, and open channels. Note that the project is a



redevelopment project, and therefore GI practices are not required.

Calculations for the WQv provided by the selected practices are included in Appendix D, and the results are summarized below.

WQV Providing Practice	Impervious Area (ac)	Provided WQv (ac-ft)
Impervious Area Reduction	0.07	0.005
Vegetated Filter Strip	0.26	0.020
Total		0.025

For redevelopment projects, after computing the required and provided WQv, the provided WQv is compared with required WQv for the project. The provided WQv must be equal or greater than the required WQv for the project to meet NYS Stormwater WQv sizing criteria for redevelopment projects. These calculations are shown in Appendix D and are summarized below.

Required WQv (acre-feet)	Provided WQv (acre-feet)
0.024	0.025

#### Step 5

The final step involves designing treatment facilities for the water quantity treatment. This is further discussed in the following section.

#### D. PRE- AND POST-DEVELOPMENT STORMWATER COMPARISON

As previously mentioned, the proposed project is a redevelopment project that will not alter the existing hydrology and will not result in an increase in impervious coverage on the site. Resultant from this, the NYS Stormwater Design Manual indicates that the ten-year and hundred-year criteria do not apply for this project.

#### E. CHANNEL PROTECTION VOLUME (CPV)

As previously mentioned, the proposed project is a redevelopment project that will not alter the existing hydrology and will not result in an increase in impervious coverage on the site. Resultant from this, the NYS Stormwater Design Manual indicates that CPv criteria do not apply for this project.

#### F. OPERATIONS AND MAINTENANCE

Maintenance is to be performed by the owner when necessary. Biannual maintenance should be performed as a minimum.

Maintenance should be performed at the ditches, slopes and low areas. Grass areas should be maintained to slow runoff and the transport of sediments. Buildup of sand and debris in the ditches and low areas should be removed biannually to provide maximum available flow capacity and minimize the chances of sediment being washed down stream into streams, rivers, and reservoirs during major storm events.

Maintenance inspection checklists for the open channel systems have been provided in Appendix C.

**IV. NOTICE OF INTENT / NOTICE OF TERMINATION**

**A. SUBMISSION**

The NOI will be submitted to the NYS DEC prior to the start of construction activity. The NOT form has been included for reference and future submission.

As regulatory or SPDES General Permit are revised or changed, this SWPPP will be updated as necessary during design **OR** construction to reflect the changes in requirements.

**V. OWNER ACKNOWLEDGEMENT**

**A. ACKNOWLEDGEMENT**

By signing below, I acknowledge that I have read and thoroughly understand the requirements contained within this report, and I therefore accept the responsibilities of those requirements.



---


## ***APPENDIX A – MAPS***



U.S. Fish and Wildlife Service

# National Wetlands Inventory

USGS Topo



March 21, 2023

This map is for general reference only. The US Fish and Wildlife Service is not responsible for the accuracy or currentness of the base data shown on this map. All wetlands related data should be used in accordance with the layer metadata found on the Wetlands Mapper web site.





U.S. Fish and Wildlife Service

# National Wetlands Inventory

## Orthophoto Map



March 21, 2023

This map is for general reference only. The US Fish and Wildlife Service is not responsible for the accuracy or currentness of the base data shown on this map. All wetlands related data should be used in accordance with the layer metadata found on the Wetlands Mapper web site.





U.S. Fish and Wildlife Service

# National Wetlands Inventory

## Federal Wetlands Map



March 21, 2023

### Wetlands

- Estuarine and Marine Deepwater
- Estuarine and Marine Wetland

- Freshwater Emergent Wetland
- Freshwater Forested/Shrub Wetland
- Freshwater Pond

- Lake
- Other
- Riverine


This map is for general reference only. The US Fish and Wildlife Service is not responsible for the accuracy or currentness of the base data shown on this map. All wetlands related data should be used in accordance with the layer metadata found on the Wetlands Mapper web site.



# NYS DEC Wetlands Map



March 21, 2023



NYS ITS GIS Program Office, Westchester County GIS, Source: Esri, Maxar, Earthstar Geographics, and the GIS User Community

NYS Department of Environmental Conservation  
Not a legal document








United States  
Department of  
Agriculture

**NRCS**

Natural  
Resources  
Conservation  
Service

A product of the National  
Cooperative Soil Survey,  
a joint effort of the United  
States Department of  
Agriculture and other  
Federal agencies, State  
agencies including the  
Agricultural Experiment  
Stations, and local  
participants

# Custom Soil Resource Report for **Lewis County, New York**



March 20, 2023

# Preface

---

Soil surveys contain information that affects land use planning in survey areas. They highlight soil limitations that affect various land uses and provide information about the properties of the soils in the survey areas. Soil surveys are designed for many different users, including farmers, ranchers, foresters, agronomists, urban planners, community officials, engineers, developers, builders, and home buyers. Also, conservationists, teachers, students, and specialists in recreation, waste disposal, and pollution control can use the surveys to help them understand, protect, or enhance the environment.

Various land use regulations of Federal, State, and local governments may impose special restrictions on land use or land treatment. Soil surveys identify soil properties that are used in making various land use or land treatment decisions. The information is intended to help the land users identify and reduce the effects of soil limitations on various land uses. The landowner or user is responsible for identifying and complying with existing laws and regulations.

Although soil survey information can be used for general farm, local, and wider area planning, onsite investigation is needed to supplement this information in some cases. Examples include soil quality assessments (<http://www.nrcs.usda.gov/wps/portal/nrcs/main/soils/health/>) and certain conservation and engineering applications. For more detailed information, contact your local USDA Service Center (<https://offices.sc.egov.usda.gov/locator/app?agency=nrcs>) or your NRCS State Soil Scientist ([http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/contactus/?cid=nrcs142p2\\_053951](http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/contactus/?cid=nrcs142p2_053951)).

Great differences in soil properties can occur within short distances. Some soils are seasonally wet or subject to flooding. Some are too unstable to be used as a foundation for buildings or roads. Clayey or wet soils are poorly suited to use as septic tank absorption fields. A high water table makes a soil poorly suited to basements or underground installations.

The National Cooperative Soil Survey is a joint effort of the United States Department of Agriculture and other Federal agencies, State agencies including the Agricultural Experiment Stations, and local agencies. The Natural Resources Conservation Service (NRCS) has leadership for the Federal part of the National Cooperative Soil Survey.

Information about soils is updated periodically. Updated information is available through the NRCS Web Soil Survey, the site for official soil survey information.

The U.S. Department of Agriculture (USDA) prohibits discrimination in all its programs and activities on the basis of race, color, national origin, age, disability, and where applicable, sex, marital status, familial status, parental status, religion, sexual orientation, genetic information, political beliefs, reprisal, or because all or a part of an individual's income is derived from any public assistance program. (Not all prohibited bases apply to all programs.) Persons with disabilities who require

alternative means for communication of program information (Braille, large print, audiotape, etc.) should contact USDA's TARGET Center at (202) 720-2600 (voice and TDD). To file a complaint of discrimination, write to USDA, Director, Office of Civil Rights, 1400 Independence Avenue, S.W., Washington, D.C. 20250-9410 or call (800) 795-3272 (voice) or (202) 720-6382 (TDD). USDA is an equal opportunity provider and employer.

# Contents

---

<b>Preface</b> .....	2
<b>How Soil Surveys Are Made</b> .....	5
<b>Soil Map</b> .....	8
Soil Map.....	9
Legend.....	10
Map Unit Legend.....	11
Map Unit Descriptions.....	11
Lewis County, New York.....	13
AeB—Farmington loam, 2 to 8 percent slopes.....	13
HkB—Dunkirk silt loam, 0 to 6 percent slopes.....	14
NbB—Farmington loam, 0 to 8 percent slopes.....	15
NbC—Farmington loam, 8 to 15 percent slopes.....	16
PcB—Plainfield fine sandy loam, 3 to 8 percent slopes.....	18
SnC—Dunkirk silt loam, 6 to 12 percent slopes.....	19
<b>Soil Information for All Uses</b> .....	21
Soil Properties and Qualities.....	21
Soil Qualities and Features.....	21
Hydrologic Soil Group.....	21
Depth to Bedrock.....	25
Water Features.....	29
Depth to Water Table.....	29
<b>References</b> .....	34

# How Soil Surveys Are Made

---

Soil surveys are made to provide information about the soils and miscellaneous areas in a specific area. They include a description of the soils and miscellaneous areas and their location on the landscape and tables that show soil properties and limitations affecting various uses. Soil scientists observed the steepness, length, and shape of the slopes; the general pattern of drainage; the kinds of crops and native plants; and the kinds of bedrock. They observed and described many soil profiles. A soil profile is the sequence of natural layers, or horizons, in a soil. The profile extends from the surface down into the unconsolidated material in which the soil formed or from the surface down to bedrock. The unconsolidated material is devoid of roots and other living organisms and has not been changed by other biological activity.

Currently, soils are mapped according to the boundaries of major land resource areas (MLRAs). MLRAs are geographically associated land resource units that share common characteristics related to physiography, geology, climate, water resources, soils, biological resources, and land uses (USDA, 2006). Soil survey areas typically consist of parts of one or more MLRA.

The soils and miscellaneous areas in a survey area occur in an orderly pattern that is related to the geology, landforms, relief, climate, and natural vegetation of the area. Each kind of soil and miscellaneous area is associated with a particular kind of landform or with a segment of the landform. By observing the soils and miscellaneous areas in the survey area and relating their position to specific segments of the landform, a soil scientist develops a concept, or model, of how they were formed. Thus, during mapping, this model enables the soil scientist to predict with a considerable degree of accuracy the kind of soil or miscellaneous area at a specific location on the landscape.

Commonly, individual soils on the landscape merge into one another as their characteristics gradually change. To construct an accurate soil map, however, soil scientists must determine the boundaries between the soils. They can observe only a limited number of soil profiles. Nevertheless, these observations, supplemented by an understanding of the soil-vegetation-landscape relationship, are sufficient to verify predictions of the kinds of soil in an area and to determine the boundaries.

Soil scientists recorded the characteristics of the soil profiles that they studied. They noted soil color, texture, size and shape of soil aggregates, kind and amount of rock fragments, distribution of plant roots, reaction, and other features that enable them to identify soils. After describing the soils in the survey area and determining their properties, the soil scientists assigned the soils to taxonomic classes (units). Taxonomic classes are concepts. Each taxonomic class has a set of soil characteristics with precisely defined limits. The classes are used as a basis for comparison to classify soils systematically. Soil taxonomy, the system of taxonomic classification used in the United States, is based mainly on the kind and character of soil properties and the arrangement of horizons within the profile. After the soil

scientists classified and named the soils in the survey area, they compared the individual soils with similar soils in the same taxonomic class in other areas so that they could confirm data and assemble additional data based on experience and research.

The objective of soil mapping is not to delineate pure map unit components; the objective is to separate the landscape into landforms or landform segments that have similar use and management requirements. Each map unit is defined by a unique combination of soil components and/or miscellaneous areas in predictable proportions. Some components may be highly contrasting to the other components of the map unit. The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The delineation of such landforms and landform segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, onsite investigation is needed to define and locate the soils and miscellaneous areas.

Soil scientists make many field observations in the process of producing a soil map. The frequency of observation is dependent upon several factors, including scale of mapping, intensity of mapping, design of map units, complexity of the landscape, and experience of the soil scientist. Observations are made to test and refine the soil-landscape model and predictions and to verify the classification of the soils at specific locations. Once the soil-landscape model is refined, a significantly smaller number of measurements of individual soil properties are made and recorded. These measurements may include field measurements, such as those for color, depth to bedrock, and texture, and laboratory measurements, such as those for content of sand, silt, clay, salt, and other components. Properties of each soil typically vary from one point to another across the landscape.

Observations for map unit components are aggregated to develop ranges of characteristics for the components. The aggregated values are presented. Direct measurements do not exist for every property presented for every map unit component. Values for some properties are estimated from combinations of other properties.

While a soil survey is in progress, samples of some of the soils in the area generally are collected for laboratory analyses and for engineering tests. Soil scientists interpret the data from these analyses and tests as well as the field-observed characteristics and the soil properties to determine the expected behavior of the soils under different uses. Interpretations for all of the soils are field tested through observation of the soils in different uses and under different levels of management. Some interpretations are modified to fit local conditions, and some new interpretations are developed to meet local needs. Data are assembled from other sources, such as research information, production records, and field experience of specialists. For example, data on crop yields under defined levels of management are assembled from farm records and from field or plot experiments on the same kinds of soil.

Predictions about soil behavior are based not only on soil properties but also on such variables as climate and biological activity. Soil conditions are predictable over long periods of time, but they are not predictable from year to year. For example, soil scientists can predict with a fairly high degree of accuracy that a given soil will have a high water table within certain depths in most years, but they cannot predict that a high water table will always be at a specific level in the soil on a specific date.

After soil scientists located and identified the significant natural bodies of soil in the survey area, they drew the boundaries of these bodies on aerial photographs and

## Custom Soil Resource Report

identified each as a specific map unit. Aerial photographs show trees, buildings, fields, roads, and rivers, all of which help in locating boundaries accurately.

# Soil Map

---

The soil map section includes the soil map for the defined area of interest, a list of soil map units on the map and extent of each map unit, and cartographic symbols displayed on the map. Also presented are various metadata about data used to produce the map, and a description of each soil map unit.



# Custom Soil Resource Report Soil Map



# Custom Soil Resource Report

## MAP LEGEND

### Area of Interest (AOI)

 Area of Interest (AOI)

### Soils

 Soil Map Unit Polygons

 Soil Map Unit Lines

 Soil Map Unit Points

### Special Point Features

 Blowout

 Borrow Pit

 Clay Spot

 Closed Depression

 Gravel Pit

 Gravelly Spot

 Landfill

 Lava Flow

 Marsh or swamp

 Mine or Quarry

 Miscellaneous Water

 Perennial Water

 Rock Outcrop

 Saline Spot

 Sandy Spot

 Severely Eroded Spot

 Sinkhole

 Slide or Slip


 Sodic Spot


 Spoil Area

 Stony Spot

 Very Stony Spot

 Wet Spot

 Other

 Special Line Features

### Water Features

 Streams and Canals

### Transportation

 Rails

 Interstate Highways

 US Routes

 Major Roads

 Local Roads

### Background

 Aerial Photography

## MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service  
Web Soil Survey URL:  
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Lewis County, New York  
Survey Area Data: Version 6, Sep 10, 2022

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Sep 15, 2022—Oct 28, 2022

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

## Map Unit Legend

Map Unit Symbol	Map Unit Name	Acres in AOI	Percent of AOI
AeB	Farmington loam, 2 to 8 percent slopes	0.9	7.3%
HkB	Dunkirk silt loam, 0 to 6 percent slopes	0.8	6.8%
NbB	Farmington loam, 0 to 8 percent slopes	9.0	74.2%
NbC	Farmington loam, 8 to 15 percent slopes	0.5	4.4%
PcB	Plainfield fine sandy loam, 3 to 8 percent slopes	0.4	3.5%
SnC	Dunkirk silt loam, 6 to 12 percent slopes	0.5	3.9%
<b>Totals for Area of Interest</b>		<b>12.2</b>	<b>100.0%</b>

## Map Unit Descriptions

The map units delineated on the detailed soil maps in a soil survey represent the soils or miscellaneous areas in the survey area. The map unit descriptions, along with the maps, can be used to determine the composition and properties of a unit.

A map unit delineation on a soil map represents an area dominated by one or more major kinds of soil or miscellaneous areas. A map unit is identified and named according to the taxonomic classification of the dominant soils. Within a taxonomic class there are precisely defined limits for the properties of the soils. On the landscape, however, the soils are natural phenomena, and they have the characteristic variability of all natural phenomena. Thus, the range of some observed properties may extend beyond the limits defined for a taxonomic class. Areas of soils of a single taxonomic class rarely, if ever, can be mapped without including areas of other taxonomic classes. Consequently, every map unit is made up of the soils or miscellaneous areas for which it is named and some minor components that belong to taxonomic classes other than those of the major soils.

Most minor soils have properties similar to those of the dominant soil or soils in the map unit, and thus they do not affect use and management. These are called noncontrasting, or similar, components. They may or may not be mentioned in a particular map unit description. Other minor components, however, have properties and behavioral characteristics divergent enough to affect use or to require different management. These are called contrasting, or dissimilar, components. They generally are in small areas and could not be mapped separately because of the scale used. Some small areas of strongly contrasting soils or miscellaneous areas are identified by a special symbol on the maps. If included in the database for a given area, the contrasting minor components are identified in the map unit descriptions along with some characteristics of each. A few areas of minor components may not have been observed, and consequently they are not mentioned in the descriptions, especially where the pattern was so complex that it

was impractical to make enough observations to identify all the soils and miscellaneous areas on the landscape.

The presence of minor components in a map unit in no way diminishes the usefulness or accuracy of the data. The objective of mapping is not to delineate pure taxonomic classes but rather to separate the landscape into landforms or landform segments that have similar use and management requirements. The delineation of such segments on the map provides sufficient information for the development of resource plans. If intensive use of small areas is planned, however, onsite investigation is needed to define and locate the soils and miscellaneous areas.

An identifying symbol precedes the map unit name in the map unit descriptions. Each description includes general facts about the unit and gives important soil properties and qualities.

Soils that have profiles that are almost alike make up a *soil series*. Except for differences in texture of the surface layer, all the soils of a series have major horizons that are similar in composition, thickness, and arrangement.

Soils of one series can differ in texture of the surface layer, slope, stoniness, salinity, degree of erosion, and other characteristics that affect their use. On the basis of such differences, a soil series is divided into *soil phases*. Most of the areas shown on the detailed soil maps are phases of soil series. The name of a soil phase commonly indicates a feature that affects use or management. For example, Alpha silt loam, 0 to 2 percent slopes, is a phase of the Alpha series.

Some map units are made up of two or more major soils or miscellaneous areas. These map units are complexes, associations, or undifferentiated groups.

A *complex* consists of two or more soils or miscellaneous areas in such an intricate pattern or in such small areas that they cannot be shown separately on the maps. The pattern and proportion of the soils or miscellaneous areas are somewhat similar in all areas. Alpha-Beta complex, 0 to 6 percent slopes, is an example.

An *association* is made up of two or more geographically associated soils or miscellaneous areas that are shown as one unit on the maps. Because of present or anticipated uses of the map units in the survey area, it was not considered practical or necessary to map the soils or miscellaneous areas separately. The pattern and relative proportion of the soils or miscellaneous areas are somewhat similar. Alpha-Beta association, 0 to 2 percent slopes, is an example.

An *undifferentiated group* is made up of two or more soils or miscellaneous areas that could be mapped individually but are mapped as one unit because similar interpretations can be made for use and management. The pattern and proportion of the soils or miscellaneous areas in a mapped area are not uniform. An area can be made up of only one of the major soils or miscellaneous areas, or it can be made up of all of them. Alpha and Beta soils, 0 to 2 percent slopes, is an example.

Some surveys include *miscellaneous areas*. Such areas have little or no soil material and support little or no vegetation. Rock outcrop is an example.

## Lewis County, New York

### AeB—Farmington loam, 2 to 8 percent slopes

#### Map Unit Setting

*National map unit symbol:* bmhc

*Elevation:* 100 to 900 feet

*Mean annual precipitation:* 38 to 50 inches

*Mean annual air temperature:* 41 to 45 degrees F

*Frost-free period:* 110 to 150 days

*Farmland classification:* Farmland of statewide importance

#### Map Unit Composition

*Farmington and similar soils:* 80 percent

*Minor components:* 20 percent

*Estimates are based on observations, descriptions, and transects of the mapunit.*

#### Description of Farmington

##### Setting

*Landform:* Hills, till plains, drumlinoid ridges

*Landform position (two-dimensional):* Summit

*Landform position (three-dimensional):* Crest

*Down-slope shape:* Convex

*Across-slope shape:* Convex

*Parent material:* Loamy till or congeliturbate derived from limestone, dolomite, shale, and sandstone, and in many places mixed with wind and water deposits

##### Typical profile

*H1 - 0 to 6 inches:* silt loam

*H2 - 6 to 15 inches:* silt loam

*H3 - 15 to 19 inches:* unweathered bedrock

##### Properties and qualities

*Slope:* 2 to 8 percent

*Depth to restrictive feature:* 10 to 20 inches to lithic bedrock

*Drainage class:* Somewhat excessively drained

*Capacity of the most limiting layer to transmit water (Ksat):* Moderately high to high  
(0.57 to 1.98 in/hr)

*Depth to water table:* More than 80 inches

*Frequency of flooding:* None

*Frequency of ponding:* None

*Calcium carbonate, maximum content:* 5 percent

*Available water supply, 0 to 60 inches:* Very low (about 2.1 inches)

##### Interpretive groups

*Land capability classification (irrigated):* None specified

*Land capability classification (nonirrigated):* 3s

*Hydrologic Soil Group:* D

*Ecological site:* F142XB010NY - Shallow Rich Till Upland

*Hydric soil rating:* No

#### Minor Components

##### Galway

*Percent of map unit:* 5 percent

## Custom Soil Resource Report

*Hydric soil rating:* No

### **Kendaia**

*Percent of map unit:* 5 percent

*Hydric soil rating:* No

### **Dover**

*Percent of map unit:* 5 percent

*Hydric soil rating:* No

### **Nellis**

*Percent of map unit:* 5 percent

*Hydric soil rating:* No

## **HkB—Dunkirk silt loam, 0 to 6 percent slopes**

### **Map Unit Setting**

*National map unit symbol:* bml d

*Elevation:* 100 to 1,000 feet

*Mean annual precipitation:* 38 to 50 inches

*Mean annual air temperature:* 41 to 45 degrees F

*Frost-free period:* 110 to 150 days

*Farmland classification:* All areas are prime farmland

### **Map Unit Composition**

*Dunkirk and similar soils:* 80 percent

*Minor components:* 20 percent

*Estimates are based on observations, descriptions, and transects of the mapunit.*

### **Description of Dunkirk**

#### **Setting**

*Landform:* Lake plains

*Landform position (two-dimensional):* Summit

*Landform position (three-dimensional):* Tread

*Down-slope shape:* Convex

*Across-slope shape:* Convex

*Parent material:* Clayey and silty glaciolacustrine deposits

#### **Typical profile**

*H1 - 0 to 6 inches:* silt loam

*H2 - 6 to 17 inches:* silt loam

*H3 - 17 to 36 inches:* silt loam

*H4 - 36 to 72 inches:* stratified fine sandy loam to silt loam

#### **Properties and qualities**

*Slope:* 0 to 6 percent

*Depth to restrictive feature:* More than 80 inches

*Drainage class:* Well drained

*Capacity of the most limiting layer to transmit water (Ksat):* Moderately high (0.20 to 0.57 in/hr)

*Depth to water table:* More than 80 inches

## Custom Soil Resource Report

*Frequency of flooding:* None  
*Frequency of ponding:* None  
*Calcium carbonate, maximum content:* 15 percent  
*Available water supply, 0 to 60 inches:* High (about 10.4 inches)

### Interpretive groups

*Land capability classification (irrigated):* None specified  
*Land capability classification (nonirrigated):* 2e  
*Hydrologic Soil Group:* C  
*Ecological site:* F101XY008NY - Well Drained Lake Plain  
*Hydric soil rating:* No

### Minor Components

#### Rhinebeck

*Percent of map unit:* 5 percent  
*Hydric soil rating:* No

#### Galen

*Percent of map unit:* 5 percent  
*Hydric soil rating:* No

#### Plainfield

*Percent of map unit:* 5 percent  
*Hydric soil rating:* No

#### Nellis

*Percent of map unit:* 5 percent  
*Hydric soil rating:* No

## NbB—Farmington loam, 0 to 8 percent slopes

### Map Unit Setting

*National map unit symbol:* bmmf  
*Elevation:* 100 to 900 feet  
*Mean annual precipitation:* 38 to 50 inches  
*Mean annual air temperature:* 41 to 45 degrees F  
*Frost-free period:* 110 to 150 days  
*Farmland classification:* Farmland of statewide importance

### Map Unit Composition

*Farmington and similar soils:* 75 percent  
*Minor components:* 25 percent  
*Estimates are based on observations, descriptions, and transects of the mapunit.*

### Description of Farmington

#### Setting

*Landform:* Hills, till plains, drumlinoid ridges  
*Landform position (two-dimensional):* Summit  
*Landform position (three-dimensional):* Crest  
*Down-slope shape:* Convex



## Custom Soil Resource Report

*Across-slope shape:* Convex

*Parent material:* Calcareous loamy till

### Typical profile

*H1 - 0 to 8 inches:* silt loam

*H2 - 8 to 13 inches:* silt loam

*H3 - 13 to 21 inches:* unweathered bedrock

### Properties and qualities

*Slope:* 0 to 8 percent

*Depth to restrictive feature:* 10 to 20 inches to lithic bedrock

*Drainage class:* Somewhat excessively drained

*Capacity of the most limiting layer to transmit water (Ksat):* Moderately high to high  
(0.57 to 1.98 in/hr)

*Depth to water table:* More than 80 inches

*Frequency of flooding:* None

*Frequency of ponding:* None

*Calcium carbonate, maximum content:* 5 percent

*Available water supply, 0 to 60 inches:* Very low (about 1.8 inches)

### Interpretive groups

*Land capability classification (irrigated):* None specified

*Land capability classification (nonirrigated):* 3s

*Hydrologic Soil Group:* D

*Ecological site:* F142XB010NY - Shallow Rich Till Upland

*Hydric soil rating:* No

### Minor Components

#### Amenia

*Percent of map unit:* 5 percent

*Hydric soil rating:* No

#### Kendaia

*Percent of map unit:* 5 percent

*Hydric soil rating:* No

#### Angola

*Percent of map unit:* 5 percent

*Hydric soil rating:* No

#### Nellis

*Percent of map unit:* 5 percent

*Hydric soil rating:* No

#### Tuller

*Percent of map unit:* 5 percent

*Hydric soil rating:* No

## NbC—Farmington loam, 8 to 15 percent slopes

### Map Unit Setting

*National map unit symbol:* bmmg



## Custom Soil Resource Report

*Elevation:* 100 to 900 feet  
*Mean annual precipitation:* 38 to 50 inches  
*Mean annual air temperature:* 41 to 45 degrees F  
*Frost-free period:* 110 to 150 days  
*Farmland classification:* Not prime farmland

### Map Unit Composition

*Farmington and similar soils:* 75 percent  
*Minor components:* 25 percent  
*Estimates are based on observations, descriptions, and transects of the mapunit.*

### Description of Farmington

#### Setting

*Landform:* Hills, till plains, drumlinoid ridges  
*Landform position (two-dimensional):* Shoulder  
*Landform position (three-dimensional):* Crest  
*Down-slope shape:* Convex  
*Across-slope shape:* Convex  
*Parent material:* Calcareous loamy till

#### Typical profile

*H1 - 0 to 8 inches:* silt loam  
*H2 - 8 to 13 inches:* silt loam  
*H3 - 13 to 22 inches:* unweathered bedrock

#### Properties and qualities

*Slope:* 8 to 15 percent  
*Depth to restrictive feature:* 10 to 20 inches to lithic bedrock  
*Drainage class:* Somewhat excessively drained  
*Capacity of the most limiting layer to transmit water (Ksat):* Moderately high to high (0.57 to 1.98 in/hr)  
*Depth to water table:* More than 80 inches  
*Frequency of flooding:* None  
*Frequency of ponding:* None  
*Calcium carbonate, maximum content:* 5 percent  
*Available water supply, 0 to 60 inches:* Very low (about 1.8 inches)

#### Interpretive groups

*Land capability classification (irrigated):* None specified  
*Land capability classification (nonirrigated):* 4e  
*Hydrologic Soil Group:* D  
*Ecological site:* F142XB010NY - Shallow Rich Till Upland  
*Hydric soil rating:* No

### Minor Components

#### Nellis

*Percent of map unit:* 5 percent  
*Hydric soil rating:* No

#### Amenia

*Percent of map unit:* 5 percent  
*Hydric soil rating:* No

#### Angola

*Percent of map unit:* 5 percent  
*Hydric soil rating:* No

**Kendaia**

*Percent of map unit: 5 percent*

*Hydric soil rating: No*

**Tuller**

*Percent of map unit: 5 percent*

*Hydric soil rating: No*

**PcB—Plainfield fine sandy loam, 3 to 8 percent slopes**

**Map Unit Setting**

*National map unit symbol: bmmz*

*Elevation: 720 to 1,150 feet*

*Mean annual precipitation: 38 to 50 inches*

*Mean annual air temperature: 41 to 45 degrees F*

*Frost-free period: 110 to 150 days*

*Farmland classification: Farmland of statewide importance*

**Map Unit Composition**

*Plainfield and similar soils: 80 percent*

*Minor components: 20 percent*

*Estimates are based on observations, descriptions, and transects of the mapunit.*

**Description of Plainfield**

**Setting**

*Landform: Deltas, outwash plains, terraces*

*Landform position (two-dimensional): Summit*

*Landform position (three-dimensional): Tread*

*Down-slope shape: Convex*

*Across-slope shape: Convex*

*Parent material: Sandy glaciofluvial or deltaic deposits*

**Typical profile**

*H1 - 0 to 7 inches: sand*

*H2 - 7 to 36 inches: sand*

*H3 - 36 to 60 inches: sand*

**Properties and qualities**

*Slope: 3 to 8 percent*

*Depth to restrictive feature: More than 80 inches*

*Drainage class: Excessively drained*

*Capacity of the most limiting layer to transmit water (Ksat): High to very high (5.95 to 19.98 in/hr)*

*Depth to water table: More than 80 inches*

*Frequency of flooding: None*

*Frequency of ponding: None*

*Available water supply, 0 to 60 inches: Low (about 3.7 inches)*

**Interpretive groups**

*Land capability classification (irrigated): None specified*

## Custom Soil Resource Report

*Land capability classification (nonirrigated): 3s*  
*Hydrologic Soil Group: A*  
*Ecological site: F142XB002VT - Dry Outwash*  
*Hydric soil rating: No*

### Minor Components

#### Howard

*Percent of map unit: 5 percent*  
*Hydric soil rating: No*

#### Homer

*Percent of map unit: 5 percent*  
*Hydric soil rating: No*

#### Hartland

*Percent of map unit: 5 percent*  
*Hydric soil rating: No*

#### Minoa

*Percent of map unit: 5 percent*  
*Hydric soil rating: No*

## SnC—Dunkirk silt loam, 6 to 12 percent slopes

### Map Unit Setting

*National map unit symbol: bmp2*  
*Elevation: 100 to 1,000 feet*  
*Mean annual precipitation: 38 to 50 inches*  
*Mean annual air temperature: 41 to 45 degrees F*  
*Frost-free period: 110 to 150 days*  
*Farmland classification: Farmland of statewide importance*

### Map Unit Composition

*Dunkirk and similar soils: 75 percent*  
*Minor components: 25 percent*  
*Estimates are based on observations, descriptions, and transects of the mapunit.*

### Description of Dunkirk

#### Setting

*Landform: Lake plains*  
*Landform position (two-dimensional): Shoulder*  
*Landform position (three-dimensional): Tread*  
*Down-slope shape: Convex*  
*Across-slope shape: Convex*  
*Parent material: Silty and clayey glaciolacustrine deposits*

#### Typical profile

*H1 - 0 to 6 inches: silt loam*  
*H2 - 6 to 17 inches: silt loam*  
*H3 - 17 to 36 inches: silt loam*

## Custom Soil Resource Report

*H4 - 36 to 60 inches: stratified fine sandy loam to silt loam*

### Properties and qualities

*Slope: 6 to 12 percent*

*Depth to restrictive feature: More than 80 inches*

*Drainage class: Well drained*

*Capacity of the most limiting layer to transmit water (Ksat): Moderately high (0.20 to 0.57 in/hr)*

*Depth to water table: More than 80 inches*

*Frequency of flooding: None*

*Frequency of ponding: None*

*Calcium carbonate, maximum content: 15 percent*

*Available water supply, 0 to 60 inches: High (about 10.4 inches)*

### Interpretive groups

*Land capability classification (irrigated): None specified*

*Land capability classification (nonirrigated): 3e*

*Hydrologic Soil Group: C*

*Ecological site: F101XY008NY - Well Drained Lake Plain*

*Hydric soil rating: No*

### Minor Components

#### Hartland

*Percent of map unit: 5 percent*

*Hydric soil rating: No*

#### Homer

*Percent of map unit: 5 percent*

*Hydric soil rating: No*

#### Arkport

*Percent of map unit: 5 percent*

*Hydric soil rating: No*

#### Buxton

*Percent of map unit: 5 percent*

*Hydric soil rating: No*

#### Raynham

*Percent of map unit: 5 percent*

*Hydric soil rating: Yes*

# **Soil Information for All Uses**

---

## **Soil Properties and Qualities**

The Soil Properties and Qualities section includes various soil properties and qualities displayed as thematic maps with a summary table for the soil map units in the selected area of interest. A single value or rating for each map unit is generated by aggregating the interpretive ratings of individual map unit components. This aggregation process is defined for each property or quality.

## **Soil Qualities and Features**

Soil qualities are behavior and performance attributes that are not directly measured, but are inferred from observations of dynamic conditions and from soil properties. Example soil qualities include natural drainage, and frost action. Soil features are attributes that are not directly part of the soil. Example soil features include slope and depth to restrictive layer. These features can greatly impact the use and management of the soil.

## **Hydrologic Soil Group**

Hydrologic soil groups are based on estimates of runoff potential. Soils are assigned to one of four groups according to the rate of water infiltration when the soils are not protected by vegetation, are thoroughly wet, and receive precipitation from long-duration storms.

The soils in the United States are assigned to four groups (A, B, C, and D) and three dual classes (A/D, B/D, and C/D). The groups are defined as follows:

Group A. Soils having a high infiltration rate (low runoff potential) when thoroughly wet. These consist mainly of deep, well drained to excessively drained sands or gravelly sands. These soils have a high rate of water transmission.

Group B. Soils having a moderate infiltration rate when thoroughly wet. These consist chiefly of moderately deep or deep, moderately well drained or well drained soils that have moderately fine texture to moderately coarse texture. These soils have a moderate rate of water transmission.


## Custom Soil Resource Report

Group C. Soils having a slow infiltration rate when thoroughly wet. These consist chiefly of soils having a layer that impedes the downward movement of water or soils of moderately fine texture or fine texture. These soils have a slow rate of water transmission.

Group D. Soils having a very slow infiltration rate (high runoff potential) when thoroughly wet. These consist chiefly of clays that have a high shrink-swell potential, soils that have a high water table, soils that have a claypan or clay layer at or near the surface, and soils that are shallow over nearly impervious material. These soils have a very slow rate of water transmission.

If a soil is assigned to a dual hydrologic group (A/D, B/D, or C/D), the first letter is for drained areas and the second is for undrained areas. Only the soils that in their natural condition are in group D are assigned to dual classes.


# Custom Soil Resource Report Map—Hydrologic Soil Group



## Custom Soil Resource Report








### MAP LEGEND

#### Area of Interest (AOI)









 Area of Interest (AOI)

#### Soils

##### Soil Rating Polygons





 A  
 A/D  
 B  
 B/D  
 C  
 C/D  
 D  
 Not rated or not available

##### Soil Rating Lines


 A  
 A/D  
 B  
 B/D  
 C  
 C/D  
 D  
 Not rated or not available

##### Soil Rating Points






 A  
 A/D  
 B  
 B/D

 C  
 C/D  
 D  
 Not rated or not available

#### Water Features

 Streams and Canals

#### Transportation

 Rails  
 Interstate Highways  
 US Routes  
 Major Roads  
 Local Roads

#### Background

 Aerial Photography

### MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service  
Web Soil Survey URL:  
Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Lewis County, New York  
Survey Area Data: Version 6, Sep 10, 2022

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Sep 15, 2022—Oct 28, 2022

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.



**Table—Hydrologic Soil Group**

Map unit symbol	Map unit name	Rating	Acres in AOI	Percent of AOI
AeB	Farmington loam, 2 to 8 percent slopes	D	0.9	7.3%
HkB	Dunkirk silt loam, 0 to 6 percent slopes	C	0.8	6.8%
NbB	Farmington loam, 0 to 8 percent slopes	D	9.0	74.2%
NbC	Farmington loam, 8 to 15 percent slopes	D	0.5	4.4%
PcB	Plainfield fine sandy loam, 3 to 8 percent slopes	A	0.4	3.5%
SnC	Dunkirk silt loam, 6 to 12 percent slopes	C	0.5	3.9%
<b>Totals for Area of Interest</b>			<b>12.2</b>	<b>100.0%</b>

### Rating Options—Hydrologic Soil Group

*Aggregation Method:* Dominant Condition

*Component Percent Cutoff:* None Specified

*Tie-break Rule:* Higher

### Depth to Bedrock

The term bedrock in soil survey refers to a continuous root and water restrictive layer of rock that occurs within the soil profile.

There are many types of restrictions that can occur within the soil profile but this theme only includes the three restrictions that use the term bedrock. These are:

- 1) Lithic Bedrock
- 2) Paralithic Bedrock
- 3) Densic Bedrock

Lithic bedrock and paralithic bedrock are comprised of igneous, metamorphic, and sedimentary rocks, which are coherent and consolidated into rock through pressure, heat, cementation, or fusion. Lithic bedrock represents the hardest type of bedrock, with a hardness of strongly coherent to indurated. Paralithic bedrock has a hardness of extremely weakly coherent to moderately coherent. It can occur as a thin layer of weathered bedrock above harder lithic bedrock. Paralithic bedrock can also be much thicker, extending well below the soil profile.

## Custom Soil Resource Report

Densic bedrock represents a unique kind of bedrock recognized within the soil survey. It is non-coherent and consolidated, dense root restrictive material, formed by pressure, heat, and dewatering of earth materials or sediments. Densic bedrock differs from densic materials, which formed under the compaction of glaciers, mudflows, and or human-caused compaction.

If more than one type of bedrock is described for an individual soil type, the depth to the shallowest one is given. If no bedrock is described in a map unit, it is represented by the "greater than 200" depth class.

Depth to bedrock is actually recorded as three separate values in the database. A low value and a high value indicate the range of this attribute for the soil component. A "representative" value indicates the expected value of this attribute for the component. For this soil property, only the representative value is used.

# Custom Soil Resource Report Map—Depth to Bedrock










## MAP LEGEND

### Area of Interest (AOI)




 Area of Interest (AOI)

### Soils







#### Soil Rating Polygons


 0 - 25  
 25 - 50  
 50 - 100  
 100 - 150  
 150 - 200  
 > 200  
 Not rated or not available

#### Soil Rating Lines


 0 - 25  
 25 - 50  
 50 - 100  
 100 - 150  
 150 - 200  
 > 200  
 Not rated or not available

#### Soil Rating Points




 0 - 25  
 25 - 50  
 50 - 100  
 100 - 150  
 150 - 200  
 > 200

 Not rated or not available

### Water Features

 Streams and Canals

### Transportation

 Rails  
 Interstate Highways  
 US Routes  
 Major Roads  
 Local Roads

### Background

 Aerial Photography

## MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service  
 Web Soil Survey URL:  
 Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Lewis County, New York  
 Survey Area Data: Version 6, Sep 10, 2022

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Sep 15, 2022—Oct 28, 2022

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

**Table—Depth to Bedrock**

Map unit symbol	Map unit name	Rating (centimeters)	Acres in AOI	Percent of AOI
AeB	Farmington loam, 2 to 8 percent slopes	38	0.9	7.3%
HkB	Dunkirk silt loam, 0 to 6 percent slopes	>200	0.8	6.8%
NbB	Farmington loam, 0 to 8 percent slopes	33	9.0	74.2%
NbC	Farmington loam, 8 to 15 percent slopes	33	0.5	4.4%
PcB	Plainfield fine sandy loam, 3 to 8 percent slopes	>200	0.4	3.5%
SnC	Dunkirk silt loam, 6 to 12 percent slopes	>200	0.5	3.9%
<b>Totals for Area of Interest</b>			<b>12.2</b>	<b>100.0%</b>

**Rating Options—Depth to Bedrock**

*Units of Measure:* centimeters

*Aggregation Method:* Dominant Component

*Component Percent Cutoff:* None Specified

*Tie-break Rule:* Lower

*Interpret Nulls as Zero:* No

**Water Features**

Water Features include ponding frequency, flooding frequency, and depth to water table.


**Depth to Water Table**

"Water table" refers to a saturated zone in the soil. It occurs during specified months. Estimates of the upper limit are based mainly on observations of the water table at selected sites and on evidence of a saturated zone, namely grayish colors (redoximorphic features) in the soil. A saturated zone that lasts for less than a month is not considered a water table.

This attribute is actually recorded as three separate values in the database. A low value and a high value indicate the range of this attribute for the soil component. A "representative" value indicates the expected value of this attribute for the component. For this soil property, only the representative value is used.



# Custom Soil Resource Report Map—Depth to Water Table










## MAP LEGEND

### Area of Interest (AOI)





 Area of Interest (AOI)

### Soils







#### Soil Rating Polygons


 0 - 25  
 25 - 50  
 50 - 100  
 100 - 150  
 150 - 200  
 > 200  
 Not rated or not available

#### Soil Rating Lines


 0 - 25  
 25 - 50  
 50 - 100  
 100 - 150  
 150 - 200  
 > 200  
 Not rated or not available

#### Soil Rating Points






 0 - 25  
 25 - 50  
 50 - 100  
 100 - 150  
 150 - 200  
 > 200

 Not rated or not available

### Water Features

 Streams and Canals

### Transportation

 Rails  
 Interstate Highways  
 US Routes  
 Major Roads  
 Local Roads

### Background

 Aerial Photography

## MAP INFORMATION

The soil surveys that comprise your AOI were mapped at 1:24,000.

Warning: Soil Map may not be valid at this scale.

Enlargement of maps beyond the scale of mapping can cause misunderstanding of the detail of mapping and accuracy of soil line placement. The maps do not show the small areas of contrasting soils that could have been shown at a more detailed scale.

Please rely on the bar scale on each map sheet for map measurements.

Source of Map: Natural Resources Conservation Service  
 Web Soil Survey URL:  
 Coordinate System: Web Mercator (EPSG:3857)

Maps from the Web Soil Survey are based on the Web Mercator projection, which preserves direction and shape but distorts distance and area. A projection that preserves area, such as the Albers equal-area conic projection, should be used if more accurate calculations of distance or area are required.

This product is generated from the USDA-NRCS certified data as of the version date(s) listed below.

Soil Survey Area: Lewis County, New York  
 Survey Area Data: Version 6, Sep 10, 2022

Soil map units are labeled (as space allows) for map scales 1:50,000 or larger.

Date(s) aerial images were photographed: Sep 15, 2022—Oct 28, 2022

The orthophoto or other base map on which the soil lines were compiled and digitized probably differs from the background imagery displayed on these maps. As a result, some minor shifting of map unit boundaries may be evident.

**Table—Depth to Water Table**

Map unit symbol	Map unit name	Rating (centimeters)	Acres in AOI	Percent of AOI
AeB	Farmington loam, 2 to 8 percent slopes	>200	0.9	7.3%
HkB	Dunkirk silt loam, 0 to 6 percent slopes	>200	0.8	6.8%
NbB	Farmington loam, 0 to 8 percent slopes	>200	9.0	74.2%
NbC	Farmington loam, 8 to 15 percent slopes	>200	0.5	4.4%
PcB	Plainfield fine sandy loam, 3 to 8 percent slopes	>200	0.4	3.5%
SnC	Dunkirk silt loam, 6 to 12 percent slopes	>200	0.5	3.9%
<b>Totals for Area of Interest</b>			<b>12.2</b>	<b>100.0%</b>



## **Rating Options—Depth to Water Table**

*Units of Measure:* centimeters

*Aggregation Method:* Dominant Component

*Component Percent Cutoff:* None Specified

*Tie-break Rule:* Lower

*Interpret Nulls as Zero:* No

*Beginning Month:* January

*Ending Month:* December

# References

---

- American Association of State Highway and Transportation Officials (AASHTO). 2004. Standard specifications for transportation materials and methods of sampling and testing. 24th edition.
- American Society for Testing and Materials (ASTM). 2005. Standard classification of soils for engineering purposes. ASTM Standard D2487-00.
- Cowardin, L.M., V. Carter, F.C. Golet, and E.T. LaRoe. 1979. Classification of wetlands and deep-water habitats of the United States. U.S. Fish and Wildlife Service FWS/OBS-79/31.
- Federal Register. July 13, 1994. Changes in hydric soils of the United States.
- Federal Register. September 18, 2002. Hydric soils of the United States.
- Hurt, G.W., and L.M. Vasilas, editors. Version 6.0, 2006. Field indicators of hydric soils in the United States.
- National Research Council. 1995. Wetlands: Characteristics and boundaries.
- Soil Survey Division Staff. 1993. Soil survey manual. Soil Conservation Service. U.S. Department of Agriculture Handbook 18. [http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2\\_054262](http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_054262)
- Soil Survey Staff. 1999. Soil taxonomy: A basic system of soil classification for making and interpreting soil surveys. 2nd edition. Natural Resources Conservation Service, U.S. Department of Agriculture Handbook 436. [http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2\\_053577](http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053577)
- Soil Survey Staff. 2010. Keys to soil taxonomy. 11th edition. U.S. Department of Agriculture, Natural Resources Conservation Service. [http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2\\_053580](http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053580)
- Tiner, R.W., Jr. 1985. Wetlands of Delaware. U.S. Fish and Wildlife Service and Delaware Department of Natural Resources and Environmental Control, Wetlands Section.
- United States Army Corps of Engineers, Environmental Laboratory. 1987. Corps of Engineers wetlands delineation manual. Waterways Experiment Station Technical Report Y-87-1.
- United States Department of Agriculture, Natural Resources Conservation Service. National forestry manual. [http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/home/?cid=nrcs142p2\\_053374](http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/home/?cid=nrcs142p2_053374)
- United States Department of Agriculture, Natural Resources Conservation Service. National range and pasture handbook. <http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/landuse/rangepasture/?cid=stelpdb1043084>

## Custom Soil Resource Report


United States Department of Agriculture, Natural Resources Conservation Service. National soil survey handbook, title 430-VI. [http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/scientists/?cid=nrcs142p2\\_054242](http://www.nrcs.usda.gov/wps/portal/nrcs/detail/soils/scientists/?cid=nrcs142p2_054242)

United States Department of Agriculture, Natural Resources Conservation Service. 2006. Land resource regions and major land resource areas of the United States, the Caribbean, and the Pacific Basin. U.S. Department of Agriculture Handbook 296. [http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2\\_053624](http://www.nrcs.usda.gov/wps/portal/nrcs/detail/national/soils/?cid=nrcs142p2_053624)

United States Department of Agriculture, Soil Conservation Service. 1961. Land capability classification. U.S. Department of Agriculture Handbook 210. [http://www.nrcs.usda.gov/Internet/FSE\\_DOCUMENTS/nrcs142p2\\_052290.pdf](http://www.nrcs.usda.gov/Internet/FSE_DOCUMENTS/nrcs142p2_052290.pdf)



PROJECT LOCATION: 24 Westtown Road, Lewis County Public Safety Building, Lewis County, New York 13367. DRAWING NO.: SMP1. DATE: 05-03-2023. SCALE: 1" = 30'. PROJECT NO.: 2023-003. SCALE: 1" = 30'. DRAWN BY: MT. DESIGNED BY: KMB. CHECKED BY: DATE ISSUED: 05-03-2023.



IMPERVIOUS AREA REDUCTION SUMMARY	
AREA DESCRIPTION	AREA (AC)
AREA OF DISTURBANCE (A.O.D.)	±2.01
EXISTING IMPERVIOUS WITHIN A.O.D.	±1.37
PROPOSED IMPERVIOUS WITHIN A.O.D.	±1.30
IMPERVIOUS AREA REDUCTION	±0.07

WATER QUALITY SUMMARY		
PRACTICE	CONTRIBUTING IMPERVIOUS AREA (AC)	PROVIDED WATER QUALITY VOLUME (AC-FT)
IMPERVIOUS AREA REDUCTION	0.07	0.005
GRASS FILTER STRIP	0.26	0.020
TOTAL	0.33	0.025

PROPOSED LEGEND	
---	APPROXIMATE LIMITS OF DISTURBANCE
---	GRASS FILTER STRIP
---	DRAINAGE AREA BOUNDARY
+	GRASS FILTER STRIP AREA

EXISTING LEGEND	
---	CENTERLINE OF STREET
☀	TREE
⊕	GAS VALVE
---	EDGE OF PAVEMENT
---	PAINTED PAVEMENT MARKING
---	PARCEL BOUNDARY
█	BUILDING
---	CURB
---	MINOR GROUND CONTOUR
---	MAJOR GROUND CONTOUR
---	EDGE OF CONCRETE
⊕	TRAFFIC SIGNS
⊕	UTILITY POLE
⊕	SANITARY SEWER MANHOLE
⊕	CLEANOUT
---	OVERHEAD UTILITY
⊕	WATER VALVE
█	CATCH BASIN
---	UNDERGROUND GAS LINE
---	STORM SEWER LINE
---	STORM END SECTION
---	CHAIN LINK FENCE
⊕	OVERHEAD LIGHT FIXTURE
⊕	ELECTRIC METER
⊕	HVAC UNIT
⊕	GAS METER
⊕	PIPE BOLLARD

NORTH BY DATUM

GRAPHIC SCALE

1 inch = 30 ft.

15 0 15 30 60

GYMO

Architecture  
Engineering  
Land Surveying

WWW.GYMODPC.COM

18969 US Route 11  
Watertown, NY 13601  
315-788.3900

COPYRIGHT © 2022  
GYMO  
ARCHITECTURE, ENGINEERING  
& LAND SURVEYING, P.C.

IT IS A VIOLATION OF SECTION  
7209, SUBDIVISION 2, OF THE  
NEW YORK STATE EDUCATION  
LAW FOR ANY PERSON, UNLESS  
ACTING UNDER THE DIRECTION  
OF A LICENSED PROFESSIONAL  
ENGINEER OR LAND SURVEYOR  
TO ALTER THIS DOCUMENT IN  
ANY WAY. IF ALTERED, SUCH  
LICENSEE SHALL AFFIX HIS OR  
HER SEAL AND THE NOTATION  
"ALTERED BY" FOLLOWED BY  
HIS OR HER SIGNATURE, DATE  
AND A SPECIFIC DESCRIPTION  
OF ALTERATION.

PROJECT NO.: 2023-003

SCALE: 1" = 30'

DRAWN BY: MT

DESIGNED BY: KMB

CHECKED BY:

DATE ISSUED: 05-03-2023

STORMWATER MANAGEMENT PLAN

LEWIS COUNTY PUBLIC SAFETY BUILDING PARKING LOT AND DRAINAGE PROJECT

5252 OUTER STOWE STREET, LOWVILLE NY, 13367

VILLAGE OF LOWVILLE, STATE OF NEW YORK, LEWIS COUNTY

LAST REVISED: N/A

FOR APPROVALS ONLY  
NOT FOR CONSTRUCTION

DRAWING NO.  
SMP1



## ***APPENDIX B – VEGETATIVE PLAN***

## **Vegetative Plan - General**

The following procedures and attached Vegetative Table in Appendix B will help guide one through vegetation of various areas on site; temporary and permanent. It is the responsibility of the contractor to research the soil conditions and if necessary, obtain a representative soil sample for analysis from an accredited lab to determine necessary fertilizer and lime application rates.

### **VEGETATIVE GUIDE:**

#### **SEEDBED PREPARATION (SP)**

##### **SP-1 FILL SLOPES 3:1 OR STEEPER TO BE SEEDED WITH A HYDRAULIC SEEDER (PERMANENT SEEDINGS)**

- 1) Leave the last 4-6 inches of fill loose and uncompacted, allowing rocks, roots, large clods and other debris to remain on the slope.
- 2) Roughen slope faces by making grooves 2-3 inches deep, perpendicular to the slope.
- 3) Spread lime and or/fertilizer evenly over slopes at rates recommended by soil tests.

##### **SP-2 FILL SLOPES 3:1 OR STEEPER (TEMPORARY SEEDINGS)**

- 1) Leave a loose, uncompacted surface. Remove large clods, rocks, and debris, which might hold netting above the surface.
- 2) Spread lime and/or fertilizer evenly at rates recommended by soil tests.
- 3) Incorporate amendments by roughening or grooving soil surface on the contour.

##### **SP-3 GENTLE OR FLAT SLOPED WHERE TOPSOIL IS NOT USED**

- 1) Remove rocks and debris.
- 2) Apply lime and fertilizer at rates recommended by soil tests; spread evenly and incorporate into the top 6 inches with a disk, chisel plow, or rotary tiller.
- 3) Break up large clods and rake into a loose, uniform seed bed.
- 4) Rake to loosen surface just prior to applying seed.

#### **SEEDBED METHODS (SM)**

##### **SM-1 FILL SLOPES STEEPER THAN 3:1 (PERMANENT SEEDINGS)**

- 1) Use hydraulic seeding equipment to apply seed and fertilizer, a wood fiber mulch at 45 lb/1,000 ft<sup>2</sup>, and mulch tackifier.

##### **SM-2 GENTLE TO FLAT SLOPES OR TEMPORARY SEEDINGS**

- 1) Broadcast seed at the recommended rate with a rotary seeder, drop spreader, or cultipacker seeder.
- 2) Rake seed into the soil and lightly pack to establish good contact.

#### **MULCH (MU)**

##### **MU:1 STEEP SLOPES (3:1 OR GREATER)**

- 1) In mid-summer, late fall or winter, apply 100 lb/1,000 ft<sup>2</sup> grain straw, cover with netting and staple to the slope. In spring or *early* fall, use 45 lb/1,000 ft<sup>2</sup> wood fiber in a hydro seeder

slurry.

#### MU-2 TEMPO RABY SEEDING

- 1) Apply 90 lb/1,000 ft<sup>2</sup> (4000 lb/acre) grain straw and tack appropriately.

#### MU-3 GRASS-LINED CHANNELS

- 1) Install excelsior mat in the channel, extend up the channel banks to the highest calculated depth of flow, and secure according to manufacturer's specifications.
- 2) On channel shoulders, apply 100 lb/1,000 ft<sup>2</sup> grain straw.

#### MAINTENANCE (MA)

- MA-1 Refertilize in early spring the following year. Mow as desired.
- MA-3 Inspect and repair mulch and lining. Refertilize in late winter of the following year. Mow regularly to a height of 3-4 inches.
- MA-4 Topdress with fertilizer if growth is not fully adequate.

**VEGETATION TABLE B-1**

AREA	DESC.	SEASON	SEEDING MIXTURE		SEEDBED PREP	SEEDING METHOD	MULCH	MAINT	NOTES
			PERMANENT	TEMPORARY					
1	Steep Slopes (3:1); low maintenance	Summer or Early Fall	Creeping Red Fescue 20 lb/ac Tall Fescue 20 lb/ac Perennial Ryegrass 5 lb/ac Birdsfoot Trefoil 10 lb/ac	Rye Grass (annual or Perennial) 30 lb/ac	SP-1	SM-1	MU-1	MA-1	Permanent mixture also used for low- maintenance areas (3).
		Late Fall or Early Winter		Certified "Aroostook" Winter Rye at 100 lbs/acre	SP-2	SM-2		MA-1	
2	Grassed Channels with 3:1 Side Slopes	All	Kentucky Bluegrass 25 lb/ac Creeping Red Fescue 20 lb/ac Perennial Rye Grass 10 lb/ac		SP-3	SM-2	MU-3	MA-2	
3	Low- Maintenance Area		Creeping Red Fescue 20 lb/ac Tall Fescue 20 lb/ac Perennial Ryegrass 5 lb/ac Birdsfoot Trefoil 10 lb/ac		SP-3	SM-2	MU-2	MA-1	Use these specs for temporary diversions.



## ***APPENDIX C – FORMS***

# CONSTRUCTION SITE LOG BOOK

## Table of Contents

1. Pre-Construction Meeting Documents
2. Operator's Certification
3. Pre-Construction Site Assessment Form
4. Construction Duration Inspections
  - Directions
  - Monthly Summary Report
  - Maintenance Schedules
  - Modification to the SWPPP
5. Three-Month Status Reports
6. Final Stabilization and Retention of Records
  - Qualified Professional's Certification of Final Stabilization
  - Retention of Records

1. PRE-CONSTRUCTION MEETING DOCUMENTS

Project Name\_\_\_\_\_

GP-02-01 Permit No.\_\_\_\_\_ Date of Authorization.\_\_\_\_\_

Name of Operator\_\_\_\_\_

General Contractor\_\_\_\_\_

**The Following Information To Be Read By All Persons Involved In The Construction of Stormwater Related Activities:**

**Site Assessment and Inspections -**

- A. The Operator agrees to have a qualified professional, conduct an assessment of the site prior to the commencement of construction and certify in this inspection report that the appropriate erosion and sediment controls described in the SWPPP have been adequately installed or implemented to ensure overall preparedness of the site for the commencement of construction. Following the commencement of construction, site inspections shall be conducted by the qualified professional at least every 7 calendar days and within 24 hours of the end of a storm event of 0.5 inches or greater.
- B. The Operator shall maintain a record of all inspection reports in this site log book. The site log book shall be maintained on site and be made available to the permitting authorities upon request. Prior to the commencement of construction, the Operator shall certify in the site log book that the SWPPP, prepared in accordance with the State's standards and meets all Federal, State and local erosion and sediment control requirements. The Operator shall post at the site, in a publicly-accessible location, a summary of the site inspection activities on a monthly basis.
- C. Prior to filing of the Notice of Termination or the end of permit term, the Operator shall have the qualified professional perform a final site inspection. The qualified professional shall certify that the site has undergone final stabilization using either vegetative or structural stabilization methods and that all temporary erosion and sediment controls (such as silt fencing) not needed for long-term erosion control have been removed.

**2. OPERATOR CERTIFICATION**

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. Further, I hereby certify that the SWPPP meets all Federal State and local erosion and sediment control requirements. I am aware that false statements made herein are punishable as a class A misdemeanor pursuant to Section 210.45 of the Penal Law."

**Name (please print)**\_\_\_\_\_

**Title:**\_\_\_\_\_

**Date:**\_\_\_\_\_

**Address:**\_\_\_\_\_

**Phone:**\_\_\_\_\_

**Email:**\_\_\_\_\_

# CONTRACTOR (OR SUBCONTRACTOR) CERTIFICATION STATEMENT

## SITE INFORMATION:

Project Name. \_\_\_\_\_ GYMO Project# \_\_\_\_\_

Site Street/Road Address \_\_\_\_\_

Municipality \_\_\_\_\_

Before undertaking any construction activity at the site identified above:

"I certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP as a condition of authorization to discharge storm water. I also understand that the operator must comply with the terms and conditions of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for storm water discharges from construction activities and that it is unlawful for any person to cause or contribute to a violation of water quality standards:

\_\_\_\_\_  
Contracting Firm Name

\_\_\_\_\_  
Typed Name/Title

\_\_\_\_\_  
Address (number and street)

\_\_\_\_\_  
\* Authorized Signature

\_\_\_\_\_  
Address (city, state and zip)

\_\_\_\_\_  
Date

\_\_\_\_\_  
Telephone#

Signatory Requirements per SPDES General Permit for Stormwater Runoff from Construction Activity, GP-0-20-01. Section V.H.2.b:

The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of manager, operator, superintendent, or position of equivalent responsibility or an individual or position having overall responsibility for environmental activities for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position.)

## 3. PRE-CONSTRUCTION SITE ASSESSMENT FORM

---

 Inspector (print name)

---

 Date of Inspection

---

 Professional (print name)

---

 Qualified Professional Signature

The above signed acknowledges that, to the best of his/her knowledge, all information provided on the following forms is accurate and complete.

**NOTE: Provide comments below as necessary**

**a. Notice of Intent, SWPPP, and Contractors. Certification:**

**Yes No NA**

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Has a Notice of Intent been filed with the NYS Department of Conservation?  |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is the SWPPP on-site? Where? _____  |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Is the Plan current? What is the latest revision date? _____  |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Have all contractors involved with implementing the erosion and sediment control portions of the SWPPP signed the contractor's certification? |

**b. Resource Protection**

**Yes No NA**

- |                          |                          |                          |  |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Are construction limits clearly flagged or fenced?   |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Important trees and associated rooting zones, on-site septic systems absorption fields, existing vegetated areas suitable for filter strips, especially in perimeter areas, etc. have been flagged for protection. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Creek crossings installed prior to land-disturbing activity, including clearing and blasting.  |

**c. Surface Water Protection**

**Yes No NA**

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Clean stormwater runoff has been diverted from areas to be disturbed.                                     |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Bodies of water located either on site or in the vicinity of the site have been identified and protected. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Appropriate practices to protect on-site or downstream surface water are installed.                       |

**d. Stabilized Construction Entrance**

**Yes No NA**

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | A temporary construction entrance to capture mud and debris from construction vehicles before they enter the public highway has been installed.         |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Other access areas (entrances, construction routes, equipment parking areas) are stabilized immediately as work takes place with gravel or other cover. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sediment tracked onto public streets is removed or cleaned on a regular basis.  |



**e. Perimeter Sediment Controls**

**Yes No NA**

- |                          |                          |                          |   |
|--------------------------|--------------------------|--------------------------|---|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Silt fence material and installation comply with the standard drawing and specifications. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Silt fences are installed at appropriate spacing intervals                                |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sediment/detention basin was installed as first land disturbing activity.                 |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Sediment traps and barriers are installed.  |

## 4. CONSTRUCTION DURATION INSPECTIONS

These Inspection Forms will be filled out during the entire construction phase of the project.

\_\_\_\_\_  
Inspector (print name)

\_\_\_\_\_  
Date of Inspection

\_\_\_\_\_  
Qualified Professional (print name)

\_\_\_\_\_  
Qualified Professional Signature

The above signed acknowledges that, to the best of his/her knowledge, all information provided on the forms is accurate and complete.

Check one of the following:

\_\_\_\_\_**Weekly Inspection, or**

\_\_\_\_\_**Rain Event Inspection** (greater than 0.5 inches  
in 24 hour period)

**Date of Rain Event** \_\_\_\_\_ **Amount of Rain** \_\_\_\_\_ in

**Stage of Construction**(% complete) \_\_\_\_\_ %

On a plan/sketch below that represents the project area, or on an attached site map:

1. Indicate the extent of all disturbed site areas and drainage pathways;
2. Indicate site areas that are expected to undergo initial disturbance or significant site work within the next 14-day period;
3. Indicate all areas of the site that have undergone temporary or permanent stabilization;
4. Indicate all disturbed site areas that have not undergone active site work during the previous 14 day period;

**SITE PLAN/SKETCH**

**General Housekeeping****Yes No NA**

- ☐ ☐ ☐ Is there an increase in turbidity that will cause a substantial visible contrast to natural conditions?
- ☐ ☐ ☐ Is there residue from oil and floating substances, visible oil film, or globules or grease?
- ☐ ☐ ☐ Are facilities and equipment necessary for implementation of erosion and sediment control in working order and/or properly maintained?
- ☐ ☐ ☐ Is construction impacting the adjacent property?
- ☐ ☐ ☐ Is dust adequately controlled?

**Temporary Stream Crossing****Yes No NA**

- ☐ ☐ ☐ Maximum diameter pipes necessary to span creek without dredging are installed.
- ☐ ☐ ☐ Installed non-woven geotextile fabric beneath approaches.
- ☐ ☐ ☐ 20 feet minimum approach length, minimum 6 inch depth of rock, 18 inch maximum fill depth over pipes.
- ☐ ☐ ☐ Installed diversion dike/swale through both approaches 50 feet (max) from top of bank.
- ☐ ☐ ☐ Fill composed of clean shot rock or KTC Class III channel lining.
- ☐ ☐ ☐ Rock clean enough to remove mud from vehicles & prevent sediment from entering stream during high flow.

**Excavation Dewatering****Yes No NA**

- ☐ ☐ ☐ Upstream and downstream berms (sandbags, inflatable dams, etc.) are installed per plan.
- ☐ ☐ ☐ Clean water from upstream pool is being pumped to the downstream pool.
- ☐ ☐ ☐ Sediment laden water from work area is being discharged to a silt-trapping device.
- ☐ ☐ ☐ Constructed upstream berm with one-foot minimum freeboard.

**Vegetative Filter Strips****Yes No NA**

- ☐ ☐ ☐ Vegetation is dense and there are no signs of erosion.
- ☐ ☐ ☐ Width of filter strip is per the approved plan.
- ☐ ☐ ☐ Ground slope of filter strip is between 1% and 5%.

**Level Spreader****Yes No NA**

- ☐ ☐ ☐ Installed per plan.
- ☐ ☐ ☐ Constructed on undisturbed soil, not on fill, receiving only clear, non-sediment laden flow.
- ☐ ☐ ☐ Flow sheets out of level spreader without erosion on downstream edge.

**Interceptor Dikes and Swales****Yes No NA**

- ☐ ☐ ☐ Installed per plan with minimum side slopes 2H:1V or flatter.

<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Stabilized by geotextile fabric, seed, or mulch with no erosion occurring.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Sediment-laden runoff directed to sediment trapping structure

**Sediment Control****Yes No NA**

<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Sediment control practices are located and installed correctly.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	BMPs are maintained per specifications
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Stockpiles are stabilized and contained.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	De-watering operations prevent direct discharges to sensitive features.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Construction Schedule-Are clearing and grading operations divided into stages for large areas (i.e. greater than 2 acres}. as opposed to mass grading? (NOTE: If staged, erosion control measures may also need to be staged.)

**Adverse Impacts or Off-Site Degradation****Yes No NA**

<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Work is within the limits of the approved plans, including clearing and blasting.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Adverse impacts - ponds, streams, wetlands and sinkholes are free of sediment from site.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Off-site degradation - sediment is kept out of roadways, adjacent property, storm sewers, or air (dust).

**Stabilized Construction Entrance****Yes No NA**

<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Stone is clean enough to effectively remove mud from vehicles.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Installed per standards and specifications?
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Does all traffic use the stabilized entrance to enter and leave site?
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Is adequate drainage provided to prevent ponding at entrance?

**Reinforced Silt Fence****Yes No NA**

<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Installed on Contour, 10 feet from toe of slope (not across conveyance channels).
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Joints constructed by wrapping the two ends together for continuous support.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Installed steel posts, downstream side of flow, maximum 6 foot intervals with 6 x 6 inch 14 gage wire.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Fabric buried 6 inches minimum.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Posts are stable, fabric is tight and without rips or frayed areas.
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Sediment accumulation is __% of design capacity.

**Stone Check Dam****Yes No NA**

<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Channel is without erosion (i.e., flow is not eroding soil underneath or around the structure).
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Check is in good condition (i.e., rocks have not been displaced and no permanent pools behind the structure).
<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Sediment accumulation is __% of design capacity.

**Block and Gravel Drop Inlet Protection****Yes No NA**

- ☐ ☐ ☐ Installed concrete blocks lengthwise so open ends face outward, not upward.
- ☐ ☐ ☐ Placed wire screen between No. 3 crushed stone and concrete blocks.
- ☐ ☐ ☐ Sediment accumulation\_ % of design capacity.

**Filter Fabric (Drop) Inlet Protection****Yes No NA**

- ☐ ☐ ☐ Installed 2-inch x 4-inch wood frame and wood posts, with maximum 3-foot spacing.
- ☐ ☐ ☐ Filter fabric buried a minimum of 8 inches and secured to frame/posts with staples at max 8-inch spacing.
- ☐ ☐ ☐ Posts 3-foot maximum spacing between posts.
- ☐ ☐ ☐ Posts are stable, fabric is tight and without rips or frayed areas.
- ☐ ☐ ☐ Sediment Accumulation is \_\_\_\_\_ % of design capacity.

**Excavated Drop Inlet Protection****Yes No NA**

- ☐ ☐ ☐ Excavated depth is a minimum 1-foot, but no more than 2-feet maximum.
- ☐ ☐ ☐ Gravel supported by hardware cloth to allow drainage and restrict sediment movement.
- ☐ ☐ ☐ Excavated side slopes should be 2:1.

**Temporary Sediment Trap****Yes No NA**

- ☐ ☐ ☐ Outlet structure is constructed per the approved plan or drawing.
- ☐ ☐ ☐ Geotextile fabric has been placed beneath rock fill.
- ☐ ☐ ☐ Sediment accumulation is\_ % of design capacity.

**Temporary Sediment Basin****Yes No NA**

- ☐ ☐ ☐ Basin and outlet structure constructed per the approved plan.
- ☐ ☐ ☐ Basin side slopes are stabilized with seed/mulch.
- ☐ ☐ ☐ Sediment accumulation is\_ % of design capacity
- ☐ ☐ ☐ Drainage structure flushed and basin surface restored upon removal of sediment basin facility.

MAINTENANCE SCHEDULES

Stabilization

AREA	Date since last disturbed	Date of next disturbance	Stabilized (yes/no)	Stabilized with	Condition

## MODIFICATIONS TO THE SWPPP

Modification & Reason:

This image shows a blank sheet of white paper with horizontal ruling lines. The lines are evenly spaced and extend across the width of the page. There are no margins, text, or other markings on the paper.



## 5. MONITORING, REPORTING AND THREE-MONTH STATUS REPORTS

- A. The NYSDEC may, at its sole discretion, require monitoring of discharge(s) from the permitted construction activity after notifying the Operator in writing of the basis for such monitoring, the parameters and frequency at which monitoring shall occur and the associated reporting requirements, if any.
- B. The Operator shall also prepare a written summary of its status with respect to compliance with this general permit at a minimum frequency of every three months during which coverage under this permit exists. The summary should address the status of achieving each component of the SWPPP. This summary shall be handled according to Permit requirements.

This image shows a blank sheet of white paper with horizontal ruling lines. The lines are evenly spaced and extend across the width of the page. There are no margins, text, or other markings on the paper.

**6. FINAL STABILIZATION AND RETENTION OF RECORDS****A. Qualified Professional Certification**

The Operator shall have the qualified professional perform a final site inspection prior to filing the Notice of Termination of the end of the permit term.

**YES NO NA**

- |                          |                          |                          |  |
|--------------------------|--------------------------|--------------------------|--|
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Final site drainage will prevent erosion, concentrated flows to adjacent properties, uncontrolled overflow, and ponding. |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Conveyance systems are stabilized.   |
| <input type="checkbox"/> | <input type="checkbox"/> | <input type="checkbox"/> | Channels and streambanks are seeded at the outlet points.  |

"I hereby certify that the site has undergone final stabilization. Final Stabilization means that all soil disturbing activities have been completed and a uniform, perennial vegetative cover with a density of eighty (80) percent has been established or equivalent stabilization measures (such as the use of mulches or geotextiles) have been employed on all unpaved areas and areas not covered by permanent structures. Further, all temporary erosion and sediment controls (such as silt fence) not specified for permanent erosion control have been removed.

Name of Qualified Professional: \_\_\_\_\_

Signature: \_\_\_\_\_

**B. Retention of Records** - The Operator shall retain copies of SWPPPs and any reports submitted in conjunction with this permit, and records of all data used to complete the NOI to be covered by this permit, for a period of at least three years from the date that the site is finally stabilized. This period may be extended by the Department, in its sole discretion, at any time upon written justification.

**C. Maintenance of SWPPP and any reports at the construction site** - The Operator shall retain a copy of the SWPPP required by this permit at the construction site from the date of initiation of construction activities to the date of final stabilization.

**D. Addresses** - Except for the submittal of NOIs and NOTs, all written correspondence under this permit directed to NYSDEC, including the submittal of individual permit applications, shall be sent to the address of the appropriate Department Office.

---



---



---



Department of  
Environmental  
Conservation

NEW YORK STATE  
DEPARTMENT OF ENVIRONMENTAL CONSERVATION

SPDES GENERAL PERMIT  
FOR STORMWATER DISCHARGES

From

**CONSTRUCTION ACTIVITY**

Permit No. GP- 0-20-001


Issued Pursuant to Article 17, Titles 7, 8 and Article 70  
of the Environmental Conservation Law

Effective Date: January 29, 2020

Expiration Date: January 28, 2025

John J. Ferguson

Chief Permit Administrator

  
Authorized Signature

1-23-20  
Date

Address: NYS DEC  
Division of Environmental Permits  
625 Broadway, 4th Floor  
Albany, N.Y. 12233-1750

## PREFACE

Pursuant to Section 402 of the Clean Water Act (“CWA”), stormwater *discharges* from certain *construction activities* are unlawful unless they are authorized by a *National Pollutant Discharge Elimination System (“NPDES”)* permit or by a state permit program. New York administers the approved State Pollutant Discharge Elimination System (SPDES) program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70.

An *owner or operator* of a *construction activity* that is eligible for coverage under this permit must obtain coverage prior to the *commencement of construction activity*. Activities that fit the definition of “*construction activity*”, as defined under 40 CFR 122.26(b)(14)(x), (15)(i), and (15)(ii), constitute construction of a *point source* and therefore, pursuant to ECL section 17-0505 and 17-0701, the *owner or operator* must have coverage under a SPDES permit prior to *commencing construction activity*. The *owner or operator* cannot wait until there is an actual *discharge* from the *construction site* to obtain permit coverage.

**\*Note: The italicized words/phrases within this permit are defined in Appendix A.**

**NEW YORK STATE DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
SPDES GENERAL PERMIT FOR STORMWATER DISCHARGES FROM  
CONSTRUCTION ACTIVITIES**

**Table of Contents**

Part 1. PERMIT COVERAGE AND LIMITATIONS .....	1
A. Permit Application .....	1
B. Effluent Limitations Applicable to Discharges from Construction Activities .....	1
C. Post-construction Stormwater Management Practice Requirements .....	4
D. Maintaining Water Quality .....	8
E. Eligibility Under This General Permit.....	9
F. Activities Which Are Ineligible for Coverage Under This General Permit .....	9
Part II. PERMIT COVERAGE .....	12
A. How to Obtain Coverage .....	12
B. Notice of Intent (NOI) Submittal .....	13
C. Permit Authorization .....	13
D. General Requirements For Owners or Operators With Permit Coverage .....	15
E. Permit Coverage for Discharges Authorized Under GP-0-15-002.....	17
F. Change of Owner or Operator .....	17
Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP).....	18
A. General SWPPP Requirements .....	18
B. Required SWPPP Contents .....	20
C. Required SWPPP Components by Project Type.....	24
Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS .....	24
A. General Construction Site Inspection and Maintenance Requirements .....	24
B. Contractor Maintenance Inspection Requirements .....	24
C. Qualified Inspector Inspection Requirements .....	25
Part V. TERMINATION OF PERMIT COVERAGE .....	29
A. Termination of Permit Coverage .....	29
Part VI. REPORTING AND RETENTION RECORDS .....	31
A. Record Retention .....	31
B. Addresses .....	31
Part VII. STANDARD PERMIT CONDITIONS.....	31
A. Duty to Comply.....	31
B. Continuation of the Expired General Permit.....	32
C. Enforcement.....	32
D. Need to Halt or Reduce Activity Not a Defense.....	32
E. Duty to Mitigate .....	33
F. Duty to Provide Information.....	33
G. Other Information .....	33
H. Signatory Requirements.....	33
I. Property Rights .....	35
J. Severability.....	35

K.	Requirement to Obtain Coverage Under an Alternative Permit .....	35
L.	Proper Operation and Maintenance .....	36
M.	Inspection and Entry .....	36
N.	Permit Actions .....	37
O.	Definitions .....	37
P.	Re-Opener Clause .....	37
Q.	Penalties for Falsification of Forms and Reports .....	37
R.	Other Permits .....	38
APPENDIX A – Acronyms and Definitions .....		39
Acronyms.....		39
Definitions.....		40
APPENDIX B – Required SWPPP Components by Project Type .....		48
Table 1.....		48
Table 2.....		50
APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal .....		52
APPENDIX D – Watersheds with Lower Disturbance Threshold .....		58
APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s) .....		59
APPENDIX F – List of NYS DEC Regional Offices .....		65

## Part 1. PERMIT COVERAGE AND LIMITATIONS

### A. Permit Application

This permit authorizes stormwater *discharges* to *surface waters of the State* from the following *construction activities* identified within 40 CFR Parts 122.26(b)(14)(x), 122.26(b)(15)(i) and 122.26(b)(15)(ii), provided all of the eligibility provisions of this permit are met:

1. *Construction activities* involving soil disturbances of one (1) or more acres; including disturbances of less than one acre that are part of a *larger common plan of development or sale* that will ultimately disturb one or more acres of land; excluding *routine maintenance activity* that is performed to maintain the original line and grade, hydraulic capacity or original purpose of a facility;
2. *Construction activities* involving soil disturbances of less than one (1) acre where the Department has determined that a *SPDES* permit is required for stormwater *discharges* based on the potential for contribution to a violation of a *water quality standard* or for significant contribution of *pollutants* to *surface waters of the State*.
3. *Construction activities* located in the watershed(s) identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.

### B. Effluent Limitations Applicable to Discharges from Construction Activities

*Discharges* authorized by this permit must achieve, at a minimum, the effluent limitations in Part I.B.1. (a) – (f) of this permit. These limitations represent the degree of effluent reduction attainable by the application of best practicable technology currently available.

1. Erosion and Sediment Control Requirements - The *owner or operator* must select, design, install, implement and maintain control measures to *minimize* the *discharge of pollutants* and prevent a violation of the *water quality standards*. The selection, design, installation, implementation, and maintenance of these control measures must meet the non-numeric effluent limitations in Part I.B.1.(a) – (f) of this permit and be in accordance with the New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, using sound engineering judgment. Where control measures are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must include in the *Stormwater Pollution Prevention Plan* (“SWPPP”) the reason(s) for the



deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

- a. **Erosion and Sediment Controls.** Design, install and maintain effective erosion and sediment controls to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such controls must be designed, installed and maintained to:
- (i) *Minimize* soil erosion through application of runoff control and soil stabilization control measure to *minimize pollutant discharges*;
  - (ii) Control stormwater *discharges*, including both peak flowrates and total stormwater volume, to *minimize* channel and *streambank* erosion and scour in the immediate vicinity of the *discharge* points;
  - (iii) *Minimize* the amount of soil exposed during *construction activity*;
  - (iv) *Minimize* the disturbance of *steep slopes*;
  - (v) *Minimize* sediment *discharges* from the site;
  - (vi) Provide and maintain *natural buffers* around surface waters, direct stormwater to vegetated areas and maximize stormwater infiltration to reduce *pollutant discharges*, unless *infeasible*;
  - (vii) *Minimize* soil compaction. Minimizing soil compaction is not required where the intended function of a specific area of the site dictates that it be compacted;
  - (viii) Unless *infeasible*, preserve a sufficient amount of topsoil to complete soil restoration and establish a uniform, dense vegetative cover; and
  - (ix) *Minimize* dust. On areas of exposed soil, *minimize* dust through the appropriate application of water or other dust suppression techniques to control the generation of pollutants that could be discharged from the site.
- b. **Soil Stabilization.** In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within fourteen (14) days from the date the current soil disturbance activity ceased. For construction sites that *directly discharge* to one of the 303(d) segments

listed in Appendix E or is located in one of the watersheds listed in Appendix C, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. See Appendix A for definition of *Temporarily Ceased*.

- c. **Dewatering.** *Discharges* from *dewatering* activities, including *discharges* from *dewatering* of trenches and excavations, must be managed by appropriate control measures.
- d. **Pollution Prevention Measures.** Design, install, implement, and maintain effective pollution prevention measures to *minimize* the *discharge* of *pollutants* and prevent a violation of the *water quality standards*. At a minimum, such measures must be designed, installed, implemented and maintained to:
  - (i) *Minimize* the *discharge* of *pollutants* from equipment and vehicle washing, wheel wash water, and other wash waters. This applies to washing operations that use clean water only. Soaps, detergents and solvents cannot be used;
  - (ii) *Minimize* the exposure of building materials, building products, construction wastes, trash, landscape materials, fertilizers, pesticides, herbicides, detergents, sanitary waste, hazardous and toxic waste, and other materials present on the site to precipitation and to stormwater. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in a *discharge* of *pollutants*, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use) ; and
  - (iii) Prevent the *discharge* of *pollutants* from spills and leaks and implement chemical spill and leak prevention and response procedures.
- e. **Prohibited Discharges.** The following *discharges* are prohibited:
  - (i) Wastewater from washout of concrete;
  - (ii) Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds and other construction materials;

- (iii) Fuels, oils, or other *pollutants* used in vehicle and equipment operation and maintenance;
  - (iv) Soaps or solvents used in vehicle and equipment washing; and
  - (v) Toxic or hazardous substances from a spill or other release.
- f. Surface Outlets. When discharging from basins and impoundments, the outlets shall be designed, constructed and maintained in such a manner that sediment does not leave the basin or impoundment and that erosion at or below the outlet does not occur.

### **C. Post-construction Stormwater Management Practice Requirements**

1. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must select, design, install, and maintain the practices to meet the *performance criteria* in the New York State Stormwater Management Design Manual (“Design Manual”), dated January 2015, using sound engineering judgment. Where post-construction stormwater management practices (“SMPs”) are not designed in conformance with the *performance criteria* in the Design Manual, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. The *owner or operator* of a *construction activity* that requires post-construction stormwater management practices pursuant to Part III.C. of this permit must design the practices to meet the applicable *sizing criteria* in Part I.C.2.a., b., c. or d. of this permit.

#### **a. Sizing Criteria for New Development**

- (i) Runoff Reduction Volume (“RRv”): Reduce the total Water Quality Volume (“WQv”) by application of RR techniques and standard SMPs with RRv capacity. The total WQv shall be calculated in accordance with the criteria in Section 4.2 of the Design Manual.
- (ii) Minimum RRv and Treatment of Remaining Total WQv: Construction activities that cannot meet the criteria in Part I.C.2.a.(i) of this permit due to site limitations shall direct runoff from all newly constructed impervious areas to a RR technique or standard SMP with RRv capacity unless infeasible. The specific site limitations that prevent the reduction of 100% of the WQv shall be documented in the SWPPP.

For each impervious area that is not directed to a RR technique or standard SMP with RRV capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered infeasible.

**In no case shall the runoff reduction achieved from the newly constructed impervious areas be less than the Minimum RRV as calculated using the criteria in Section 4.3 of the Design Manual.**

The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (“Cpv”): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site discharges directly to tidal waters, or fifth order or larger streams.
- (iv) *Overbank* Flood Control Criteria (“Qp”): Requires storage to attenuate the post-development 10-year, 24-hour peak discharge rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (“Qf”): Requires storage to attenuate the post-development 100-year, 24-hour peak discharge rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site discharges directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

**b. Sizing Criteria for New Development in Enhanced Phosphorus Removal Watershed**

- (i) Runoff Reduction Volume (RRV): Reduce the total Water Quality Volume (WQv) by application of RR techniques and standard SMPs with RRV capacity. The total WQv is the runoff volume from the 1-year, 24 hour design storm over the post-developed watershed and shall be

calculated in accordance with the criteria in Section 10.3 of the Design Manual.

- (ii) Minimum RRv and Treatment of Remaining Total WQv: *Construction activities* that cannot meet the criteria in Part I.C.2.b.(i) of this permit due to *site limitations* shall direct runoff from all newly constructed *impervious areas* to a RR technique or standard SMP with RRv capacity unless *infeasible*. The specific *site limitations* that prevent the reduction of 100% of the WQv shall be documented in the SWPPP. For each *impervious area* that is not directed to a RR technique or standard SMP with RRv capacity, the SWPPP must include documentation which demonstrates that all options were considered and for each option explains why it is considered *infeasible*.

**In no case shall the runoff reduction achieved from the newly constructed *impervious areas* be less than the Minimum RRv as calculated using the criteria in Section 10.3 of the Design Manual.** The remaining portion of the total WQv that cannot be reduced shall be treated by application of standard SMPs.

- (iii) Channel Protection Volume (Cpv): Provide 24 hour extended detention of the post-developed 1-year, 24-hour storm event; remaining after runoff reduction. The Cpv requirement does not apply when:
  - (1) Reduction of the entire Cpv is achieved by application of runoff reduction techniques or infiltration systems, or
  - (2) The site *discharges* directly to tidal waters, or fifth order or larger streams.
- (iv) Overbank Flood Control Criteria (Qp): Requires storage to attenuate the post-development 10-year, 24-hour peak *discharge* rate (Qp) to predevelopment rates. The Qp requirement does not apply when:
  - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.
- (v) Extreme Flood Control Criteria (Qf): Requires storage to attenuate the post-development 100-year, 24-hour peak *discharge* rate (Qf) to predevelopment rates. The Qf requirement does not apply when:
  - (1) the site *discharges* directly to tidal waters or fifth order or larger streams, or
  - (2) A downstream analysis reveals that *overbank* control is not required.

### c. Sizing Criteria for Redevelopment Activity

- (i) Water Quality Volume (WQv): The WQv treatment objective for *redevelopment activity* shall be addressed by one of the following options. *Redevelopment activities* located in an Enhanced Phosphorus Removal Watershed (see Part III.B.3. and Appendix C of this permit) shall calculate the WQv in accordance with Section 10.3 of the Design Manual. All other *redevelopment activities* shall calculate the WQv in accordance with Section 4.2 of the Design Manual.
  - (1) Reduce the existing *impervious cover* by a minimum of 25% of the total disturbed, *impervious area*. The Soil Restoration criteria in Section 5.1.6 of the Design Manual must be applied to all newly created pervious areas, or
  - (2) Capture and treat a minimum of 25% of the WQv from the disturbed, *impervious area* by the application of standard SMPs; or reduce 25% of the WQv from the disturbed, *impervious area* by the application of RR techniques or standard SMPs with RRv capacity., or
  - (3) Capture and treat a minimum of 75% of the WQv from the disturbed, *impervious area* as well as any additional runoff from tributary areas by application of the alternative practices discussed in Sections 9.3 and 9.4 of the Design Manual., or
  - (4) Application of a combination of 1, 2 and 3 above that provide a weighted average of at least two of the above methods. Application of this method shall be in accordance with the criteria in Section 9.2.1(B) (IV) of the Design Manual.

If there is an existing post-construction stormwater management practice located on the site that captures and treats runoff from the *impervious area* that is being disturbed, the WQv treatment option selected must, at a minimum, provide treatment equal to the treatment that was being provided by the existing practice(s) if that treatment is greater than the treatment required by options 1 – 4 above.

- (ii) Channel Protection Volume (Cpv): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iii) *Overbank* Flood Control Criteria (Qp): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site.
- (iv) Extreme Flood Control Criteria (Qf): Not required if there are no changes to hydrology that increase the *discharge* rate from the project site

**d. Sizing Criteria for Combination of Redevelopment Activity and New Development**

Construction projects that include both New Development and Redevelopment Activity shall provide post-construction stormwater management controls that meet the sizing criteria calculated as an aggregate of the Sizing Criteria in Part I.C.2.a. or b. of this permit for the New Development portion of the project and Part I.C.2.c of this permit for Redevelopment Activity portion of the project.

**D. Maintaining Water Quality**

The Department expects that compliance with the conditions of this permit will control *discharges* necessary to meet applicable *water quality standards*. It shall be a violation of the *ECL* for any discharge to either cause or contribute to a violation of *water quality standards* as contained in Parts 700 through 705 of Title 6 of the Official Compilation of Codes, Rules and Regulations of the State of New York, such as:

1. There shall be no increase in turbidity that will cause a substantial visible contrast to natural conditions;
2. There shall be no increase in suspended, colloidal or settleable solids that will cause deposition or impair the waters for their best usages; and
3. There shall be no residue from oil and floating substances, nor visible oil film, nor globules of grease.

If there is evidence indicating that the stormwater *discharges* authorized by this permit are causing, have the reasonable potential to cause, or are contributing to a violation of the *water quality standards*; the *owner or operator* must take appropriate corrective action in accordance with Part IV.C.5. of this general permit and document in accordance with Part IV.C.4. of this general permit. To address the *water quality standard* violation the *owner or operator* may need to provide additional information, include and implement appropriate controls in the SWPPP to correct the problem, or obtain an individual SPDES permit.

If there is evidence indicating that despite compliance with the terms and conditions of this general permit it is demonstrated that the stormwater *discharges* authorized by this permit are causing or contributing to a violation of *water quality standards*, or if the Department determines that a modification of the permit is necessary to prevent a violation of *water quality standards*, the authorized *discharges* will no longer be eligible for coverage under this permit. The Department may require the *owner or operator* to obtain an individual SPDES permit to continue discharging.



## **E. Eligibility Under This General Permit**

1. This permit may authorize all *discharges* of stormwater from *construction activity* to *surface waters of the State* and *groundwaters* except for ineligible *discharges* identified under subparagraph F. of this Part.
2. Except for non-stormwater *discharges* explicitly listed in the next paragraph, this permit only authorizes stormwater *discharges*; including stormwater runoff, snowmelt runoff, and surface runoff and drainage, from *construction activities*.
3. Notwithstanding paragraphs E.1 and E.2 above, the following non-stormwater discharges are authorized by this permit: those listed in 6 NYCRR 750-1.2(a)(29)(vi), with the following exception: "Discharges from firefighting activities are authorized only when the firefighting activities are emergencies/unplanned"; waters to which other components have not been added that are used to control dust in accordance with the SWPPP; and uncontaminated *discharges* from *construction site* de-watering operations. All non-stormwater discharges must be identified in the SWPPP. Under all circumstances, the *owner or operator* must still comply with *water quality standards* in Part I.D of this permit.
4. The *owner or operator* must maintain permit eligibility to *discharge* under this permit. Any *discharges* that are not compliant with the eligibility conditions of this permit are not authorized by the permit and the *owner or operator* must either apply for a separate permit to cover those ineligible *discharges* or take steps necessary to make the *discharge* eligible for coverage.

## **F. Activities Which Are Ineligible for Coverage Under This General Permit**

All of the following are **not** authorized by this permit:

1. *Discharges* after *construction activities* have been completed and the site has undergone *final stabilization*;
2. *Discharges* that are mixed with sources of non-stormwater other than those expressly authorized under subsection E.3. of this Part and identified in the SWPPP required by this permit;
3. *Discharges* that are required to obtain an individual SPDES permit or another SPDES general permit pursuant to Part VII.K. of this permit;
4. *Construction activities* or *discharges* from *construction activities* that may adversely affect an *endangered or threatened species* unless the *owner or*

*operator* has obtained a permit issued pursuant to 6 NYCRR Part 182 for the project or the Department has issued a letter of non-jurisdiction for the project. All documentation necessary to demonstrate eligibility shall be maintained on site in accordance with Part II.D.2 of this permit;

5. *Discharges* which either cause or contribute to a violation of *water quality standards* adopted pursuant to the *ECL* and its accompanying regulations;
6. *Construction activities* for residential, commercial and institutional projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
  - b. Which are undertaken on land with no existing *impervious cover*; and
  - c. Which disturb one (1) or more acres of land designated on the current United States Department of Agriculture ("USDA") Soil Survey as Soil Slope Phase "D", (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.
7. *Construction activities* for linear transportation projects and linear utility projects:
  - a. Where the *discharges* from the *construction activities* are tributary to waters of the state classified as AA or AA-s; and
  - b. Which are undertaken on land with no existing *impervious cover*; and
  - c. Which disturb two (2) or more acres of land designated on the current USDA Soil Survey as Soil Slope Phase "D" (provided the map unit name is inclusive of slopes greater than 25%), or Soil Slope Phase "E" or "F" (regardless of the map unit name), or a combination of the three designations.

8. *Construction activities* that have the potential to affect an *historic property*, unless there is documentation that such impacts have been resolved. The following documentation necessary to demonstrate eligibility with this requirement shall be maintained on site in accordance with Part II.D.2 of this permit and made available to the Department in accordance with Part VII.F of this permit:
- a. Documentation that the *construction activity* is not within an archeologically sensitive area indicated on the sensitivity map, and that the *construction activity* is not located on or immediately adjacent to a property listed or determined to be eligible for listing on the National or State Registers of Historic Places, and that there is no new permanent building on the *construction site* within the following distances from a building, structure, or object that is more than 50 years old, or if there is such a new permanent building on the *construction site* within those parameters that NYS Office of Parks, Recreation and Historic Preservation (OPRHP), a Historic Preservation Commission of a Certified Local Government, or a qualified preservation professional has determined that the building, structure, or object more than 50 years old is not historically/archeologically significant.
    - 1-5 acres of disturbance - 20 feet
    - 5-20 acres of disturbance - 50 feet
    - 20+ acres of disturbance - 100 feet, or
  - b. DEC consultation form sent to OPRHP, and copied to the NYS DEC Agency Historic Preservation Officer (APO), and
    - (i) the State Environmental Quality Review (SEQR) Environmental Assessment Form (EAF) with a negative declaration or the Findings Statement, with documentation of OPRHP's agreement with the resolution; or
    - (ii) documentation from OPRHP that the *construction activity* will result in No Impact; or
    - (iii) documentation from OPRHP providing a determination of No Adverse Impact; or
    - (iv) a Letter of Resolution signed by the owner/operator, OPRHP and the DEC APO which allows for this *construction activity* to be eligible for coverage under the general permit in terms of the State Historic Preservation Act (SHPA); or
  - c. Documentation of satisfactory compliance with Section 106 of the National Historic Preservation Act for a coterminous project area:

- (i) No Affect
- (ii) No Adverse Affect
- (iii) Executed Memorandum of Agreement, or

d. Documentation that:

- (i) SHPA Section 14.09 has been completed by NYS DEC or another state agency.

9. *Discharges from construction activities* that are subject to an existing SPDES individual or general permit where a SPDES permit for *construction activity* has been terminated or denied; or where the *owner or operator* has failed to renew an expired individual permit.

## Part II. PERMIT COVERAGE

### A. How to Obtain Coverage

1. An *owner or operator* of a *construction activity* that is not subject to the requirements of a regulated, traditional land use control MS4 must first prepare a SWPPP in accordance with all applicable requirements of this permit and then submit a completed Notice of Intent (NOI) to the Department to be authorized to discharge under this permit.
2. An *owner or operator* of a *construction activity* that is subject to the requirements of a *regulated, traditional land use control MS4* must first prepare a SWPPP in accordance with all applicable requirements of this permit and then have the SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department. The *owner or operator* shall have the “MS4 SWPPP Acceptance” form signed in accordance with Part VII.H., and then submit that form along with a completed NOI to the Department.
3. The requirement for an *owner or operator* to have its SWPPP reviewed and accepted by the *regulated, traditional land use control MS4* prior to submitting the NOI to the Department does not apply to an *owner or operator* that is obtaining permit coverage in accordance with the requirements in Part II.F. (Change of Owner or Operator) or where the *owner or operator* of the *construction activity* is the *regulated, traditional land use control MS4*. This exemption does not apply to *construction activities* subject to the New York City Administrative Code.

## **B. Notice of Intent (NOI) Submittal**

1. Prior to December 21, 2020, an owner or operator shall use either the electronic (eNOI) or paper version of the NOI that the Department prepared. Both versions of the NOI are located on the Department's website (<http://www.dec.ny.gov/>). The paper version of the NOI shall be signed in accordance with Part VII.H. of this permit and submitted to the following address:

**NOTICE OF INTENT  
NYS DEC, Bureau of Water Permits  
625 Broadway, 4<sup>th</sup> Floor  
Albany, New York 12233-3505**

2. Beginning December 21, 2020 and in accordance with EPA's 2015 NPDES Electronic Reporting Rule (40 CFR Part 127), the *owner or operator* must submit the NOI electronically using the *Department's* online NOI.
3. The *owner or operator* shall have the SWPPP preparer sign the "SWPPP Preparer Certification" statement on the NOI prior to submitting the form to the Department.
4. As of the date the NOI is submitted to the Department, the *owner or operator* shall make the NOI and SWPPP available for review and copying in accordance with the requirements in Part VII.F. of this permit.

## **C. Permit Authorization**

1. An *owner or operator* shall not *commence construction activity* until their authorization to *discharge* under this permit goes into effect.
2. Authorization to *discharge* under this permit will be effective when the *owner or operator* has satisfied all of the following criteria:
  - a. project review pursuant to the State Environmental Quality Review Act ("SEQRA") have been satisfied, when SEQRA is applicable. See the Department's website (<http://www.dec.ny.gov/>) for more information,
  - b. where required, all necessary Department permits subject to the *Uniform Procedures Act* ("UPA") (see 6 NYCRR Part 621), or the equivalent from another New York State agency, have been obtained, unless otherwise notified by the Department pursuant to 6 NYCRR 621.3(a)(4). *Owners or operators of construction activities* that are required to obtain UPA permits

must submit a preliminary SWPPP to the appropriate DEC Permit Administrator at the Regional Office listed in Appendix F at the time all other necessary *UPA* permit applications are submitted. The preliminary SWPPP must include sufficient information to demonstrate that the *construction activity* qualifies for authorization under this permit,

- c. the final SWPPP has been prepared, and
  - d. a complete NOI has been submitted to the Department in accordance with the requirements of this permit.
3. An *owner or operator* that has satisfied the requirements of Part II.C.2 above will be authorized to *discharge* stormwater from their *construction activity* in accordance with the following schedule:
- a. For *construction activities* that are not subject to the requirements of a *regulated, traditional land use control MS4*:
    - (i) Five (5) business days from the date the Department receives a complete electronic version of the NOI (eNOI) for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.; or
    - (ii) Sixty (60) business days from the date the Department receives a complete NOI (electronic or paper version) for *construction activities* with a SWPPP that has not been prepared in conformance with the design criteria in technical standard referenced in Part III.B.1. or, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C., the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, or;
    - (iii) Ten (10) business days from the date the Department receives a complete paper version of the NOI for *construction activities* with a SWPPP that has been prepared in conformance with the design criteria in the technical standard referenced in Part III.B.1 and the *performance criteria* in the technical standard referenced in Parts III.B., 2 or 3, for *construction activities* that require post-construction stormwater management practices pursuant to Part III.C.

- b. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*:
  - (i) Five (5) business days from the date the Department receives both a complete electronic version of the NOI (eNOI) and signed “MS4 SWPPP Acceptance” form, or
  - (ii) Ten (10) business days from the date the Department receives both a complete paper version of the NOI and signed “MS4 SWPPP Acceptance” form.
- 4. Coverage under this permit authorizes stormwater *discharges* from only those areas of disturbance that are identified in the NOI. If an *owner or operator* wishes to have stormwater *discharges* from future or additional areas of disturbance authorized, they must submit a new NOI that addresses that phase of the development, unless otherwise notified by the Department. The *owner or operator* shall not *commence construction activity* on the future or additional areas until their authorization to *discharge* under this permit goes into effect in accordance with Part II.C. of this permit.

#### **D. General Requirements For Owners or Operators With Permit Coverage**

- 1. The *owner or operator* shall ensure that the provisions of the SWPPP are implemented from the *commencement of construction activity* until all areas of disturbance have achieved *final stabilization* and the Notice of Termination (“NOT”) has been submitted to the Department in accordance with Part V. of this permit. This includes any changes made to the SWPPP pursuant to Part III.A.4. of this permit.
- 2. The *owner or operator* shall maintain a copy of the General Permit (GP-0-20-001), NOI, *NOI Acknowledgment Letter*, SWPPP, MS4 SWPPP Acceptance form, inspection reports, responsible contractor’s or subcontractor’s certification statement (see Part III.A.6.), and all documentation necessary to demonstrate eligibility with this permit at the *construction site* until all disturbed areas have achieved *final stabilization* and the NOT has been submitted to the Department. The documents must be maintained in a secure location, such as a job trailer, on-site construction office, or mailbox with lock. The secure location must be accessible during normal business hours to an individual performing a compliance inspection.
- 3. The *owner or operator* of a *construction activity* shall not disturb greater than five (5) acres of soil at any one time without prior written authorization from the Department or, in areas under the jurisdiction of a *regulated, traditional land*



*use control MS4, the regulated, traditional land use control MS4 (provided the regulated, traditional land use control MS4 is not the owner or operator of the construction activity). At a minimum, the owner or operator must comply with the following requirements in order to be authorized to disturb greater than five (5) acres of soil at any one time:*

- a. The *owner or operator* shall have a *qualified inspector* conduct **at least** two (2) site inspections in accordance with Part IV.C. of this permit every seven (7) calendar days, for as long as greater than five (5) acres of soil remain disturbed. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
  - b. In areas where soil disturbance activity has temporarily or permanently ceased, the application of soil stabilization measures must be initiated by the end of the next business day and completed within seven (7) days from the date the current soil disturbance activity ceased. The soil stabilization measures selected shall be in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016.
  - c. The *owner or operator* shall prepare a phasing plan that defines maximum disturbed area per phase and shows required cuts and fills.
  - d. The *owner or operator* shall install any additional site-specific practices needed to protect water quality.
  - e. The *owner or operator* shall include the requirements above in their SWPPP.
4. In accordance with statute, regulations, and the terms and conditions of this permit, the Department may suspend or revoke an *owner's or operator's* coverage under this permit at any time if the Department determines that the SWPPP does not meet the permit requirements or consistent with Part VII.K..
  5. Upon a finding of significant non-compliance with the practices described in the SWPPP or violation of this permit, the Department may order an immediate stop to all activity at the site until the non-compliance is remedied. The stop work order shall be in writing, describe the non-compliance in detail, and be sent to the *owner or operator*.
  6. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4*, the *owner or operator* shall notify the

*regulated, traditional land use control MS4* in writing of any planned amendments or modifications to the post-construction stormwater management practice component of the SWPPP required by Part III.A. 4. and 5. of this permit. Unless otherwise notified by the *regulated, traditional land use control MS4*, the *owner or operator* shall have the SWPPP amendments or modifications reviewed and accepted by the *regulated, traditional land use control MS4* prior to commencing construction of the post-construction stormwater management practice.

#### **E. Permit Coverage for Discharges Authorized Under GP-0-15-002**

1. Upon renewal of SPDES General Permit for Stormwater Discharges from *Construction Activity* (Permit No. GP-0-15-002), an *owner or operator* of a *construction activity* with coverage under GP-0-15-002, as of the effective date of GP- 0-20-001, shall be authorized to *discharge* in accordance with GP- 0-20-001, unless otherwise notified by the Department.

An *owner or operator* may continue to implement the technical/design components of the post-construction stormwater management controls provided that such design was done in conformance with the technical standards in place at the time of initial project authorization. However, they must comply with the other, non-design provisions of GP-0-20-001.

#### **F. Change of Owner or Operator**

1. When property ownership changes or when there is a change in operational control over the construction plans and specifications, the original *owner or operator* must notify the new *owner or operator*, in writing, of the requirement to obtain permit coverage by submitting a NOI with the Department. For *construction activities* subject to the requirements of a *regulated, traditional land use control MS4*, the original *owner or operator* must also notify the MS4, in writing, of the change in ownership at least 30 calendar days prior to the change in ownership.
2. Once the new *owner or operator* obtains permit coverage, the original *owner or operator* shall then submit a completed NOT with the name and permit identification number of the new *owner or operator* to the Department at the address in Part II.B.1. of this permit. If the original *owner or operator* maintains ownership of a portion of the *construction activity* and will disturb soil, they must maintain their coverage under the permit.
3. Permit coverage for the new *owner or operator* will be effective as of the date the Department receives a complete NOI, provided the original *owner or*

*operator* was not subject to a sixty (60) business day authorization period that has not expired as of the date the Department receives the NOI from the new *owner or operator*.

### Part III. STORMWATER POLLUTION PREVENTION PLAN (SWPPP)

#### A. General SWPPP Requirements

1. A SWPPP shall be prepared and implemented by the *owner or operator* of each *construction activity* covered by this permit. The SWPPP must document the selection, design, installation, implementation and maintenance of the control measures and practices that will be used to meet the effluent limitations in Part I.B. of this permit and where applicable, the post-construction stormwater management practice requirements in Part I.C. of this permit. The SWPPP shall be prepared prior to the submittal of the NOI. The NOI shall be submitted to the Department prior to the *commencement of construction activity*. A copy of the completed, final NOI shall be included in the SWPPP.
2. The SWPPP shall describe the erosion and sediment control practices and where required, post-construction stormwater management practices that will be used and/or constructed to reduce the *pollutants* in stormwater *discharges* and to assure compliance with the terms and conditions of this permit. In addition, the SWPPP shall identify potential sources of pollution which may reasonably be expected to affect the quality of stormwater *discharges*.
3. All SWPPPs that require the post-construction stormwater management practice component shall be prepared by a *qualified professional* that is knowledgeable in the principles and practices of stormwater management and treatment.
4. The *owner or operator* must keep the SWPPP current so that it at all times accurately documents the erosion and sediment controls practices that are being used or will be used during construction, and all post-construction stormwater management practices that will be constructed on the site. At a minimum, the *owner or operator* shall amend the SWPPP, including construction drawings:
  - a. whenever the current provisions prove to be ineffective in minimizing *pollutants* in stormwater *discharges* from the site;

- b. whenever there is a change in design, construction, or operation at the *construction site* that has or could have an effect on the *discharge* of *pollutants*;
  - c. to address issues or deficiencies identified during an inspection by the *qualified inspector*, the Department or other regulatory authority; and
  - d. to document the final construction conditions.
5. The Department may notify the *owner or operator* at any time that the SWPPP does not meet one or more of the minimum requirements of this permit. The notification shall be in writing and identify the provisions of the SWPPP that require modification. Within fourteen (14) calendar days of such notification, or as otherwise indicated by the Department, the *owner or operator* shall make the required changes to the SWPPP and submit written notification to the Department that the changes have been made. If the *owner or operator* does not respond to the Department's comments in the specified time frame, the Department may suspend the *owner's or operator's* coverage under this permit or require the *owner or operator* to obtain coverage under an individual SPDES permit in accordance with Part II.D.4. of this permit.
6. Prior to the *commencement of construction activity*, the *owner or operator* must identify the contractor(s) and subcontractor(s) that will be responsible for installing, constructing, repairing, replacing, inspecting and maintaining the erosion and sediment control practices included in the SWPPP; and the contractor(s) and subcontractor(s) that will be responsible for constructing the post-construction stormwater management practices included in the SWPPP. The *owner or operator* shall have each of the contractors and subcontractors identify at least one person from their company that will be responsible for implementation of the SWPPP. This person shall be known as the *trained contractor*. The *owner or operator* shall ensure that at least one *trained contractor* is on site on a daily basis when soil disturbance activities are being performed.

The *owner or operator* shall have each of the contractors and subcontractors identified above sign a copy of the following certification statement below before they commence any *construction activity*:

"I hereby certify under penalty of law that I understand and agree to comply with the terms and conditions of the SWPPP and agree to implement any corrective actions identified by the *qualified inspector* during a site inspection. I also understand that the *owner or operator* must comply with

the terms and conditions of the most current version of the New York State Pollutant Discharge Elimination System ("SPDES") general permit for stormwater *discharges* from *construction activities* and that it is unlawful for any person to cause or contribute to a violation of *water quality standards*. Furthermore, I am aware that there are significant penalties for submitting false information, that I do not believe to be true, including the possibility of fine and imprisonment for knowing violations"

In addition to providing the certification statement above, the certification page must also identify the specific elements of the SWPPP that each contractor and subcontractor will be responsible for and include the name and title of the person providing the signature; the name and title of the *trained contractor* responsible for SWPPP implementation; the name, address and telephone number of the contracting firm; the address (or other identifying description) of the site; and the date the certification statement is signed. The *owner or operator* shall attach the certification statement(s) to the copy of the SWPPP that is maintained at the *construction site*. If new or additional contractors are hired to implement measures identified in the SWPPP after construction has commenced, they must also sign the certification statement and provide the information listed above.

7. For projects where the Department requests a copy of the SWPPP or inspection reports, the *owner or operator* shall submit the documents in both electronic (PDF only) and paper format within five (5) business days, unless otherwise notified by the Department.

## **B. Required SWPPP Contents**

1. Erosion and sediment control component - All SWPPPs prepared pursuant to this permit shall include erosion and sediment control practices designed in conformance with the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Where erosion and sediment control practices are not designed in conformance with the design criteria included in the technical standard, the *owner or operator* must demonstrate *equivalence* to the technical standard. At a minimum, the erosion and sediment control component of the SWPPP shall include the following:
  - a. Background information about the scope of the project, including the location, type and size of project

- b. A site map/construction drawing(s) for the project, including a general location map. At a minimum, the site map shall show the total site area; all improvements; areas of disturbance; areas that will not be disturbed; existing vegetation; on-site and adjacent off-site surface water(s); floodplain/floodway boundaries; wetlands and drainage patterns that could be affected by the *construction activity*; existing and final contours ; locations of different soil types with boundaries; material, waste, borrow or equipment storage areas located on adjacent properties; and location(s) of the stormwater *discharge(s)*;
- c. A description of the soil(s) present at the site, including an identification of the Hydrologic Soil Group (HSG);
- d. A construction phasing plan and sequence of operations describing the intended order of *construction activities*, including clearing and grubbing, excavation and grading, utility and infrastructure installation and any other activity at the site that results in soil disturbance;
- e. A description of the minimum erosion and sediment control practices to be installed or implemented for each *construction activity* that will result in soil disturbance. Include a schedule that identifies the timing of initial placement or implementation of each erosion and sediment control practice and the minimum time frames that each practice should remain in place or be implemented;
- f. A temporary and permanent soil stabilization plan that meets the requirements of this general permit and the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016, for each stage of the project, including initial land clearing and grubbing to project completion and achievement of *final stabilization*;
- g. A site map/construction drawing(s) showing the specific location(s), size(s), and length(s) of each erosion and sediment control practice;
- h. The dimensions, material specifications, installation details, and operation and maintenance requirements for all erosion and sediment control practices. Include the location and sizing of any temporary sediment basins and structural practices that will be used to divert flows from exposed soils;
- i. A maintenance inspection schedule for the contractor(s) identified in Part III.A.6. of this permit, to ensure continuous and effective operation of the erosion and sediment control practices. The maintenance inspection

schedule shall be in accordance with the requirements in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016;

- j. A description of the pollution prevention measures that will be used to control litter, construction chemicals and construction debris from becoming a *pollutant* source in the stormwater *discharges*;
  - k. A description and location of any stormwater *discharges* associated with industrial activity other than construction at the site, including, but not limited to, stormwater *discharges* from asphalt plants and concrete plants located on the *construction site*; and
  - l. Identification of any elements of the design that are not in conformance with the design criteria in the technical standard, New York State Standards and Specifications for Erosion and Sediment Control, dated November 2016. Include the reason for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.
2. Post-construction stormwater management practice component – The *owner or operator* of any construction project identified in Table 2 of Appendix B as needing post-construction stormwater management practices shall prepare a SWPPP that includes practices designed in conformance with the applicable *sizing criteria* in Part I.C.2.a., c. or d. of this permit and the *performance criteria* in the technical standard, New York State Stormwater Management Design Manual dated January 2015

Where post-construction stormwater management practices are not designed in conformance with the *performance criteria* in the technical standard, the *owner or operator* must include in the SWPPP the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the technical standard.

The post-construction stormwater management practice component of the SWPPP shall include the following:

- a. Identification of all post-construction stormwater management practices to be constructed as part of the project. Include the dimensions, material specifications and installation details for each post-construction stormwater management practice;

- b. A site map/construction drawing(s) showing the specific location and size of each post-construction stormwater management practice;
- c. A Stormwater Modeling and Analysis Report that includes:
  - (i) Map(s) showing pre-development conditions, including watershed/subcatchments boundaries, flow paths/routing, and design points;
  - (ii) Map(s) showing post-development conditions, including watershed/subcatchments boundaries, flow paths/routing, design points and post-construction stormwater management practices;
  - (iii) Results of stormwater modeling (i.e. hydrology and hydraulic analysis) for the required storm events. Include supporting calculations (model runs), methodology, and a summary table that compares pre and post-development runoff rates and volumes for the different storm events;
  - (iv) Summary table, with supporting calculations, which demonstrates that each post-construction stormwater management practice has been designed in conformance with the *sizing criteria* included in the Design Manual;
  - (v) Identification of any *sizing criteria* that is not required based on the requirements included in Part I.C. of this permit; and
  - (vi) Identification of any elements of the design that are not in conformance with the *performance criteria* in the Design Manual. Include the reason(s) for the deviation or alternative design and provide information which demonstrates that the deviation or alternative design is *equivalent* to the Design Manual;
- d. Soil testing results and locations (test pits, borings);
- e. Infiltration test results, when required; and
- f. An operations and maintenance plan that includes inspection and maintenance schedules and actions to ensure continuous and effective operation of each post-construction stormwater management practice. The plan shall identify the entity that will be responsible for the long term operation and maintenance of each practice.



3. Enhanced Phosphorus Removal Standards - All construction projects identified in Table 2 of Appendix B that are located in the watersheds identified in Appendix C shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the applicable *sizing criteria* in Part I.C.2. b., c. or d. of this permit and the *performance criteria*, Enhanced Phosphorus Removal Standards included in the Design Manual. At a minimum, the post-construction stormwater management practice component of the SWPPP shall include items 2.a - 2.f. above.

### **C. Required SWPPP Components by Project Type**

Unless otherwise notified by the Department, *owners or operators of construction activities* identified in Table 1 of Appendix B are required to prepare a SWPPP that only includes erosion and sediment control practices designed in conformance with Part III.B.1 of this permit. *Owners or operators of the construction activities* identified in Table 2 of Appendix B shall prepare a SWPPP that also includes post-construction stormwater management practices designed in conformance with Part III.B.2 or 3 of this permit.

## **Part IV. INSPECTION AND MAINTENANCE REQUIREMENTS**

### **A. General Construction Site Inspection and Maintenance Requirements**

1. The *owner or operator* must ensure that all erosion and sediment control practices (including pollution prevention measures) and all post-construction stormwater management practices identified in the SWPPP are inspected and maintained in accordance with Part IV.B. and C. of this permit.
2. The terms of this permit shall not be construed to prohibit the State of New York from exercising any authority pursuant to the ECL, common law or federal law, or prohibit New York State from taking any measures, whether civil or criminal, to prevent violations of the laws of the State of New York or protect the public health and safety and/or the environment.

### **B. Contractor Maintenance Inspection Requirements**

1. The *owner or operator* of each *construction activity* identified in Tables 1 and 2 of Appendix B shall have a *trained contractor* inspect the erosion and sediment control practices and pollution prevention measures being implemented within the active work area daily to ensure that they are being maintained in effective operating condition at all times. If deficiencies are identified, the contractor shall

begin implementing corrective actions within one business day and shall complete the corrective actions in a reasonable time frame.

2. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *trained contractor* can stop conducting the maintenance inspections. The *trained contractor* shall begin conducting the maintenance inspections in accordance with Part IV.B.1. of this permit as soon as soil disturbance activities resume.
3. For construction sites where soil disturbance activities have been shut down with partial project completion, the *trained contractor* can stop conducting the maintenance inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational.

### C. Qualified Inspector Inspection Requirements

The *owner or operator* shall have a *qualified inspector* conduct site inspections in conformance with the following requirements:

[Note: The *trained contractor* identified in Part III.A.6. and IV.B. of this permit **cannot** conduct the *qualified inspector* site inspections unless they meet the *qualified inspector* qualifications included in Appendix A. In order to perform these inspections, the *trained contractor* would have to be a:

- licensed Professional Engineer,
  - Certified Professional in Erosion and Sediment Control (CPESC),
  - New York State Erosion and Sediment Control Certificate Program holder
  - Registered Landscape Architect, or
  - someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity].
1. A *qualified inspector* shall conduct site inspections for all *construction activities* identified in Tables 1 and 2 of Appendix B, with the exception of:
    - a. the construction of a single family residential subdivision with 25% or less *impervious cover* at total site build-out that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located

in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;

- b. the construction of a single family home that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres and is not located in one of the watersheds listed in Appendix C and not directly discharging to one of the 303(d) segments listed in Appendix E;
  - c. construction on agricultural property that involves a soil disturbance of one (1) or more acres of land but less than five (5) acres; and
  - d. *construction activities* located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.
2. Unless otherwise notified by the Department, the *qualified inspector* shall conduct site inspections in accordance with the following timetable:
- a. For construction sites where soil disturbance activities are on-going, the *qualified inspector* shall conduct a site inspection at least once every seven (7) calendar days.
  - b. For construction sites where soil disturbance activities are on-going and the *owner or operator* has received authorization in accordance with Part II.D.3 to disturb greater than five (5) acres of soil at any one time, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
  - c. For construction sites where soil disturbance activities have been temporarily suspended (e.g. winter shutdown) and *temporary stabilization* measures have been applied to all disturbed areas, the *qualified inspector* shall conduct a site inspection at least once every thirty (30) calendar days. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to reducing the frequency of inspections.

- d. For construction sites where soil disturbance activities have been shut down with partial project completion, the *qualified inspector* can stop conducting inspections if all areas disturbed as of the project shutdown date have achieved *final stabilization* and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational. The *owner or operator* shall notify the DOW Water (SPDES) Program contact at the Regional Office (see contact information in Appendix F) or, in areas under the jurisdiction of a *regulated, traditional land use control MS4*, the *regulated, traditional land use control MS4* (provided the *regulated, traditional land use control MS4* is not the *owner or operator* of the *construction activity*) in writing prior to the shutdown. If soil disturbance activities are not resumed within 2 years from the date of shutdown, the *owner or operator* shall have the *qualified inspector* perform a final inspection and certify that all disturbed areas have achieved *final stabilization*, and all temporary, structural erosion and sediment control measures have been removed; and that all post-construction stormwater management practices have been constructed in conformance with the SWPPP by signing the “*Final Stabilization*” and “*Post-Construction Stormwater Management Practice*” certification statements on the NOT. The *owner or operator* shall then submit the completed NOT form to the address in Part II.B.1 of this permit.
  - e. For construction sites that directly *discharge* to one of the 303(d) segments listed in Appendix E or is located in one of the watersheds listed in Appendix C, the *qualified inspector* shall conduct at least two (2) site inspections every seven (7) calendar days. The two (2) inspections shall be separated by a minimum of two (2) full calendar days.
3. At a minimum, the *qualified inspector* shall inspect all erosion and sediment control practices and pollution prevention measures to ensure integrity and effectiveness, all post-construction stormwater management practices under construction to ensure that they are constructed in conformance with the SWPPP, all areas of disturbance that have not achieved *final stabilization*, all points of *discharge* to natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site*, and all points of *discharge* from the *construction site*.
  4. The *qualified inspector* shall prepare an inspection report subsequent to each and every inspection. At a minimum, the inspection report shall include and/or address the following:

- a. Date and time of inspection;
- b. Name and title of person(s) performing inspection;
- c. A description of the weather and soil conditions (e.g. dry, wet, saturated) at the time of the inspection;
- d. A description of the condition of the runoff at all points of *discharge* from the *construction site*. This shall include identification of any *discharges* of sediment from the *construction site*. Include *discharges* from conveyance systems (i.e. pipes, culverts, ditches, etc.) and overland flow;
- e. A description of the condition of all natural surface waterbodies located within, or immediately adjacent to, the property boundaries of the *construction site* which receive runoff from disturbed areas. This shall include identification of any *discharges* of sediment to the surface waterbody;
- f. Identification of all erosion and sediment control practices and pollution prevention measures that need repair or maintenance;
- g. Identification of all erosion and sediment control practices and pollution prevention measures that were not installed properly or are not functioning as designed and need to be reinstalled or replaced;
- h. Description and sketch of areas with active soil disturbance activity, areas that have been disturbed but are inactive at the time of the inspection, and areas that have been stabilized (temporary and/or final) since the last inspection;
- i. Current phase of construction of all post-construction stormwater management practices and identification of all construction that is not in conformance with the SWPPP and technical standards;
- j. Corrective action(s) that must be taken to install, repair, replace or maintain erosion and sediment control practices and pollution prevention measures; and to correct deficiencies identified with the construction of the post-construction stormwater management practice(s);
- k. Identification and status of all corrective actions that were required by previous inspection; and

- I. Digital photographs, with date stamp, that clearly show the condition of all practices that have been identified as needing corrective actions. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report being maintained onsite within seven (7) calendar days of the date of the inspection. The *qualified inspector* shall also take digital photographs, with date stamp, that clearly show the condition of the practice(s) after the corrective action has been completed. The *qualified inspector* shall attach paper color copies of the digital photographs to the inspection report that documents the completion of the corrective action work within seven (7) calendar days of that inspection.
5. Within one business day of the completion of an inspection, the *qualified inspector* shall notify the *owner or operator* and appropriate contractor or subcontractor identified in Part III.A.6. of this permit of any corrective actions that need to be taken. The contractor or subcontractor shall begin implementing the corrective actions within one business day of this notification and shall complete the corrective actions in a reasonable time frame.
6. All inspection reports shall be signed by the *qualified inspector*. Pursuant to Part II.D.2. of this permit, the inspection reports shall be maintained on site with the SWPPP.

## **Part V. TERMINATION OF PERMIT COVERAGE**

### **A. Termination of Permit Coverage**

1. An *owner or operator* that is eligible to terminate coverage under this permit must submit a completed NOT form to the address in Part II.B.1 of this permit. The NOT form shall be one which is associated with this permit, signed in accordance with Part VII.H of this permit.
2. An *owner or operator* may terminate coverage when one or more the following conditions have been met:
  - a. Total project completion - All *construction activity* identified in the SWPPP has been completed; and all areas of disturbance have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices have been constructed in conformance with the SWPPP and are operational;

- b. Planned shutdown with partial project completion - All soil disturbance activities have ceased; and all areas disturbed as of the project shutdown date have achieved *final stabilization*; and all temporary, structural erosion and sediment control measures have been removed; and all post-construction stormwater management practices required for the completed portion of the project have been constructed in conformance with the SWPPP and are operational;
  - c. A new *owner or operator* has obtained coverage under this permit in accordance with Part II.F. of this permit.
  - d. The *owner or operator* obtains coverage under an alternative SPDES general permit or an individual SPDES permit.
3. For *construction activities* meeting subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *qualified inspector* perform a final site inspection prior to submitting the NOT. The *qualified inspector* shall, by signing the “*Final Stabilization*” and “Post-Construction Stormwater Management Practice certification statements on the NOT, certify that all the requirements in Part V.A.2.a. or b. of this permit have been achieved.
4. For *construction activities* that are subject to the requirements of a *regulated, traditional land use control MS4* and meet subdivision 2a. or 2b. of this Part, the *owner or operator* shall have the *regulated, traditional land use control MS4* sign the “MS4 Acceptance” statement on the NOT in accordance with the requirements in Part VII.H. of this permit. The *regulated, traditional land use control MS4* official, by signing this statement, has determined that it is acceptable for the *owner or operator* to submit the NOT in accordance with the requirements of this Part. The *regulated, traditional land use control MS4* can make this determination by performing a final site inspection themselves or by accepting the *qualified inspector’s* final site inspection certification(s) required in Part V.A.3. of this permit.
5. For *construction activities* that require post-construction stormwater management practices and meet subdivision 2a. of this Part, the *owner or operator* must, prior to submitting the NOT, ensure one of the following:
- a. the post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain such practice(s) have been deeded to the municipality in which the practice(s) is located,

- b. an executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s),
- c. for post-construction stormwater management practices that are privately owned, the *owner or operator* has a mechanism in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the *owner or operator's* deed of record,
- d. for post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university, hospital), government agency or authority, or public utility; the *owner or operator* has policy and procedures in place that ensures operation and maintenance of the practices in accordance with the operation and maintenance plan.

## **Part VI. REPORTING AND RETENTION RECORDS**

### **A. Record Retention**

The *owner or operator* shall retain a copy of the NOI, NOI Acknowledgment Letter, SWPPP, MS4 SWPPP Acceptance form and any inspection reports that were prepared in conjunction with this permit for a period of at least five (5) years from the date that the Department receives a complete NOT submitted in accordance with Part V. of this general permit.

### **B. Addresses**

With the exception of the NOI, NOT, and MS4 SWPPP Acceptance form (which must be submitted to the address referenced in Part II.B.1 of this permit), all written correspondence requested by the Department, including individual permit applications, shall be sent to the address of the appropriate DOW Water (SPDES) Program contact at the Regional Office listed in Appendix F.

## **Part VII. STANDARD PERMIT CONDITIONS**

### **A. Duty to Comply**

The *owner or operator* must comply with all conditions of this permit. All contractors and subcontractors associated with the project must comply with the terms of the SWPPP. Any non-compliance with this permit constitutes a violation of the Clean Water



Act (CWA) and the ECL and is grounds for an enforcement action against the *owner or operator* and/or the contractor/subcontractor; permit revocation, suspension or modification; or denial of a permit renewal application. Upon a finding of significant non-compliance with this permit or the applicable SWPPP, the Department may order an immediate stop to all *construction activity* at the site until the non-compliance is remedied. The stop work order shall be in writing, shall describe the non-compliance in detail, and shall be sent to the *owner or operator*.

If any human remains or archaeological remains are encountered during excavation, the *owner or operator* must immediately cease, or cause to cease, all *construction activity* in the area of the remains and notify the appropriate Regional Water Engineer (RWE). *Construction activity* shall not resume until written permission to do so has been received from the RWE.

## **B. Continuation of the Expired General Permit**

This permit expires five (5) years from the effective date. If a new general permit is not issued prior to the expiration of this general permit, an *owner or operator* with coverage under this permit may continue to operate and *discharge* in accordance with the terms and conditions of this general permit, if it is extended pursuant to the State Administrative Procedure Act and 6 NYCRR Part 621, until a new general permit is issued.

## **C. Enforcement**

Failure of the *owner or operator*, its contractors, subcontractors, agents and/or assigns to strictly adhere to any of the permit requirements contained herein shall constitute a violation of this permit. There are substantial criminal, civil, and administrative penalties associated with violating the provisions of this permit. Fines of up to \$37,500 per day for each violation and imprisonment for up to fifteen (15) years may be assessed depending upon the nature and degree of the offense.

## **D. Need to Halt or Reduce Activity Not a Defense**

It shall not be a defense for an *owner or operator* in an enforcement action that it would have been necessary to halt or reduce the *construction activity* in order to maintain compliance with the conditions of this permit.

### **E. Duty to Mitigate**

The *owner or operator* and its contractors and subcontractors shall take all reasonable steps to *minimize* or prevent any *discharge* in violation of this permit which has a reasonable likelihood of adversely affecting human health or the environment.

### **F. Duty to Provide Information**

The *owner or operator* shall furnish to the Department, within a reasonable specified time period of a written request, all documentation necessary to demonstrate eligibility and any information to determine compliance with this permit or to determine whether cause exists for modifying or revoking this permit, or suspending or denying coverage under this permit, in accordance with the terms and conditions of this permit. The NOI, SWPPP and inspection reports required by this permit are public documents that the *owner or operator* must make available for review and copying by any person within five (5) business days of the *owner or operator* receiving a written request by any such person to review these documents. Copying of documents will be done at the requester's expense.

### **G. Other Information**

When the *owner or operator* becomes aware that they failed to submit any relevant facts, or submitted incorrect information in the NOI or in any of the documents required by this permit, or have made substantive revisions to the SWPPP (e.g. the scope of the project changes significantly, the type of post-construction stormwater management practice(s) changes, there is a reduction in the sizing of the post-construction stormwater management practice, or there is an increase in the disturbance area or *impervious area*), which were not reflected in the original NOI submitted to the Department, they shall promptly submit such facts or information to the Department using the contact information in Part II.A. of this permit. Failure of the *owner or operator* to correct or supplement any relevant facts within five (5) business days of becoming aware of the deficiency shall constitute a violation of this permit.

### **H. Signatory Requirements**

1. All NOIs and NOTs shall be signed as follows:
  - a. For a corporation these forms shall be signed by a responsible corporate officer. For the purpose of this section, a responsible corporate officer means:

- (i) a president, secretary, treasurer, or vice-president of the corporation in charge of a principal business function, or any other person who performs similar policy or decision-making functions for the corporation; or
    - (ii) the manager of one or more manufacturing, production or operating facilities, provided the manager is authorized to make management decisions which govern the operation of the regulated facility including having the explicit or implicit duty of making major capital investment recommendations, and initiating and directing other comprehensive measures to assure long term environmental compliance with environmental laws and regulations; the manager can ensure that the necessary systems are established or actions taken to gather complete and accurate information for permit application requirements; and where authority to sign documents has been assigned or delegated to the manager in accordance with corporate procedures;
  - b. For a partnership or sole proprietorship these forms shall be signed by a general partner or the proprietor, respectively; or
  - c. For a municipality, State, Federal, or other public agency these forms shall be signed by either a principal executive officer or ranking elected official. For purposes of this section, a principal executive officer of a Federal agency includes:
    - (i) the chief executive officer of the agency, or
    - (ii) a senior executive officer having responsibility for the overall operations of a principal geographic unit of the agency (e.g., Regional Administrators of EPA).
2. The SWPPP and other information requested by the Department shall be signed by a person described in Part VII.H.1. of this permit or by a duly authorized representative of that person. A person is a duly authorized representative only if:
- a. The authorization is made in writing by a person described in Part VII.H.1. of this permit;
  - b. The authorization specifies either an individual or a position having responsibility for the overall operation of the regulated facility or activity, such as the position of plant manager, operator of a well or a well field,

superintendent, position of *equivalent* responsibility, or an individual or position having overall responsibility for environmental matters for the company. (A duly authorized representative may thus be either a named individual or any individual occupying a named position) and,

- c. The written authorization shall include the name, title and signature of the authorized representative and be attached to the SWPPP.
3. All inspection reports shall be signed by the *qualified inspector* that performs the inspection.
4. The MS4 SWPPP Acceptance form shall be signed by the principal executive officer or ranking elected official from the *regulated, traditional land use control MS4*, or by a duly authorized representative of that person.

It shall constitute a permit violation if an incorrect and/or improper signatory authorizes any required forms, SWPPP and/or inspection reports.

## **I. Property Rights**

The issuance of this permit does not convey any property rights of any sort, nor any exclusive privileges, nor does it authorize any injury to private property nor any invasion of personal rights, nor any infringement of Federal, State or local laws or regulations. *Owners or operators* must obtain any applicable conveyances, easements, licenses and/or access to real property prior to *commencing construction activity*.

## **J. Severability**

The provisions of this permit are severable, and if any provision of this permit, or the application of any provision of this permit to any circumstance, is held invalid, the application of such provision to other circumstances, and the remainder of this permit shall not be affected thereby.

## **K. Requirement to Obtain Coverage Under an Alternative Permit**

1. The Department may require any owner or operator authorized by this permit to apply for and/or obtain either an individual SPDES permit or another SPDES general permit. When the Department requires any discharger authorized by a general permit to apply for an individual SPDES permit, it shall notify the discharger in writing that a permit application is required. This notice shall

include a brief statement of the reasons for this decision, an application form, a statement setting a time frame for the owner or operator to file the application for an individual SPDES permit, and a deadline, not sooner than 180 days from owner or operator receipt of the notification letter, whereby the authorization to discharge under this general permit shall be terminated. Applications must be submitted to the appropriate Permit Administrator at the Regional Office. The Department may grant additional time upon demonstration, to the satisfaction of the Department, that additional time to apply for an alternative authorization is necessary or where the Department has not provided a permit determination in accordance with Part 621 of this Title.

2. When an individual SPDES permit is issued to a discharger authorized to *discharge* under a general SPDES permit for the same *discharge(s)*, the general permit authorization for outfalls authorized under the individual SPDES permit is automatically terminated on the effective date of the individual permit unless termination is earlier in accordance with 6 NYCRR Part 750.

#### **L. Proper Operation and Maintenance**

The *owner or operator* shall at all times properly operate and maintain all facilities and systems of treatment and control (and related appurtenances) which are installed or used by the *owner or operator* to achieve compliance with the conditions of this permit and with the requirements of the SWPPP.

#### **M. Inspection and Entry**

The *owner or operator* shall allow an authorized representative of the Department, EPA, applicable county health department, or, in the case of a *construction site* which *discharges* through an *MS4*, an authorized representative of the *MS4* receiving the discharge, upon the presentation of credentials and other documents as may be required by law, to:

1. Enter upon the owner's or operator's premises where a regulated facility or activity is located or conducted or where records must be kept under the conditions of this permit;
2. Have access to and copy at reasonable times, any records that must be kept under the conditions of this permit; and

3. Inspect at reasonable times any facilities or equipment (including monitoring and control equipment), practices or operations regulated or required by this permit.
4. Sample or monitor at reasonable times, for purposes of assuring permit compliance or as otherwise authorized by the Act or ECL, any substances or parameters at any location.

## **N. Permit Actions**

This permit may, at any time, be modified, suspended, revoked, or renewed by the Department in accordance with 6 NYCRR Part 621. The filing of a request by the *owner or operator* for a permit modification, revocation and reissuance, termination, a notification of planned changes or anticipated noncompliance does not limit, diminish and/or stay compliance with any terms of this permit.

## **O. Definitions**

Definitions of key terms are included in Appendix A of this permit.

## **P. Re-Opener Clause**

1. If there is evidence indicating potential or realized impacts on water quality due to any stormwater discharge associated with construction activity covered by this permit, the owner or operator of such discharge may be required to obtain an individual permit or alternative general permit in accordance with Part VII.K. of this permit or the permit may be modified to include different limitations and/or requirements.
2. Any Department initiated permit modification, suspension or revocation will be conducted in accordance with 6 NYCRR Part 621, 6 NYCRR 750-1.18, and 6 NYCRR 750-1.20.

## **Q. Penalties for Falsification of Forms and Reports**

In accordance with 6NYCRR Part 750-2.4 and 750-2.5, any person who knowingly makes any false material statement, representation, or certification in any application, record, report or other document filed or required to be maintained under this permit, including reports of compliance or noncompliance shall, upon conviction, be punished in accordance with ECL §71-1933 and or Articles 175 and 210 of the New York State Penal Law.

## **R. Other Permits**

Nothing in this permit relieves the *owner or operator* from a requirement to obtain any other permits required by law.

## **APPENDIX A – Acronyms and Definitions**

### **Acronyms**

APO – Agency Preservation Officer  
BMP – Best Management Practice  
CPESC – Certified Professional in Erosion and Sediment Control  
Cpv – Channel Protection Volume  
CWA – Clean Water Act (or the Federal Water Pollution Control Act, 33 U.S.C. §1251 et seq)  
DOW – Division of Water  
EAF – Environmental Assessment Form  
ECL - Environmental Conservation Law  
EPA – U. S. Environmental Protection Agency  
HSG – Hydrologic Soil Group  
MS4 – Municipal Separate Storm Sewer System  
NOI – Notice of Intent  
NOT – Notice of Termination  
NPDES – National Pollutant Discharge Elimination System  
OPRHP – Office of Parks, Recreation and Historic Places  
Qf – Extreme Flood  
Qp – Overbank Flood  
RRv – Runoff Reduction Volume  
RWE – Regional Water Engineer  
SEQR – State Environmental Quality Review  
SEQRA - State Environmental Quality Review Act  
SHPA – State Historic Preservation Act  
SPDES – State Pollutant Discharge Elimination System  
SWPPP – Stormwater Pollution Prevention Plan  
TMDL – Total Maximum Daily Load  
UPA – Uniform Procedures Act  
USDA – United States Department of Agriculture  
WQv – Water Quality Volume



## Definitions

All definitions in this section are solely for the purposes of this permit.

**Agricultural Building** – a structure designed and constructed to house farm implements, hay, grain, poultry, livestock or other horticultural products; excluding any structure designed, constructed or used, in whole or in part, for human habitation, as a place of employment where agricultural products are processed, treated or packaged, or as a place used by the public.

**Agricultural Property** – means the land for construction of a barn, *agricultural building*, silo, stockyard, pen or other structural practices identified in Table II in the “Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State” prepared by the Department in cooperation with agencies of New York Nonpoint Source Coordinating Committee (dated June 2007).

**Alter Hydrology from Pre to Post-Development Conditions** - means the post-development peak flow rate(s) has increased by more than 5% of the pre-developed condition for the design storm of interest (e.g. 10 yr and 100 yr).

**Combined Sewer** - means a sewer that is designed to collect and convey both “sewage” and “stormwater”.

**Commence (Commencement of) Construction Activities** - means the initial disturbance of soils associated with clearing, grading or excavation activities; or other construction related activities that disturb or expose soils such as demolition, stockpiling of fill material, and the initial installation of erosion and sediment control practices required in the SWPPP. See definition for “*Construction Activity(ies)*” also.

**Construction Activity(ies)** - means any clearing, grading, excavation, filling, demolition or stockpiling activities that result in soil disturbance. Clearing activities can include, but are not limited to, logging equipment operation, the cutting and skidding of trees, stump removal and/or brush root removal. Construction activity does not include routine maintenance that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility.

**Construction Site** – means the land area where *construction activity(ies)* will occur. See definition for “*Commence (Commencement of) Construction Activities*” and “*Larger Common Plan of Development or Sale*” also.

**Dewatering** – means the act of draining rainwater and/or groundwater from building foundations, vaults or excavations/trenches.

**Direct Discharge (to a specific surface waterbody)** - means that runoff flows from a *construction site* by overland flow and the first point of discharge is the specific surface waterbody, or runoff flows from a *construction site* to a separate storm sewer system

and the first point of discharge from the separate storm sewer system is the specific surface waterbody.

**Discharge(s)** - means any addition of any pollutant to waters of the State through an outlet or *point source*.

**Embankment** – means an earthen or rock slope that supports a road/highway.

**Endangered or Threatened Species** – see 6 NYCRR Part 182 of the Department’s rules and regulations for definition of terms and requirements.

**Environmental Conservation Law (ECL)** - means chapter 43-B of the Consolidated Laws of the State of New York, entitled the Environmental Conservation Law.

**Equivalent (Equivalence)** – means that the practice or measure meets all the performance, longevity, maintenance, and safety objectives of the technical standard and will provide an equal or greater degree of water quality protection.

**Final Stabilization** - means that all soil disturbance activities have ceased and a uniform, perennial vegetative cover with a density of eighty (80) percent over the entire pervious surface has been established; or other equivalent stabilization measures, such as permanent landscape mulches, rock rip-rap or washed/crushed stone have been applied on all disturbed areas that are not covered by permanent structures, concrete or pavement.

**General SPDES permit** - means a SPDES permit issued pursuant to 6 NYCRR Part 750-1.21 and Section 70-0117 of the ECL authorizing a category of discharges.

**Groundwater(s)** - means waters in the saturated zone. The saturated zone is a subsurface zone in which all the interstices are filled with water under pressure greater than that of the atmosphere. Although the zone may contain gas-filled interstices or interstices filled with fluids other than water, it is still considered saturated.

**Historic Property** – means any building, structure, site, object or district that is listed on the State or National Registers of Historic Places or is determined to be eligible for listing on the State or National Registers of Historic Places.

**Impervious Area (Cover)** - means all impermeable surfaces that cannot effectively infiltrate rainfall. This includes paved, concrete and gravel surfaces (i.e. parking lots, driveways, roads, runways and sidewalks); building rooftops and miscellaneous impermeable structures such as patios, pools, and sheds.

**Infeasible** – means not technologically possible, or not economically practicable and achievable in light of best industry practices.

**Larger Common Plan of Development or Sale** - means a contiguous area where multiple separate and distinct *construction activities* are occurring, or will occur, under one plan. The term “plan” in “larger common plan of development or sale” is broadly defined as any announcement or piece of documentation (including a sign, public notice or hearing, marketing plan, advertisement, drawing, permit application, State Environmental Quality Review Act (SEQRA) environmental assessment form or other documents, zoning request, computer design, etc.) or physical demarcation (including boundary signs, lot stakes, surveyor markings, etc.) indicating that *construction activities* may occur on a specific plot.

For discrete construction projects that are located within a larger common plan of development or sale that are at least 1/4 mile apart, each project can be treated as a separate plan of development or sale provided any interconnecting road, pipeline or utility project that is part of the same “common plan” is not concurrently being disturbed.

**Minimize** – means reduce and/or eliminate to the extent achievable using control measures (including best management practices) that are technologically available and economically practicable and achievable in light of best industry practices.

**Municipal Separate Storm Sewer (MS4)** - a conveyance or system of conveyances (including roads with drainage systems, municipal streets, catch basins, curbs, gutters, ditches, man-made channels, or storm drains):

- (i) Owned or operated by a State, city, town, borough, county, parish, district, association, or other public body (created by or pursuant to State law) having jurisdiction over disposal of sewage, industrial wastes, stormwater, or other wastes, including special districts under State law such as a sewer district, flood control district or drainage district, or similar entity, or an Indian tribe or an authorized Indian tribal organization, or a designated and approved management agency under section 208 of the CWA that discharges to surface waters of the State;
- (ii) Designed or used for collecting or conveying stormwater;
- (iii) Which is not a *combined sewer*; and
- (iv) Which is not part of a Publicly Owned Treatment Works (POTW) as defined at 40 CFR 122.2.

**National Pollutant Discharge Elimination System (NPDES)** - means the national system for the issuance of wastewater and stormwater permits under the Federal Water Pollution Control Act (Clean Water Act).

**Natural Buffer** – means an undisturbed area with natural cover running along a surface water (e.g. wetland, stream, river, lake, etc.).

**New Development** – means any land disturbance that does not meet the definition of Redevelopment Activity included in this appendix.

**New York State Erosion and Sediment Control Certificate Program** – a certificate program that establishes and maintains a process to identify and recognize individuals who are capable of developing, designing, inspecting and maintaining erosion and sediment control plans on projects that disturb soils in New York State. The certificate program is administered by the New York State Conservation District Employees Association.

**NOI Acknowledgment Letter** - means the letter that the Department sends to an owner or operator to acknowledge the Department's receipt and acceptance of a complete Notice of Intent. This letter documents the owner's or operator's authorization to discharge in accordance with the general permit for stormwater discharges from *construction activity*.

**Nonpoint Source** - means any source of water pollution or pollutants which is not a discrete conveyance or *point source* permitted pursuant to Title 7 or 8 of Article 17 of the Environmental Conservation Law (see ECL Section 17-1403).

**Overbank** –means flow events that exceed the capacity of the stream channel and spill out into the adjacent floodplain.

**Owner or Operator** - means the person, persons or legal entity which owns or leases the property on which the *construction activity* is occurring; an entity that has operational control over the construction plans and specifications, including the ability to make modifications to the plans and specifications; and/or an entity that has day-to-day operational control of those activities at a project that are necessary to ensure compliance with the permit conditions.

**Performance Criteria** – means the design criteria listed under the “Required Elements” sections in Chapters 5, 6 and 10 of the technical standard, New York State Stormwater Management Design Manual, dated January 2015. It does not include the Sizing Criteria (i.e. WQv, RRv, Cpv, Qp and Qf ) in Part I.C.2. of the permit.

**Point Source** - means any discernible, confined and discrete conveyance, including but not limited to any pipe, ditch, channel, tunnel, conduit, well, discrete fissure, container, rolling stock, concentrated animal feeding operation, vessel or other floating craft, or landfill leachate collection system from which *pollutants* are or may be discharged.

**Pollutant** - means dredged spoil, filter backwash, solid waste, incinerator residue, sewage, garbage, sewage sludge, munitions, chemical wastes, biological materials, radioactive materials, heat, wrecked or discarded equipment, rock, sand and industrial, municipal, agricultural waste and ballast discharged into water; which may cause or might reasonably be expected to cause pollution of the waters of the state in contravention of the standards or guidance values adopted as provided in 6 NYCRR Parts 700 et seq .

**Qualified Inspector** - means a person that is knowledgeable in the principles and practices of erosion and sediment control, such as a licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder or other Department endorsed individual(s).

It can also mean someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided that person has training in the principles and practices of erosion and sediment control. Training in the principles and practices of erosion and sediment control means that the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect has received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the individual working under the direct supervision of the licensed Professional Engineer or Registered Landscape Architect shall receive four (4) hours of training every three (3) years.

It can also mean a person that meets the *Qualified Professional* qualifications in addition to the *Qualified Inspector* qualifications.

Note: Inspections of any post-construction stormwater management practices that include structural components, such as a dam for an impoundment, shall be performed by a licensed Professional Engineer.

**Qualified Professional** - means a person that is knowledgeable in the principles and practices of stormwater management and treatment, such as a licensed Professional Engineer, Registered Landscape Architect or other Department endorsed individual(s). Individuals preparing SWPPPs that require the post-construction stormwater management practice component must have an understanding of the principles of hydrology, water quality management practice design, water quantity control design, and, in many cases, the principles of hydraulics. All components of the SWPPP that involve the practice of engineering, as defined by the NYS Education Law (see Article 145), shall be prepared by, or under the direct supervision of, a professional engineer licensed to practice in the State of New York.

**Redevelopment Activity(ies)** – means the disturbance and reconstruction of existing impervious area, including impervious areas that were removed from a project site within five (5) years of preliminary project plan submission to the local government (i.e. site plan, subdivision, etc.).

**Regulated, Traditional Land Use Control MS4** - means a city, town or village with land use control authority that is authorized to discharge under New York State DEC's

SPDES General Permit For Stormwater Discharges from Municipal Separate Stormwater Sewer Systems (MS4s) or the City of New York's Individual SPDES Permit for their Municipal Separate Storm Sewer Systems (NY-0287890).

**Routine Maintenance Activity** - means *construction activity* that is performed to maintain the original line and grade, hydraulic capacity, or original purpose of a facility, including, but not limited to:

- Re-grading of gravel roads or parking lots,
- Cleaning and shaping of existing roadside ditches and culverts that maintains the approximate original line and grade, and hydraulic capacity of the ditch,
- Cleaning and shaping of existing roadside ditches that does not maintain the approximate original grade, hydraulic capacity and purpose of the ditch if the changes to the line and grade, hydraulic capacity or purpose of the ditch are installed to improve water quality and quantity controls (e.g. installing grass lined ditch),
- Placement of aggregate shoulder backing that stabilizes the transition between the road shoulder and the ditch or *embankment*,
- Full depth milling and filling of existing asphalt pavements, replacement of concrete pavement slabs, and similar work that does not expose soil or disturb the bottom six (6) inches of subbase material,
- Long-term use of equipment storage areas at or near highway maintenance facilities,
- Removal of sediment from the edge of the highway to restore a previously existing sheet-flow drainage connection from the highway surface to the highway ditch or *embankment*,
- Existing use of Canal Corp owned upland disposal sites for the canal, and
- Replacement of curbs, gutters, sidewalks and guide rail posts.

**Site limitations** – means site conditions that prevent the use of an infiltration technique and or infiltration of the total WQv. Typical site limitations include: seasonal high groundwater, shallow depth to bedrock, and soils with an infiltration rate less than 0.5 inches/hour. The existence of site limitations shall be confirmed and documented using actual field testing (i.e. test pits, soil borings, and infiltration test) or using information from the most current United States Department of Agriculture (USDA) Soil Survey for the County where the project is located.

**Sizing Criteria** – means the criteria included in Part I.C.2 of the permit that are used to size post-construction stormwater management control practices. The criteria include; Water Quality Volume (WQv), Runoff Reduction Volume (RRv), Channel Protection Volume (Cpv), *Overbank Flood* (Qp), and *Extreme Flood* (Qf).

**State Pollutant Discharge Elimination System (SPDES)** - means the system established pursuant to Article 17 of the ECL and 6 NYCRR Part 750 for issuance of permits authorizing discharges to the waters of the state.

**Steep Slope** – means land area designated on the current United States Department of Agriculture (“USDA”) Soil Survey as Soil Slope Phase “D”, (provided the map unit name is inclusive of slopes greater than 25%) , or Soil Slope Phase E or F, (regardless of the map unit name), or a combination of the three designations.

**Streambank** – as used in this permit, means the terrain alongside the bed of a creek or stream. The bank consists of the sides of the channel, between which the flow is confined.

**Stormwater Pollution Prevention Plan (SWPPP)** – means a project specific report, including construction drawings, that among other things: describes the construction activity(ies), identifies the potential sources of pollution at the *construction site*; describes and shows the stormwater controls that will be used to control the pollutants (i.e. erosion and sediment controls; for many projects, includes post-construction stormwater management controls); and identifies procedures the *owner or operator* will implement to comply with the terms and conditions of the permit. See Part III of the permit for a complete description of the information that must be included in the SWPPP.

**Surface Waters of the State** - shall be construed to include lakes, bays, sounds, ponds, impounding reservoirs, springs, rivers, streams, creeks, estuaries, marshes, inlets, canals, the Atlantic ocean within the territorial seas of the state of New York and all other bodies of surface water, natural or artificial, inland or coastal, fresh or salt, public or private (except those private waters that do not combine or effect a junction with natural surface waters), which are wholly or partially within or bordering the state or within its jurisdiction. Waters of the state are further defined in 6 NYCRR Parts 800 to 941.

**Temporarily Ceased** – means that an existing disturbed area will not be disturbed again within 14 calendar days of the previous soil disturbance.

**Temporary Stabilization** - means that exposed soil has been covered with material(s) as set forth in the technical standard, New York Standards and Specifications for Erosion and Sediment Control, to prevent the exposed soil from eroding. The materials can include, but are not limited to, mulch, seed and mulch, and erosion control mats (e.g. jute twisted yarn, excelsior wood fiber mats).

**Total Maximum Daily Loads (TMDLs)** - A TMDL is the sum of the allowable loads of a single pollutant from all contributing point and *nonpoint sources*. It is a calculation of the maximum amount of a pollutant that a waterbody can receive on a daily basis and still meet *water quality standards*, and an allocation of that amount to the pollutant's sources. A TMDL stipulates wasteload allocations (WLAs) for *point source* discharges, load allocations (LAs) for *nonpoint sources*, and a margin of safety (MOS).

**Trained Contractor** - means an employee from the contracting (construction) company, identified in Part III.A.6., that has received four (4) hours of Department endorsed

training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity. After receiving the initial training, the *trained contractor* shall receive four (4) hours of training every three (3) years.

It can also mean an employee from the contracting (construction) company, identified in Part III.A.6., that meets the *qualified inspector* qualifications (e.g. licensed Professional Engineer, Certified Professional in Erosion and Sediment Control (CPESC), Registered Landscape Architect, New York State Erosion and Sediment Control Certificate Program holder, or someone working under the direct supervision of, and at the same company as, the licensed Professional Engineer or Registered Landscape Architect, provided they have received four (4) hours of Department endorsed training in proper erosion and sediment control principles from a Soil and Water Conservation District, or other Department endorsed entity).

The *trained contractor* is responsible for the day to day implementation of the SWPPP.

**Uniform Procedures Act (UPA) Permit** - means a permit required under 6 NYCRR Part 621 of the Environmental Conservation Law (ECL), Article 70.

**Water Quality Standard** - means such measures of purity or quality for any waters in relation to their reasonable and necessary use as promulgated in 6 NYCRR Part 700 et seq.



## APPENDIX B – Required SWPPP Components by Project Type

**Table 1**  
**Construction Activities that Require the Preparation of a SWPPP That Only Includes Erosion and Sediment Controls**

<p><b>The following construction activities that involve soil disturbances of one (1) or more acres of land, but less than five (5) acres:</b></p> <ul style="list-style-type: none"><li>• Single family home <u>not</u> located in one of the watersheds listed in Appendix C or <u>not directly discharging</u> to one of the 303(d) segments listed in Appendix E</li><li>• Single family residential subdivisions with 25% or less impervious cover at total site build-out and <u>not</u> located in one of the watersheds listed in Appendix C and <u>not</u> directly discharging to one of the 303(d) segments listed in Appendix E</li><li>• Construction of a barn or other <i>agricultural building</i>, silo, stock yard or pen.</li></ul>
<p><b>The following construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land:</b></p> <p>All construction activities located in the watersheds identified in Appendix D that involve soil disturbances between five thousand (5,000) square feet and one (1) acre of land.</p>
<p><b>The following construction activities that involve soil disturbances of one (1) or more acres of land:</b></p> <ul style="list-style-type: none"><li>• Installation of underground, linear utilities; such as gas lines, fiber-optic cable, cable TV, electric, telephone, sewer mains, and water mains</li><li>• Environmental enhancement projects, such as wetland mitigation projects, stormwater retrofits and stream restoration projects</li><li>• Pond construction</li><li>• Linear bike paths running through areas with vegetative cover, including bike paths surfaced with an impervious cover</li><li>• Cross-country ski trails and walking/hiking trails</li><li>• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are not part of residential, commercial or institutional development;</li><li>• Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk, bike path or walking path.</li><li>• Slope stabilization projects</li><li>• Slope flattening that changes the grade of the site, but does not significantly change the runoff characteristics</li></ul>

**Table 1 (Continued) CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP  
THAT ONLY INCLUDES EROSION AND SEDIMENT CONTROLS**

**The following construction activities that involve soil disturbances of one (1) or more acres of land:**

- Spoil areas that will be covered with vegetation
- Vegetated open space projects (i.e. recreational parks, lawns, meadows, fields, downhill ski trails) excluding projects that *alter hydrology from pre to post development* conditions,
- Athletic fields (natural grass) that do not include the construction or reconstruction of *impervious area* and do not *alter hydrology from pre to post development* conditions
- Demolition project where vegetation will be established, and no redevelopment is planned
- Overhead electric transmission line project that does not include the construction of permanent access roads or parking areas surfaced with *impervious cover*
- Structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State", excluding projects that involve soil disturbances of greater than five acres and construction activities that include the construction or reconstruction of impervious area
- Temporary access roads, median crossovers, detour roads, lanes, or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete

**Table 2**  
**CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES**  
**POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES**

**The following construction activities that involve soil disturbances of one (1) or more acres of land:**

- Single family home located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family home that disturbs five (5) or more acres of land
- Single family residential subdivisions located in one of the watersheds listed in Appendix C or *directly discharging* to one of the 303(d) segments listed in Appendix E
- Single family residential subdivisions that involve soil disturbances of between one (1) and five (5) acres of land with greater than 25% impervious cover at total site build-out
- Single family residential subdivisions that involve soil disturbances of five (5) or more acres of land, and single family residential subdivisions that involve soil disturbances of less than five (5) acres that are part of a larger common plan of development or sale that will ultimately disturb five or more acres of land
- Multi-family residential developments; includes duplexes, townhomes, condominiums, senior housing complexes, apartment complexes, and mobile home parks
- Airports
- Amusement parks
- Breweries, cideries, and wineries, including establishments constructed on agricultural land
- Campgrounds
- Cemeteries that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Commercial developments
- Churches and other places of worship
- Construction of a barn or other *agricultural building* (e.g. silo) and structural practices as identified in Table II in the "Agricultural Management Practices Catalog for Nonpoint Source Pollution in New York State" that include the construction or reconstruction of *impervious area*, excluding projects that involve soil disturbances of less than five acres.
- Golf courses
- Institutional development; includes hospitals, prisons, schools and colleges
- Industrial facilities; includes industrial parks
- Landfills
- Municipal facilities; includes highway garages, transfer stations, office buildings, POTW's, water treatment plants, and water storage tanks
- Office complexes
- Playgrounds that include the construction or reconstruction of impervious area
- Sports complexes
- Racetracks; includes racetracks with earthen (dirt) surface
- Road construction or reconstruction, including roads constructed as part of the construction activities listed in Table 1

Table 2 (Continued)

**CONSTRUCTION ACTIVITIES THAT REQUIRE THE PREPARATION OF A SWPPP THAT INCLUDES  
POST-CONSTRUCTION STORMWATER MANAGEMENT PRACTICES**


**The following construction activities that involve soil disturbances of one (1) or more acres of land:**

- Parking lot construction or reconstruction, including parking lots constructed as part of the construction activities listed in Table 1
- Athletic fields (natural grass) that include the construction or reconstruction of impervious area (>5% of disturbed area) or *alter the hydrology from pre to post development* conditions
- Athletic fields with artificial turf
- Permanent access roads, parking areas, substations, compressor stations and well drilling pads, surfaced with *impervious cover*, and constructed as part of an over-head electric transmission line project, wind-power project, cell tower project, oil or gas well drilling project, sewer or water main project or other linear utility project
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development
- Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project
- All other construction activities that include the construction or reconstruction of *impervious area* or *alter the hydrology from pre to post development* conditions, and are not listed in Table 1

## APPENDIX C – Watersheds Requiring Enhanced Phosphorus Removal


**Watersheds where *owners or operators* of construction activities identified in Table 2 of Appendix B must prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the Enhanced Phosphorus Removal Standards included in the technical standard, New York State Stormwater Management Design Manual (“Design Manual”).**

- Entire New York City Watershed located east of the Hudson River - Figure 1
- Onondaga Lake Watershed - Figure 2
- Greenwood Lake Watershed -Figure 3
- Oscawana Lake Watershed – Figure 4
- Kinderhook Lake Watershed – Figure 5

**Figure 1 - New York City Watershed East of the Hudson**


**Figure 2 - Onondaga Lake Watershed**

**Figure 3 - Greenwood Lake Watershed**






**Figure 4 - Oscawana Lake Watershed**



**Figure 5 - Kinderhook Lake Watershed**



## **APPENDIX D – Watersheds with Lower Disturbance Threshold**

**Watersheds where *owners or operators* of construction activities that involve soil disturbances between five thousand (5000) square feet and one (1) acre of land must obtain coverage under this permit.**

Entire New York City Watershed that is located east of the Hudson River - See Figure 1 in Appendix C
--

## APPENDIX E – 303(d) Segments Impaired by Construction Related Pollutant(s)

List of 303(d) segments impaired by pollutants related to *construction activity* (e.g. silt, sediment or nutrients). The list was developed using "The Final New York State 2016 Section 303(d) List of Impaired Waters Requiring a TMDL/Other Strategy" dated November 2016. *Owners or operators* of single family home and single family residential subdivisions with 25% or less total impervious cover at total site build-out that involve soil disturbances of one or more acres of land, but less than 5 acres, and *directly discharge* to one of the listed segments below shall prepare a SWPPP that includes post-construction stormwater management practices designed in conformance with the New York State Stormwater Management Design Manual ("Design Manual"), dated January 2015.

COUNTY	WATERBODY	POLLUTANT
Albany	Ann Lee (Shakers) Pond, Stump Pond	Nutrients
Albany	Basic Creek Reservoir	Nutrients
Allegany	Amity Lake, Saunders Pond	Nutrients
Bronx	Long Island Sound, Bronx	Nutrients
Bronx	Van Cortlandt Lake	Nutrients
Broome	Fly Pond, Deer Lake, Sky Lake	Nutrients
Broome	Minor Tribs to Lower Susquehanna (north)	Nutrients
Broome	Whitney Point Lake/Reservoir	Nutrients
Cattaraugus	Allegheny River/Reservoir	Nutrients
Cattaraugus	Beaver (Alma) Lake	Nutrients
Cattaraugus	Case Lake	Nutrients
Cattaraugus	Linlyco/Club Pond	Nutrients
Cayuga	Duck Lake	Nutrients
Cayuga	Little Sodus Bay	Nutrients
Chautauqua	Bear Lake	Nutrients
Chautauqua	Chadakoin River and tribs	Nutrients
Chautauqua	Chautauqua Lake, North	Nutrients
Chautauqua	Chautauqua Lake, South	Nutrients
Chautauqua	Findley Lake	Nutrients
Chautauqua	Hulburt/Clymer Pond	Nutrients
Clinton	Great Chazy River, Lower, Main Stem	Silt/Sediment
Clinton	Lake Champlain, Main Lake, Middle	Nutrients
Clinton	Lake Champlain, Main Lake, North	Nutrients
Columbia	Kinderhook Lake	Nutrients
Columbia	Robinson Pond	Nutrients
Cortland	Dean Pond	Nutrients

### 303(d) Segments Impaired by Construction Related Pollutant(s)

Dutchess	Fall Kill and tribs	Nutrients
Dutchess	Hillside Lake	Nutrients
Dutchess	Wappingers Lake	Nutrients
Dutchess	Wappingers Lake	Silt/Sediment
Erie	Beeman Creek and tribs	Nutrients
Erie	Ellicott Creek, Lower, and tribs	Silt/Sediment
Erie	Ellicott Creek, Lower, and tribs	Nutrients
Erie	Green Lake	Nutrients
Erie	Little Sister Creek, Lower, and tribs	Nutrients
Erie	Murder Creek, Lower, and tribs	Nutrients
Erie	Rush Creek and tribs	Nutrients
Erie	Scajaquada Creek, Lower, and tribs	Nutrients
Erie	Scajaquada Creek, Middle, and tribs	Nutrients
Erie	Scajaquada Creek, Upper, and tribs	Nutrients
Erie	South Branch Smoke Cr, Lower, and tribs	Silt/Sediment
Erie	South Branch Smoke Cr, Lower, and tribs	Nutrients
Essex	Lake Champlain, Main Lake, South	Nutrients
Essex	Lake Champlain, South Lake	Nutrients
Essex	Willsboro Bay	Nutrients
Genesee	Bigelow Creek and tribs	Nutrients
Genesee	Black Creek, Middle, and minor tribs	Nutrients
Genesee	Black Creek, Upper, and minor tribs	Nutrients
Genesee	Bowen Brook and tribs	Nutrients
Genesee	LeRoy Reservoir	Nutrients
Genesee	Oak Orchard Cr, Upper, and tribs	Nutrients
Genesee	Tonawanda Creek, Middle, Main Stem	Nutrients
Greene	Schoharie Reservoir	Silt/Sediment
Greene	Sleepy Hollow Lake	Silt/Sediment
Herkimer	Steele Creek tribs	Silt/Sediment
Herkimer	Steele Creek tribs	Nutrients
Jefferson	Moon Lake	Nutrients
Kings	Hendrix Creek	Nutrients
Kings	Prospect Park Lake	Nutrients
Lewis	Mill Creek/South Branch, and tribs	Nutrients
Livingston	Christie Creek and tribs	Nutrients
Livingston	Conesus Lake	Nutrients
Livingston	Mill Creek and minor tribs	Silt/Sediment
Monroe	Black Creek, Lower, and minor tribs	Nutrients
Monroe	Buck Pond	Nutrients
Monroe	Cranberry Pond	Nutrients

### 303(d) Segments Impaired by Construction Related Pollutant(s)

Monroe	Lake Ontario Shoreline, Western	Nutrients
Monroe	Long Pond	Nutrients
Monroe	Mill Creek and tribs	Nutrients
Monroe	Mill Creek/Blue Pond Outlet and tribs	Nutrients
Monroe	Minor Tribs to Irondequoit Bay	Nutrients
Monroe	Rochester Embayment - East	Nutrients
Monroe	Rochester Embayment - West	Nutrients
Monroe	Shipbuilders Creek and tribs	Nutrients
Monroe	Thomas Creek/White Brook and tribs	Nutrients
Nassau	Beaver Lake	Nutrients
Nassau	Camaans Pond	Nutrients
Nassau	East Meadow Brook, Upper, and tribs	Silt/Sediment
Nassau	East Rockaway Channel	Nutrients
Nassau	Grant Park Pond	Nutrients
Nassau	Hempstead Bay	Nutrients
Nassau	Hempstead Lake	Nutrients
Nassau	Hewlett Bay	Nutrients
Nassau	Hog Island Channel	Nutrients
Nassau	Long Island Sound, Nassau County Waters	Nutrients
Nassau	Massapequa Creek and tribs	Nutrients
Nassau	Milburn/Parsonage Creeks, Upp, and tribs	Nutrients
Nassau	Reynolds Channel, west	Nutrients
Nassau	Tidal Tribs to Hempstead Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Nutrients
Nassau	Tribs (fresh) to East Bay	Silt/Sediment
Nassau	Tribs to Smith/Halls Ponds	Nutrients
Nassau	Woodmere Channel	Nutrients
New York	Harlem Meer	Nutrients
New York	The Lake in Central Park	Nutrients
Niagara	Bergholtz Creek and tribs	Nutrients
Niagara	Hyde Park Lake	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Niagara	Lake Ontario Shoreline, Western	Nutrients
Oneida	Ballou, Nail Creeks and tribs	Nutrients
Onondaga	Harbor Brook, Lower, and tribs	Nutrients
Onondaga	Ley Creek and tribs	Nutrients
Onondaga	Minor Tribs to Onondaga Lake	Nutrients
Onondaga	Ninemile Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Lower, and tribs	Nutrients
Onondaga	Onondaga Creek, Middle, and tribs	Nutrients

### 303(d) Segments Impaired by Construction Related Pollutant(s)

Onondaga	Onondaga Lake, northern end	Nutrients
Onondaga	Onondaga Lake, southern end	Nutrients
Ontario	Great Brook and minor tribs	Silt/Sediment
Ontario	Great Brook and minor tribs	Nutrients
Ontario	Hemlock Lake Outlet and minor tribs	Nutrients
Ontario	Honeoye Lake	Nutrients
Orange	Greenwood Lake	Nutrients
Orange	Monhagen Brook and tribs	Nutrients
Orange	Orange Lake	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Orleans	Lake Ontario Shoreline, Western	Nutrients
Oswego	Lake Neatahwanta	Nutrients
Oswego	Pleasant Lake	Nutrients
Putnam	Bog Brook Reservoir	Nutrients
Putnam	Boyd Corners Reservoir	Nutrients
Putnam	Croton Falls Reservoir	Nutrients
Putnam	Diverting Reservoir	Nutrients
Putnam	East Branch Reservoir	Nutrients
Putnam	Lake Carmel	Nutrients
Putnam	Middle Branch Reservoir	Nutrients
Putnam	Oscawana Lake	Nutrients
Putnam	Palmer Lake	Nutrients
Putnam	West Branch Reservoir	Nutrients
Queens	Bergen Basin	Nutrients
Queens	Flushing Creek/Bay	Nutrients
Queens	Jamaica Bay, Eastern, and tribs (Queens)	Nutrients
Queens	Kissena Lake	Nutrients
Queens	Meadow Lake	Nutrients
Queens	Willow Lake	Nutrients
Rensselaer	Nassau Lake	Nutrients
Rensselaer	Snyders Lake	Nutrients
Richmond	Grasmere Lake/Bradys Pond	Nutrients
Rockland	Congers Lake, Swartout Lake	Nutrients
Rockland	Rockland Lake	Nutrients
Saratoga	Ballston Lake	Nutrients
Saratoga	Dwaas Kill and tribs	Silt/Sediment
Saratoga	Dwaas Kill and tribs	Nutrients
Saratoga	Lake Lonely	Nutrients
Saratoga	Round Lake	Nutrients
Saratoga	Tribs to Lake Lonely	Nutrients

### 303(d) Segments Impaired by Construction Related Pollutant(s)

Schenectady	Collins Lake	Nutrients
Schenectady	Duane Lake	Nutrients
Schenectady	Mariaville Lake	Nutrients
Schoharie	Engleville Pond	Nutrients
Schoharie	Summit Lake	Nutrients
Seneca	Reeder Creek and tribs	Nutrients
St.Lawrence	Black Lake Outlet/Black Lake	Nutrients
St.Lawrence	Fish Creek and minor tribs	Nutrients
Steuben	Smith Pond	Nutrients
Suffolk	Agawam Lake	Nutrients
Suffolk	Big/Little Fresh Ponds	Nutrients
Suffolk	Canaan Lake	Silt/Sediment
Suffolk	Canaan Lake	Nutrients
Suffolk	Flanders Bay, West/Lower Sawmill Creek	Nutrients
Suffolk	Fresh Pond	Nutrients
Suffolk	Great South Bay, East	Nutrients
Suffolk	Great South Bay, Middle	Nutrients
Suffolk	Great South Bay, West	Nutrients
Suffolk	Lake Ronkonkoma	Nutrients
Suffolk	Long Island Sound, Suffolk County, West	Nutrients
Suffolk	Mattituck (Marratooka) Pond	Nutrients
Suffolk	Meetinghouse/Terrys Creeks and tribs	Nutrients
Suffolk	Mill and Seven Ponds	Nutrients
Suffolk	Millers Pond	Nutrients
Suffolk	Moriches Bay, East	Nutrients
Suffolk	Moriches Bay, West	Nutrients
Suffolk	Peconic River, Lower, and tidal tribs	Nutrients
Suffolk	Quantuck Bay	Nutrients
Suffolk	Shinnecock Bay and Inlet	Nutrients
Suffolk	Tidal tribs to West Moriches Bay	Nutrients
Sullivan	Bodine, Montgomery Lakes	Nutrients
Sullivan	Davies Lake	Nutrients
Sullivan	Evens Lake	Nutrients
Sullivan	Pleasure Lake	Nutrients
Tompkins	Cayuga Lake, Southern End	Nutrients
Tompkins	Cayuga Lake, Southern End	Silt/Sediment
Tompkins	Owasco Inlet, Upper, and tribs	Nutrients
Ulster	Ashokan Reservoir	Silt/Sediment
Ulster	Esopus Creek, Upper, and minor tribs	Silt/Sediment
Warren	Hague Brook and tribs	Silt/Sediment



### 303(d) Segments Impaired by Construction Related Pollutant(s)

Warren	Huddle/Finkle Brooks and tribs	Silt/Sediment
Warren	Indian Brook and tribs	Silt/Sediment
Warren	Lake George	Silt/Sediment
Warren	Tribs to L.George, Village of L George	Silt/Sediment
Washington	Cossayuna Lake	Nutrients
Washington	Lake Champlain, South Bay	Nutrients
Washington	Tribs to L.George, East Shore	Silt/Sediment
Washington	Wood Cr/Champlain Canal and minor tribs	Nutrients
Wayne	Port Bay	Nutrients
Westchester	Amawalk Reservoir	Nutrients
Westchester	Blind Brook, Upper, and tribs	Silt/Sediment
Westchester	Cross River Reservoir	Nutrients
Westchester	Lake Katonah	Nutrients
Westchester	Lake Lincolndale	Nutrients
Westchester	Lake Meahagh	Nutrients
Westchester	Lake Mohegan	Nutrients
Westchester	Lake Shenorock	Nutrients
Westchester	Long Island Sound, Westchester (East)	Nutrients
Westchester	Mamaroneck River, Lower	Silt/Sediment
Westchester	Mamaroneck River, Upper, and minor tribs	Silt/Sediment
Westchester	Muscoot/Upper New Croton Reservoir	Nutrients
Westchester	New Croton Reservoir	Nutrients
Westchester	Peach Lake	Nutrients
Westchester	Reservoir No.1 (Lake Isle)	Nutrients
Westchester	Saw Mill River, Lower, and tribs	Nutrients
Westchester	Saw Mill River, Middle, and tribs	Nutrients
Westchester	Sheldrake River and tribs	Silt/Sediment
Westchester	Sheldrake River and tribs	Nutrients
Westchester	Silver Lake	Nutrients
Westchester	Teatown Lake	Nutrients
Westchester	Titicus Reservoir	Nutrients
Westchester	Truesdale Lake	Nutrients
Westchester	Wallace Pond	Nutrients
Wyoming	Java Lake	Nutrients
Wyoming	Silver Lake	Nutrients

## APPENDIX F – List of NYS DEC Regional Offices

<u>Region</u>	<u>COVERING THE FOLLOWING COUNTIES:</u>	<u>DIVISION OF ENVIRONMENTAL PERMITS (DEP) PERMIT ADMINISTRATORS</u>	<u>DIVISION OF WATER (DOW) WATER (SPDES) PROGRAM</u>
1	NASSAU AND SUFFOLK	50 CIRCLE ROAD STONY BROOK, NY 11790 TEL. (631) 444-0365	50 CIRCLE ROAD STONY BROOK, NY 11790-3409 TEL. (631) 444-0405
2	BRONX, KINGS, NEW YORK, QUEENS AND RICHMOND	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4997	1 HUNTERS POINT PLAZA, 47-40 21ST ST. LONG ISLAND CITY, NY 11101-5407 TEL. (718) 482-4933
3	DUTCHESS, ORANGE, PUTNAM, ROCKLAND, SULLIVAN, ULSTER AND WESTCHESTER	21 SOUTH PUTT CORNERS ROAD NEW PALTZ, NY 12561-1696 TEL. (845) 256-3059	100 HILLSIDE AVENUE, SUITE 1W WHITE PLAINS, NY 10603 TEL. (914) 428 - 2505
4	ALBANY, COLUMBIA, DELAWARE, GREENE, MONTGOMERY, OTSEGO, RENSSELAER, SCHENECTADY AND SCHOHARIE	1150 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2069	1130 NORTH WESTCOTT ROAD SCHENECTADY, NY 12306-2014 TEL. (518) 357-2045
5	CLINTON, ESSEX, FRANKLIN, FULTON, HAMILTON, SARATOGA, WARREN AND WASHINGTON	1115 STATE ROUTE 86, Po Box 296 RAY BROOK, NY 12977-0296 TEL. (518) 897-1234	232 GOLF COURSE ROAD WARRENSBURG, NY 12885-1172 TEL. (518) 623-1200
6	HERKIMER, JEFFERSON, LEWIS, ONEIDA AND ST. LAWRENCE	STATE OFFICE BUILDING 317 WASHINGTON STREET WATERTOWN, NY 13601-3787 TEL. (315) 785-2245	STATE OFFICE BUILDING 207 GENESEE STREET UTICA, NY 13501-2885 TEL. (315) 793-2554
7	BROOME, CAYUGA, CHENANGO, CORTLAND, MADISON, ONONDAGA, OSWEGO, TIOGA AND TOMPKINS	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7438	615 ERIE BLVD. WEST SYRACUSE, NY 13204-2400 TEL. (315) 426-7500
8	CHEMUNG, GENESEE, LIVINGSTON, MONROE, ONTARIO, ORLEANS, SCHUYLER, SENECA, STEUBEN, WAYNE AND YATES	6274 EAST AVON-LIMA ROADAVON, NY 14414-9519 TEL. (585) 226-2466	6274 EAST AVON-LIMA RD. AVON, NY 14414-9519 TEL. (585) 226-2466
9	ALLEGANY, CATTARAUGUS, CHAUTAUQUA, ERIE, NIAGARA AND WYOMING	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7165	270 MICHIGAN AVENUE BUFFALO, NY 14203-2999 TEL. (716) 851-7070



## **FACT SHEET**

For

**NEW YORK STATE  
DEPARTMENT OF ENVIRONMENTAL CONSERVATION  
SPDES GENERAL PERMIT  
FOR STORMWATER DISCHARGES  
from  
CONSTRUCTION ACTIVITY**

Permit No. GP-0-20-001

Issued Pursuant to Article 17, Titles 7, 8 and Article 70  
of the Environmental Conservation Law

January 2020

*Page left intentionally blank*

## **INTRODUCTION**

The New York State Department of Environmental Conservation (NYSDEC) has issued the State Pollutant Discharge Elimination System (SPDES) General Permit for Stormwater Discharges from Construction Activity (GP-0-20-001). Upon its effective date of January 29, 2020, GP-0-20-001 replaces the previous general permit, GP-0-15-002, which expires on January 28, 2020.

GP-0-20-001 is a five (5) year general permit for discharges of stormwater to surface waters of the State from construction activities as defined in 40 CFR 122.26(b)(14)(x) and (b)(15)(i - ii). This general permit may also authorize discharges of stormwater to groundwater in cases where the NYSDEC has determined that a permit is necessary.

Pursuant to Section 402 of the Clean Water Act (CWA), stormwater discharges from certain construction activities (including discharges through a municipal separate storm sewer system) are unlawful unless they are authorized by a National Pollutant Discharge Elimination System (NPDES) permit or by a state permit program. New York administers the approved SPDES program with permits issued in accordance with the New York State Environmental Conservation Law (ECL) Article 17, Titles 7, 8 and Article 70. An owner or operator of a construction activity must operate under an effective individual SPDES permit, which addresses the stormwater discharges, or obtain coverage under GP-0-20-001.

## **SUMMARY OF CHANGES**

The following is a summary of the changes made from GP-0-15-001 to GP-0-20-001, as well as minor changes made from the draft of GP-0-20-001 to the issued GP-0-20-001 in response to comments received during the public notice period.

### **Effluent Limitation Guidelines Applicable to Discharges from Construction Activities:**

As required by 40 CFR 450.21, GP-0-20-001 includes additional criteria under “Erosion and Sediment Controls” (Part I.B.1.a.) to comply with Effluent Limitation Guidelines (ELGs) promulgated in 2015. The changes are consistent with recent updates the United States Environmental Protection Agency (EPA) made to its 2017 General Permit for Stormwater Associated with Construction Activities, modified in June 2019. Peak flow rates and total stormwater volume are included in the “Control stormwater discharge” requirement (Part I.B.1.a.ii). The second change is the requirement on “Minimizing Dust” (Part I.B.1.a.ix).

The ELGs apply primarily to the selection, design, and implementation of the erosion and sediment controls (i.e. during construction controls) to be used on the site. These non-numeric effluent limits require an owner or operator to minimize the discharge of pollutants through the selection, design and implementation of erosion and sediment control measures. As unchanged in GP-0-20-001, the term “minimize” means to reduce and/or eliminate to the extent achievable using control measures that are technologically available and economically achievable and practicable in light of best industry practice.

### **Eligibility Requirements - Non-stormwater Discharges (Part I.E.3.)**

GP-0-20-001 clarifies the non-stormwater discharges that may be authorized the by general permit.

### **Activities Which Are Ineligible for Coverage Under This General Permit**

The following slope designation: *“land designated on the current United States Department of Agriculture (“USDA”) Soil Survey as Soil Slope Phase of “D”, (provided the map unit name is inclusive of slopes greater than 25%)* is included in Part I.F.6. and 7. of the ineligibility criteria in GP-0-20-001. This designation addresses additional “steep slope” areas (i.e. slopes greater than or equal to 25%) that are in some of the mountain areas across New York State. This criterion is necessary because of the increased potential for erosion from construction on the steep slopes. The higher level of oversight will reduce the potential for an erosion problem, and therefore, is more protective of water quality.

## **Notice of Intent (NOI) Submittal**

GP-0-20-001 allows for the use of either the electronic Notice of Intent (eNOI) or paper version until December 21, 2020. Beginning December 21, 2020, in accordance with 40 CFR Part 127 (EPA's 2015 NPDES Electronic Reporting Rule), the owner or operator must submit the NOI electronically using the Department's online NOI.

## **Permit Authorization**

GP-0-20-001 clarifies the requirement for the owner or operator to obtain any "Department certifications," regardless of the issuing New York State agency, prior to their authorization under the general permit being in effect. This is consistent with how the Department has implemented this condition in the past.

## **Change of Owner or Operator**

GP-0-20-001 includes a requirement for the owner or operator to notify the regulated, traditional land use control Municipal Separate Storm Sewer System (MS4), in writing, of change in ownership or operation of a construction activity. This requirement is added to ensure the MS4 is aware of the responsible party for a construction activity that is under its jurisdiction. The timeframe in GP-0-20-001 is consistent with transfer procedures for individual SPDES permits in 6 NYCRR 750-1.17.

## **General SWPPP Requirements**

GP-0-20-001 clarifies that the owner or operator must amend the SWPPP and construction drawings to document the final construction conditions. These amendments/updates can be used by the owner or operator to document compliance with GP-0-20-001 and the SWPPP and for long term operation and maintenance of any post-construction control practices that were constructed as part of the construction activity. This is consistent with how the Department has implemented this condition in the past.

## **Definitions – Appendix A**

The Department made the following changes to assist project owners and their design professionals with SWPPP development and implementation. These changes make GP-0-20-001 more protective than the current permit.

**Agricultural Building** – GP-0-20-001 includes a definition for "Agricultural Building" to address confusion over EPA's agricultural exemption. This definition will also help clarify SWPPP and permitting requirements for the construction of breweries, cideries and wineries on agriculture land.

Qualified Inspector – The definition includes individuals that hold a current certificate under the “New York State Erosion and Sediment Control Certificate Program”. This certification program was recently developed by New York State Agriculture and Markets with assistance from members of the New York State Conservation District Employees Association.

Regulated, Traditional Land Use Control MS4 – The definition includes the City of New York’s Municipal Separate Storm Sewer System. The City of New York is considered a “large MS4” that is authorized to discharge under an individual SPDES Permit (NY-0287890). The owner or operator of a construction activity that discharges to NYC’s MS4 system will be required to follow the SWPPP review and acceptance process in order to gain coverage under GP-0-20-001.

Steep Slope – The definition includes *land designated on the current United States Department of Agriculture (“USDA”) Soil Survey as Soil Slope Phase “D”(provided the map unit name is inclusive of slopes greater than 25%)*. This slope designation in Parts I.F.6. and 7. of the ineligibility criteria addresses additional “steep slope” areas (i.e. slopes greater than or equal to 25%) that are in some of the mountain areas across New York State.

Trained Contractor - The definition was updated to include individuals that hold a current certificate under the “New York State Erosion and Sediment Control Certificate Program”, for the same reason as “Qualified Inspector” above.

GP-0-20-001 includes definitions of the following terms for clarification and consistency with EPA’s 2017 Construction General Permit, modified in June 2019:

- Agricultural Property
- Construction Site
- Dewatering
- Embankment
- Endangered or Threatened Species
- Natural Buffer
- Nonpoint Source
- Overbank
- Point Source
- Streambank
- Stormwater Pollution Prevention Plan



## **Required SWPPP Components by Project Type – Appendix B**

Tables 1 and 2 of Appendix B include additional types of construction activity and clarify required SWPPP components for several types of construction activity. The Department made these changes to add clarity on expectations for compliance/implementation with GP-0-20-001.

The clarifications were based on questions the Department received over the last permit term from construction activity owners, design professionals and SWPPP reviewers and comments received during the public notice period.

Table 1 (Erosion and Sediment Controls Only) - Updated table as follows:

- Added “Linear bike paths running through areas with vegetative cover, including bike paths surfaced with impervious cover”
- Added cross-country ski trails and walking/hiking paths
- Added Pond construction
- Added “bike path or walking path”, “surfaced with an impervious cover” and “not part of a residential, commercial or institutional development” to the “Sidewalk construction projects” activity
- Deleted “Land clearing and grading for the purpose of creating...” under the vegetated open space activity.
- Added “Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that include incidental shoulder or curb work along an existing highway to support construction of the sidewalk, bike path or walking path”
- Added “Temporary access roads, median crossovers, detour roads, lanes or other temporary impervious areas that will be restored to pre-construction conditions once the construction activity is complete”

Table 2 (Post-Construction Stormwater Management Practices also) – Updated table as follows:

- Added “duplexes” under the “Multi-family” construction activity
- Added “Breweries, cideries and wineries, including establishments constructed on agricultural land”
- Added “water storage tanks” under “Municipal facilities” construction activity
- Added “Playgrounds that include the construction or reconstruction of impervious area”
- Added “including roads constructed as part of the construction activities listed in Table 1” to the “Road construction or reconstruction” activity
- Added “including parking lots constructed as part of the construction activities listed in Table 1” to the “Parking lot construction or reconstruction” activity
- Added “Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a residential, commercial or institutional development,
- Added “Sidewalk, bike path or walking path projects, surfaced with an impervious cover, that are part of a highway construction or reconstruction project

### **303(d) Segments for Construction Activity – Appendix E**

- Appendix E of GP-0-20-001 includes the 2016 NYS Section 303(d) list of Impaired/TMDL Waters (2016 List) for waterbody segments impaired by silt, sediment or nutrients. The list of impaired waterbodies identifies the impairment for each of the waterbodies and includes all appropriate waterbodies.



## SWPPP Inspection Form

<b>Project:</b>	
<b>Location:</b>	
<b>% Const. Comp.</b>	
<b>Inspector:</b>	
<b>Qualified Professional:</b>	

<b>Job No.:</b>	
<b>Date &amp; Time:</b>	
<b>Weather:</b>	
<b>Contractor:</b>	
<b>Soil Conditions</b>	

<b>Inspect all ESC practices and record all maintenance requirements:</b>		
See attached plan		
<b>Note any rill or gully erosion occurring on slopes and any loss of stabilization:</b>		
See attached plan		
<b>Note any areas of the site which are in need of storm water controls and label on the site plan/sketch:</b>		
See attached plan		
<b>Document any excessive deposition of sediment or ponding water along barrier or diversion systems:</b>		
See attached plan		
<b>Note current phase of construction of all post-construction stormwater management practices and identify all construction that is not in conformance with the SWPPP and technical standards. Label on the site plan/sketch.</b>		
See attached plan		
<b>Deficiencies identified with stormwater management practice(s):</b>		
see comments below		
<b>YES</b>	<b>NO</b>	
		* Is the SWPPP (including NOI and General Permit) posted on site for public viewing?
		* Has the extent of all disturbed site areas and drainage pathways been indicated on the site plan/sketch?
		* Have all disturbed site areas that haven't undergone active site work in the past 14 days been noted on the site plan/sketch?
		* Have permanent/temporary stabilization measures been noted on a site plan/sketch?
		* Has there been any up stream or down stream turbidity? If so indicate on site plan/sketch.
		* Is there any erosion near outlet and overflow structures? If so, indicate on site plan/sketch.
		* Has the condition of all natural surface water bodies located within, or immediately adjacent to, the property boundaries of the construction site which receive runoff from disturbed areas been evaluated (condition, sedimentation of)?
		* Have all the deficiencies noted in the previous report been remedied?
		Comments:
		* Has the contractor been notified of all areas in need of maintenance?
		Comments: With this report

<b>General Housekeeping</b>		
		* Is there an increase in turbidity that will cause a substantial visible contrast to natural conditions?
		* Is there residue from oil and floating substances, visible oil film, or globules or grease?
		* Are facilities and equipment necessary for implementation of erosion and sediment control in working order and/or properly maintained?
		* Is construction impacting the adjacent property?
		* Is dust adequately controlled?
<b>Excavation Dewatering</b>		
		* Upstream and downstream berms (sandbags, inflatable dams, etc.) are installed per plan.
		* Clean water from upstream pool is being pumped to the downstream pool.
		* Sediment laden water from work area is being discharged to a silt-trapping device.
		* Constructed upstream berm with one-foot minimum freeboard.
<b>Vegetative Filter Strips</b>		
		* Vegetation is dense and there are no signs of erosion.
		* Width of filter strip is per the approved plan.
		* Ground slope of filter strip is between 1% and 5%.
<b>Interceptor Dikes and Swales</b>		
		* Installed per plan with minimum side slopes 2H:1V or flatter.
		* Stabilized by geotextile fabric, seed, or mulch with no erosion occurring.
		* Sediment-laden runoff directed to sediment trapping structure
<b>Sediment Control</b>		
		* Sediment control practices are located and installed correctly.
		* BMPs are maintained per specifications
		* Stockpiles are stabilized and contained.
		* De-watering operations prevent direct discharges to sensitive features.
		* Construction Schedule—Are clearing and grading operations divided into stages for large areas (i.e. greater than 2 acres), as opposed to mass grading? (NOTE: If staged, erosion control measures may also need to be staged.)
<b>Adverse Impacts or Off-Site Degradation</b>		
		* Work is within the limits of the approved plans, including clearing and blasting.
		* Adverse impacts — ponds, streams, wetlands and sinkholes are free of sediment from site.
		* Off-site degradation - sediment is kept out of roadways, adjacent property, storm sewers, or air (dust).
<b>Stabilized Construction</b>		
		* Stone is clean enough to effectively remove mud from vehicles.
		* Installed per standards and specifications?
		* Does all traffic use the stabilized entrance to enter and leave site?
		* Is adequate drainage provided to prevent ponding at entrance?
<b>Reinforced Silt Fence</b>		
		* Installed on Contour, 10 feet from toe of slope (not across conveyance channels).
		* Joints constructed by wrapping the two ends together for continuous support.
		* Installed steel posts, downstream side of flow, maximum 6 foot intervals with 6 x flinch 14 ga. Wire.
		* Fabric buried 6 inches minimum.
		* Posts are stable, fabric is tight and without rips or frayed areas.
		* Sediment accumulation is 0 % of design capacity.
<b>Stone Check Dam</b>		
		* Channel is without erosion (i.e., flow is not eroding soil underneath or around the structure.
		* Check is in good condition (i.e., rocks have not been displaced and no permanent pools behind the structure).
		* Sediment accumulation is 0 % of design capacity.
<b>Block and Gravel Drop</b>		
		* Installed concrete blocks lengthwise so open ends face outward, not upward.
		* Placed wire screen between No. 3 crushed stone and concrete blocks.
		* Sediment accumulation % of design capacity.

<b>Filter Fabric (Drop) Inlet Protection</b>		
		* Installed 2-inch x 4-inch wood frame and wood posts, with maximum 3-foot spacing.
		* Filter fabric buried a minimum of 8 inches and secured to frame/posts with staples at max 8-inch spacing.
		* 3-foot maximum spacing between posts.
		* Posts are stable, fabric is tight and without rips or frayed areas.
		* Sediment accumulation is _____ % of design capacity.
<b>Excavated Drop Inlet Protection</b>		
		* Excavated depth is a minimum 1-foot, but no more than 2-feet maximum.
		* Gravel supported by hardware cloth to allow drainage and restrict sediment movement.
		* Excavated side slopes should be 2:1.
<b>Temporary Sediment Trap</b>		
		* Outlet structure is constructed per the approved plan or drawing.
		* Geotextile fabric has been placed beneath rock fill.
		* Sediment accumulation is __0__ % of design capacity
<b>Temporary Sediment Basin</b>		
		* Basin and outlet structure constructed per the approved plan.
		* Basin side slopes are stabilized with seed/mulch.
		* Sediment accumulation is _____ % of design capacity.
		* Drainage structure flushed and basin surface restored upon removal of sediment basin facility.
Additional Comments:		
Corrective Actions:		
<b>Overall Inspection Rating:</b>	Satisfactory	
	Marginal	
	Unsatisfactory	

## Open Channel System Construction Inspection Checklist

Project:

Location:

Site Status:

Date:

Time:

Inspector:

CONSTRUCTION SEQUENCE	SATISFACTORY / UNSATISFACTORY	COMMENTS
<b>1. Pre-Construction</b>		
Pre-construction meeting		
Runoff diverted		
Facility location staked out		
<b>2. Excavation</b>		
Size and location		
Side slope stable		
Soil permeability		
Groundwater / bedrock		
Lateral slopes completely level		
Longitudinal slopes within design range		
Excavation does not compact subsoils		
<b>3. Check dams</b>		
Dimensions		
Spacing		
Materials		

CONSTRUCTION SEQUENCE	SATISFACTORY / UNSATISFACTORY	COMMENTS
<b>4. Structural Components</b>		
Underdrain installed correctly		
Inflow installed correctly		
Pretreatment devices installed		
<b>5. Vegetation</b>		
Complies with planting specifications		
Topsoil adequate in composition and placement		
Adequate erosion control measures in place		
<b>6. Final inspection</b>		
Dimensions		
Check dams		
Proper outlet		
Effective stand of vegetation and stabilization		
Contributing watershed stabilized before flow is routed to the facility		

**Comments:**[illegible]

[illegible]



## Open Channel Operation, Maintenance, and Management Inspection Checklist

Project:  
Location:  
Site Status:

Date:

Time:

Inspector:


MAINTENANCE ITEM	SATISFACTORY/ UNSATISFACTORY	COMMENTS
<b>1. Debris Cleanout (Monthly)</b>		
Contributing areas clean of debris		
<b>2. Check Dams or Energy Dissipators (Annual, After Major Storms)</b>		
No evidence of flow going around structures		
No evidence of erosion at downstream toe		
Soil permeability		
Groundwater / bedrock		
<b>3. Vegetation (Monthly)</b>		
Mowing done when needed		
Minimum mowing depth not exceeded		
No evidence of erosion		
Fertilized per specification		
<b>4. Dewatering (Monthly)</b>		
Dewaters between storms		

MAINTENANCE ITEM	SATISFACTORY/ UNSATISFACTORY	COMMENTS
<b>5. Sediment deposition      (Annual)</b>		
Clean of sediment		
<b>6. Outlet/Overflow Spillway    (Annual)</b>		
Good condition, no need for repairs		
No evidence of erosion		

**Comments:**

**Actions to be Taken:**

# BLUE-BOOK “LITE”



## Common Erosion and Sediment Control Standards For Code Municipal Enforcement Officers and Inspectors

For a complete copy of the Blue Book, please visit the NYS DEC website at:  
<http://www.dec.ny.gov/chemical/29066.html>



For use at *Construction Site Stormwater Inspections for Code Enforcement Officers - Part 2*

NYS Department of Environmental Conservation Endorsed Stormwater Training

NYS Department of State Code Enforcement Educational Program #49-5653

June 2007

## **Blue-Book “Lite”**

### **Table of Contents**

The *Blue Book "Lite"* is a compilation of the more commonly used erosion and sediment control practices from the unabridged *New York State Standards and Specifications for Erosion and Sediment Control*, the so-called “Blue Book.” These were compiled for training purposes because construction stormwater site inspectors need to be familiar with the standards and specifications from the “Blue Book,” and these would be more frequently encountered during inspections. The numbers in the Table (left column) represent the pages where the content (right column) would be found in the “Blue Book.” Go to <http://www.dec.ny.gov/chemical/29066.html> to view or download the full document on the New York State Department of Environmental Conservation website.

1.1	<b>INTRODUCTION</b> (1st of 2 pages, i.e., in the above cited document)
1.3	<b>BASIC PRINCIPLES OF EROSION AND SEDIMENT CONTROL</b> (1 page)
2.5 & 2.7	<b>STEPS IN THE SELECTION AND DESIGN OF CONTROL MEASURES</b> (1st and 3rd of 9 pages)
3.5 & 3.6	<b>PERMANENT CRITICAL AREA PLANTINGS</b> (1st 2 of 4 pages)
3.29 & 3.30	<b>MULCHING</b> (1st 2 of 4 pages)
3.33 & 3.34	<b>STABILIZATION WITH SOD</b> (both pages)
5A.17 & 5A.18	<b>STRAW BALE DIKE</b> (both pages)
5A.19 & 5A.21	<b>SILT FENCE</b> (1st and 3rd of 4 pages)
5A.23 & 5A.24	<b>CHECK DAM</b> (both pages)
5A.27 & 5A.28	<b>STORM DRAIN INLET PROTECTION</b> (1st 2 of 6 pages)
5A.35 & 5A.36	<b>SEDIMENT TRAP</b> (1st 2 of 12 pages)
5A.49	<b>SEDIMENT BASIN</b> (1st of 26 pages)
5A.87	<b>DUST CONTROL</b> (1st of 2 pages)
5A.75 & 5A.76	<b>STABILIZED CONSTRUCTION ENTRANCE</b> (both pages)
5B.11 & 5B.13	<b>GRASSED WATERWAY</b> (1st and 3rd of 6 pages)
5B.15 & 5B.17	<b>LINED WATERWAY OR OUTLET</b> (1st and 3rd of 4 pages)

The following sections from the August 2005 “Blue Book” prepared by:

*Introduction and Sections 1, 2 and 5 -*  
Donald W. Lake, Jr., P.E., CPESC, CPSWQ  
Engineering Specialist  
New York State Soil & Water Conservation Committee

*Section 3 -*  
Frederick B. Gaffney  
Former Conservation Agronomist  
USDA - Natural Resources Conservation Service  
Syracuse, New York

and

John A. Dickerson  
Plant Materials Specialist  
USDA - Natural Resources Conservation Service  
Syracuse, New York

# INTRODUCTION

## **Purpose**

The purpose of this manual is to provide minimum standards and specifications for meeting criteria set forth by the New York State Department of Environmental Conservation (NYS DEC) for stormwater discharges associated with construction activity. The standards and specifications provide criteria on minimizing erosion and sediment impacts from construction activity involving soil disturbance. They show how to use soil, water, plants, and products to protect the quality of our environment. These standards and specifications were developed in cooperation with the USDA Natural Resources Conservation Service, New York State Soil and Water Conservation Committee (NYSSWCC), NYS DEC and other state and local agencies for use by planners, design engineers, developers, contractors, landscape architects, property owners, and resource managers. Proper use of these standards will protect the waters of the state from sediment loads during runoff events.

## **Scope and Authority**

The standards and specifications apply to lands within New York State where housing, industrial, institutional, recreational, or highway construction, and other land disturbances are occurring or imminent. They are statewide in scope and, in some cases, are somewhat generalized due to variations in climate, topography, geology, soils, and plant requirements. Feasible ways to minimize erosion and sedimentation are varied and complex. Following these standards and specifications is presumed to be in compliance with the SPDES general permit for construction activities. Alternative methods may be explored on a case specific basis and shall be discussed with NYS DEC regional staff.

The Environmental Protection Agency delegated stormwater responsibility for the National Pollutant Discharge Elimination System (NPDES) Permit to New York on October 1, 1992. New York State issued its first General Permit for stormwater discharges from construction activities on August 1, 1993. This was issued pursuant to Article 17, Titles 7, 8 and Article 70 of Environmental Conservation Law. At a minimum, an erosion and sediment control plan must be prepared for any construction activity that disturbs one or more acres.

## **Erosion and Sediment Hazards Associated with Development**

Many people may be adversely affected by development on relatively small areas of land. Uncontrolled erosion and sediment from these areas may cause considerable economic damage to individuals and society in general.

Stream pollution and damages to public facilities and private homes are examples. Hazards associated with land disturbance include:

1. A large increase of soil exposed to erosion from wind and water;
2. Increased water runoff, soil movement, sediment accumulation and peak flows caused by:
  - a. Removal of plant cover;
  - b. A decrease in the area of soil which can absorb water because of construction of streets, buildings, sidewalks, and parking lots;
  - c. Changes in drainage areas caused by grading operations, diversions, and streets;
  - d. Changes in volume and duration of water concentrations caused by altering steepness, distance, and surface roughness;
  - e. Soil compaction by heavy equipment, which can reduce the water intake of soils as much as 90 percent of the original rate; and,
  - f. Prolonged exposure of unprotected sites and disturbed areas to poor weather conditions.
3. Altering the groundwater regime that may adversely affect drainage systems, slope stability, survival of existing vegetation and establishment of new plants;
4. Exposing subsurface materials that are too rocky, too acid, or otherwise unfavorable for establishing plants;
5. Obstructing stream flow with new buildings, dikes, and land fills;
6. Improper timing and sequencing of construction and development activities; and,
7. Abandonment of sites before completion of construction.

## **How to Use This Manual**

The standards and specifications listed in this manual have been developed over time to reduce the impact of soil loss from construction sites to receiving water bodies and adjacent properties. This manual provides designers with details on how to plan a site for erosion and sediment control and how to select, size, and design specific practices to meet these resource protection objectives. The appendices at the end of this manual contain additional information as guidance for site plan design and review, construction implementation, and site inspection. Review and inspection checklists are provided to aid planners and designers in meeting the standards requirements.

# BASIC PRINCIPLES OF EROSION AND SEDIMENT CONTROL

## The Erosion and Sedimentation Processes

The standards, specifications, and planning guidelines presented in this document are intended to be utilized when development activities change the natural topography and vegetative cover of an area. Erosion and sediment control plans must be designed and constructed to minimize erosion and sediment problems associated with soil disturbance. To understand how erosion and sediment rates are increased requires an understanding of the processes themselves.

Soil erosion is the removal of soil by water, wind, ice, or gravity. This document deals primarily with the types of soil erosion caused by rainfall and surface runoff. Raindrops strike the soil surface at a velocity of approximately 25-30 feet per second and can cause splash erosion. Raindrop erosion causes particles of soil to be detached from the soil mass and splash into the air. After the soil particles are dislodged, they can be transported by surface runoff, which results when the soil becomes too saturated to absorb falling rain or when the rain falls at an intensity greater than the rate at which the water can enter the soil. Scouring of the exposed soil surface by runoff can cause further erosion. Runoff can become concentrated into rivulets or well-defined channels up to several inches deep. This advanced stage is called rill erosion. If rills and grooves remain unrepaired, they may develop into gullies when more concentrated runoff flows downslope.

Sediment deposition occurs when the rate of surface flow is insufficient for the transport of soil particles. The heavier particles, such as sand and gravel, transport less readily than the lighter silt and clay particles. Previously deposited sediment may be suspended by runoff from another storm and transported farther downslope. In this way, sediment is carried intermittently downstream from its upland point of origin.

## Factors That Influence Erosion

The erosion potential of a site is determined by five factors; soil erodibility, vegetative cover, topography, climate, and season. Although the factors are interrelated as determinants of erosion potential, they are discussed separately for easy understanding.

1. **Soil Erodibility** – The vulnerability of a soil to erosion is known as erodibility. The soil structure, texture, and percentage of organic matter influence its erodibility. The most erodible soils generally contain high proportions of silt and very fine sand. The presence of clay or organic matter tends to decrease soil erodibility. Clays are sticky and tend to bind soil particles together. Organic matter helps to maintain stable soil structure (aggregates).

2. **Vegetative Cover** – Vegetation protects soil from the erosive forces of raindrop impact and runoff scour in several ways. Vegetation (top growth) shields the soil surface from raindrop impact while the root mass holds soil particles in place. Grass buffer strips can be used to filter sediment from the surface runoff. Grasses also slow the velocity of runoff, and help maintain the infiltration capacity of a soil. The establishment and maintenance of vegetation are the most important factors in minimizing erosion during development.

3. **Topography** – Slope length and steepness greatly influence both the volume and velocity of surface runoff. Long slopes deliver more runoff to the base of slopes and steep slopes increase runoff velocity. Both conditions enhance the potential for erosion to occur.

4. **Climate** – Climate also affects erosion potential in an area. Rainfall characteristics such as frequency, intensity, and duration directly influence the amount of runoff that is generated. As the frequency of rainfall increases, water has less chance to drain through the soil between storms. The soil will remain saturated for longer periods of time and stormwater runoff volume may be potentially greater. Therefore, erosion risks are high where rainfall is frequent, intense, or lengthy.

5. **Season** – Seasonal variation in temperature and rainfall defines periods of high erosion potential during the year. High erosion potential may exist in the spring when the surface soil first thaws and the ground underneath remains frozen. A low intensity rainfall may cause substantial erosion because the frozen subsoil prevents water infiltration. In addition, the erosion potential increases during the summer months due to more frequent, high intensity rainfall.



# STEPS IN THE SELECTION AND DESIGN OF CONTROL MEASURES

The following text relates to the planning flow charts on pages 2.6, 2.7 and 2.8.

In the erosion and sediment control process, site designs must be prepared to address erosion control and then sediment control. Erosion control is accomplished by controlling runoff and then stabilizing soil. After erosion control has been planned, sediment control can then be developed.

**Step 1: Identify Control Methods**—Three basic methods are used to control soil movement on construction sites: runoff control, soil stabilization, and sediment control. **CONTROLLING EROSION SHALL BE THE FIRST LINE OF DEFENSE.** Runoff control and soil stabilization can be used to control erosion. Controlling erosion is very effective for small-disturbed areas such as single lots or small areas of a disturbance.

Sediment control may be necessary on large developments where mass grading is planned, where it is harder or impractical to control erosion, and where sediment particles are relatively large. A minimum of cost for erosion and sediment control is usually accomplished by using a combination of vegetative and structural erosion control and sedimentation control measures.

**Step 2: Identify Resources and Potential Problem Areas**—Resources need to be identified prior to initiating an ESC plan. These resources include, but are not limited to, receiving waters, tributaries to public water supplies, beaches and other concentrated recreational areas, wetlands, trees, vegetative buffers, steep slopes and cultural resources. Areas where erosion is to be controlled will usually fall into categories of slopes, graded areas or drainage ways. Slopes include graded rights-of-way, stockpile areas, and all cut or fill slopes. Graded areas include all stripped areas other than slopes. Drainage ways are areas where concentrations of water flow naturally or artificially, and the potential for gully erosion is high. Problem areas where sediment is to be controlled fall into categories of large or small drainage areas. Small areas are usually 1 acre or less while large areas are greater than 1 acre.

**Step 3: Identify Required Strategy**—The third step in erosion and sediment control planning is to follow the planning matrix from the problem area to the strategy that can be taken to solve the problem. Strategies can be used individually or in combination. For example, if there is a cut slope to be protected from erosion, the strategies may be to protect the ground surface, divert water from the slope, or

shorten it. Any combination of these strategies can be used. If no rainfall except that which falls on the slope has the potential to cause erosion, and if the slope is relatively short, protecting the soil surface is often all that is required to solve the problem.


**Step 4: Identify Control Measure Group**—Once required strategies are identified, the planning flow chart leads to the group or groups of control measures that will accomplish one strategy. Control measures within each group have similar purpose, scope, application, design, criteria, standard plans, and construction specifications. Therefore, any measure within a group may solve the problem in question.

**Step 5: Design Specific Control Measures**—The final step in erosion and sediment control planning is accomplished by completing final design. This involves applying any control measure within a group to solve the specific erosion and sediment control problem. From descriptions given to the right of each control measure in the ESC planning matrix (Table 2.1), the one measure which is most economical, practical, efficient, and adaptable to the site should be chosen.

**Step 6: Winter Operations**—If construction activities continue during winter, access points should be enlarged and stabilized to provide for snow stockpiling. In addition, a snow management plan should be prepared with adequate storage and control of meltwater. A minimum 25 foot buffer shall be maintained from perimeter controls such as silt fence. In high resource protection areas, silt fence shall be replaced with perimeter dikes, swales, or other practices resistant to the forces of snow loads. Keep drainage structures open and free of snow and ice dams. Inspection and maintenance are necessary to ensure the function of these practices during runoff events.

Once the specific control measure has been selected, the plan key symbol given in the flow chart must be placed on the erosion and sediment control site plan to show where the control measure will be used. Standardized design, plan, and construction specification sheets must then be completed for each control measure. This completes the planning for erosion control and soil stabilization as part of the total natural resource plan.

**Figure 2.2**  
**Planning Flow Chart—Soil Stabilization**



# STANDARD AND SPECIFICATIONS FOR PERMANENT CRITICAL AREA PLANTINGS



## Definition

Establishing grasses with other forbs and/or shrubs to provide perennial vegetative cover on disturbed, denuded, slopes subject to erosion.

## Purpose

To reduce erosion and sediment transport.

## Conditions Where Practice Applies

This practice applies to all disturbed areas void of, or having insufficient, cover to prevent erosion and sediment transport. See additional standards for special situations such as sand dunes and sand and gravel pits.

## Criteria

All water control measures will be installed as needed prior to final grading and seedbed preparation. Any severely compacted sections will require chiseling or disking to provide an adequate rooting zone, to a minimum depth of 12". The seedbed must be prepared to allow good soil to seed contact, with the soil not too soft and not too compact. Adequate soil moisture must be present to accomplish this. If surface is powder dry or sticky wet, postpone operations until moisture changes to a favorable condition. If seeding is accomplished within 24 hours of final grading, additional scarification is generally not needed, especially on ditch or stream banks. Remove all stones and other debris from the surface that are greater than 4 inches, or that will interfere with future mowing or maintenance.

Soil amendments should be incorporated into the upper 2 inches of soil when feasible. **The soil should be tested to determine the amounts of amendments needed.** Apply ground agricultural limestone to attain a pH of 6.0 in the upper 2 inches of soil. If soil must be fertilized before

results of a soil test can be obtained to determine fertilizer needs, apply commercial fertilizer at 600 lbs. per acre of 5-10-10 or equivalent. If manure is used, apply a quantity to meet the nutrients of the above fertilizer. This requires an appropriate manure analysis prior to applying to the site. Do not use manure on sites to be planted with birdsfoot trefoil or in the path of concentrated water flow.

Seed mixtures may vary depending on location within the state and time of seeding. Generally, warm season grasses should only be seeded during early spring, April to May. These grasses are primarily used for vegetating excessively drained sands and gravels. See Standard and Specification for Sand and Gravel Mine Reclamation. Other grasses may be seeded any time of the year when the soil is not frozen and is workable. When legumes such as birdsfoot trefoil are included, spring seedings are preferred. See Table 3.1 "Permanent Critical Area Planting Mixture Recommendations" for additional seed mixtures.

### General Seed Mix:

<sup>1</sup> add inoculant immediately prior to seeding

	<u>Variety</u>	<u>lbs./acre</u>	<u>lbs/1000 sq. ft.</u>
Birdsfoot trefoil <sup>1</sup> <u>OR</u>	Empire/Pardee	8 <sup>2</sup>	0.20
Common white clover <sup>1</sup>	Common	8	0.20
<u>PLUS</u>			
Tall fescue	KY-31/Rebel	20	0.45
<u>PLUS</u>			
Redtop <u>OR</u>	Common	2	0.05
Ryegrass (perennial)	Pennfine/Linn	5	0.10

<sup>2</sup> Mix 4 lbs each of Empire and Pardee OR 4 lbs of Birdsfoot and 4 lbs white clover per acre.

Time of Seeding: The optimum timing for the general seed mixture is early spring. Permanent seedings may be made any time of year if properly mulched and adequate moisture is provided. Late June through early August is not a good time to seed, but may facilitate covering the land without additional disturbance if construction is completed. Portions of the seeding may fail due to drought and heat. These areas may need reseeding in late summer/fall or the following spring.

Method of seeding: Broadcasting, drilling, cultipack type

seeding, or hydroseeding are acceptable methods. Proper soil to seed contact is key to successful seedings.

Mulching: Mulching is essential to obtain a uniform stand of seeded plants. Optimum benefits of mulching new seedings are obtained with the use of small grain straw applied at a rate of 2 tons per acre, and anchored with a netting or tackifier. See the mulch standard and specification for choices and requirements.

Irrigation: Watering may be essential to establish a new seeding when a drought condition occurs shortly after a new seeding emerges. Irrigation is a specialized practice and care must be taken not to exceed the application rate for the soil or subsoil. When disconnecting irrigation pipe, be sure pipes are drained in a safe manor, not creating an erosion concern.

# STANDARD AND SPECIFICATIONS FOR MULCHING



## **Definition**

Applying coarse plant residue or chips, or other suitable materials, to cover the soil surface.

## **Purpose**

The primary purpose is to provide initial erosion control while a seeding or shrub planting is establishing. Mulch will conserve moisture and modify the surface soil temperature and reduce fluctuation of both. Mulch will prevent soil surface crusting and aid in weed control. Mulch is also used alone for temporary stabilization in non-growing months.

## **Conditions Where Practice Applies**

On soils subject to erosion and on new seedlings and shrub plantings. Mulch is useful on soils with low infiltration rates by retarding runoff.

## **Criteria**

Site preparation prior to mulching requires the installation of necessary erosion control or water management practices and drainage systems.

Slope, grade and smooth the site to fit needs of selected mulch products.

Remove all undesirable stones and other debris to meet the needs of the anticipated land use and maintenance required.

Apply mulch after soil amendments and planting is accomplished or simultaneously if hydroseeding is used.

Select appropriate mulch material and application rate or material needs. Determine local availability.

Select appropriate mulch anchoring material.

NOTE: The best combination for grass/legume establishment is straw (cereal grain) mulch applied at 2 ton/acre (90 lbs./1000sq.ft.) and anchored with wood fiber mulch (hydromulch) at 500 – 750 lbs./acre (11 – 17 lbs./1000 sq. ft.). The wood fiber mulch must be applied through a hydroseeder immediately after mulching.

**Table 3.7**  
**Guide to Mulch Materials, Rates, and Uses**

<b>Mulch Material</b>	<b>Quality Standards</b>	<b>per 1000 Sq. Ft.</b>	<b>per Acre</b>	<b>Depth of Application</b>	<b>Remarks</b>
Wood chips or shavings	Air-dried. Free of objectionable coarse material	500-900 lbs.	10-20 tons	2-7"	Used primarily around shrub and tree plantings and recreation trails to inhibit weed competition. Resistant to wind blowing. Decomposes slowly.
Wood fiber cellulose (partly digested wood fibers)	Made from natural wood usually with green dye and dispersing agent	50 lbs.	2,000 lbs.	—	Apply with hydromulcher. No tie down required. Less erosion control provided than 2 tons of hay or straw.
Gravel, Crushed Stone or Slag	Washed; Size 2B or 3A—1 1/2"	9 cu. yds.	405 cu. yds.	3"	Excellent mulch for short slopes and around plants and ornamentals. Use 2B where subject to traffic. (Approximately 2,000 lbs./cu. yd.). Frequently used over filter fabric for better weed control.
Hay or Straw	Air-dried; free of undesirable seeds & coarse materials	90-100 lbs. 2-3 bales	2 tons (100-120 bales)	cover about 90% surface	Use small grain straw where mulch is maintained for more than three months. Subject to wind blowing unless anchored. Most commonly used mulching material. Provides the best micro-environment for germinating seeds.
Jute twisted yarn	Undyed, unbleached plain weave. Warp 78 ends/yard., Weft 41 ends/yard. 60-90 lbs./roll	48" x 50 yds. or 48" x 75 yds.	—	—	Use without additional mulch. Tie down as per manufacturers specifications. Good for center line of concentrated water flow.
Excelsior wood fiber mats	Interlocking web of excelsior fibers with photodegradable plastic netting	8" x 100" 2-sided plastic, 48" x 180" 1-sided plastic	—	—	Use without additional mulch. Excellent for seeding establishment. Tie down as per manufacturers specifications. Approximately 72 lbs./roll for excelsior with plastic on both sides. Use two sided plastic for centerline of waterways.
Compost	Up to 3" pieces, moderately to highly stable	3-9 cu. yds.	134-402 cu. yds.	1-3"	Coarser textured mulches may be more effective in reducing weed growth and wind erosion.
Straw or coconut fiber, or combination	Photodegradable plastic net on one or two sides	Most are 6.5 ft. x 3.5 ft.	81 rolls	—	Designed to tolerate higher velocity water flow, centerlines of waterways, 60 sq. yds. per roll.

# STANDARD AND SPECIFICATIONS FOR STABILIZATION WITH SOD



## **Definition**

Stabilizing silt producing areas by establishing long term stands of grass with sod.

## **Purpose**

To stabilize the soil; reduce damage from sediment and runoff to downstream areas; enhance natural beauty.

## **Conditions Where Practice Applies**

On exposed soils that have a potential for causing off site environmental damage where a quick vegetative cover is desired. Moisture, either applied or natural, is essential to success.

## **Design Criteria**

1. Sod shall be bluegrass or a bluegrass/red fescue mixture or a perennial ryegrass for average sites. (CAUTION: Perennial ryegrass has limited cold tolerance and may winter kill.) Use turf type cultivars of tall fescue for shady, droughty, or otherwise more critical areas. For variety selection, contact Cornell Cooperative Extension Turf Specialist.
2. Sod shall be machine cut at a uniform soil thickness of 3/4 inch, plus or minus 1/4 inch. Measurement for thickness shall exclude top growth and thatch.
3. Standard size sections of sod shall be strong enough to support their own weight and retain their size and shape when suspended vertically from a firm grasp on the upper 10 percent of the section.
4. Sod shall be free of weeds and undesirable coarse weedy grasses. Wild native or pasture grass sod shall not be used

unless specified.

5. Sod shall not be harvested or transplanted when moisture content (excessively dry or wet) may adversely affect its survival.
6. Sod shall be harvested, delivered, and installed within a period of 36 hours. Sod not transplanted within this period shall be inspected and approved by the contracting officer or his designated representative prior to its installation.

## **Site Preparation**

Fertilizer and lime application rates shall be determined by soil tests. Under unusual circumstances where there is insufficient time for a complete soil test and the contracting officer agrees, fertilizer and lime materials may be applied in amounts shown in subsection 2 below. Slope land such as to provide good surface water drainage. Avoid depressions or pockets.

1. Prior to sodding, the surface shall be smoothed and cleared of all trash, debris, and of all roots, brush, wire, grade stakes and other objects that would interfere with planting, fertilizing or maintenance operations.
2. **The soil should be tested to determine the amounts of amendments needed.** Where the soil is acid or composed of heavy clays, ground limestone shall be spread to raise the pH to 6.5. If the soil must be fertilized before results of a soil test can be obtained to determine fertilizer needs, apply commercial fertilizer at 20 lbs. of 5-10-10 (or equivalent) and mix into the top 3 inches of soil with the required lime for every 1,000 square feet. Soil should be moist prior to sodding. Arrange for temporary storage of sod to keep it shaded and cool.

## **Sod Installation**

1. For the operation of laying, tamping, and irrigating for any areas, sod shall be completed within eight hours. During periods of excessively high temperature, the soil shall be lightly moistened immediately prior to laying the sod.
2. The first row of sod shall be laid in a straight line with subsequent rows placed parallel to, and tightly wedged against, each other. Lateral joints shall be staggered to promote more uniform growth and strength. Ensure that sod is not stretched or overlapped and that all joints are butted tight in order to prevent voids which would cause air drying of the roots. On sloping areas where erosion may be a problem, sod shall be laid with the long edges parallel to the contour and with staggered joints.

3. Secure the sod by tamping and pegging, or other approved methods. As sodding is completed in any one section, the entire area shall be rolled or tamped to ensure solid contact of roots with the soil surface.

4. Sod shall be watered immediately after rolling or tamping until the underside of the new sod pad and soil surface below the sod are thoroughly wet. Keep sod moist for at least two weeks.

### **Sod Maintenance**

1. In the absence of adequate rainfall, watering shall be performed daily, or as often as deemed necessary by the inspector, during the first week and in sufficient quantities to maintain moist soil to a depth of 4 inches. Watering should be done in the morning. Avoid excessive watering during applications.

2. After the first week, sod shall be watered as necessary to maintain adequate moisture and ensure establishment.

3. The first mowing should not be attempted until sod is firmly rooted. No more than 1/3 of the grass leaf shall be removed by the initial cutting or subsequent cuttings. Grass height shall be maintained between 2 and 3 inches unless

otherwise specified. Avoid heavy mowing equipment for several weeks to prevent rutting.

4. If the soil must be fertilized before results of a soil test can be obtained to determine fertilizer needs, apply fertilizer three to four weeks after sodding, at a rate of 1 pound nitrogen/1,000 sq.ft. Use a complete fertilizer with a 2-1-1 ratio.

5. Weed Control: Target herbicides for weeds present. Consult current Cornell Pest Control Recommendations for Commercial Turfgrass Management or consult the local office of Cornell Cooperative Extension.

6. Disease Control: Consult the local office of the Cornell Cooperative Extension.

### **Additional References**

1. Home Lawns, Establishment and Maintenance, CCE Information Bulletin 185, Revised November 1994. Cornell University, Ithaca, NY.

2. Installing a Sod Lawn. CCE Suffolk County, NY. Thomas Kowalsick February 1994, Revised January 1999. [www.cce.cornell.edu/counties/suffolk/grownet](http://www.cce.cornell.edu/counties/suffolk/grownet)



# STANDARD AND SPECIFICATIONS FOR STRAW BALE DIKE



## **Definition**

A temporary barrier of straw, or similar material, used to intercept sediment laden runoff from small drainage areas of disturbed soil.

## **Purpose**

The purpose of a bale dike is to reduce runoff velocity and effect deposition of the transported sediment load. Straw bale dikes have an estimated design life of three (3) months.

## **Conditions Where Practice Applies**

The straw bale dike is used where:

1. No other practice is feasible.

2. There is no concentration of water in a channel or other drainage way above the barrier.
3. Erosion would occur in the form of sheet erosion.
4. Length of slope above the straw bale dike does not exceed these limits.

Constructed Slope	Percent Slope	Slope Length (ft.)
2:1	50	25
3:1	33	50
4:1	25	75


Where slope gradient changes through the drainage area, steepness refers to the steepest slope section contributing to the straw bale dike.

The practice may also be used for a single family lot if the slope is less than 15 percent. The contributing drainage areas in this instance shall be less than one quarter of an acre per 100 feet of fence and the length of slope above the dike shall be less than 200 feet.

## **Design Criteria**

The above table is adequate, in general, for a one-inch rainfall event. Larger storms could cause failure of this practice. Use of this practice in sensitive areas for longer than one month should be specifically designed to store expected runoff. All bales shall be placed on the contour with cut edge of bale adhering to the ground. See Figure 5A.7 on page 5A.18 or details.

**Figure 5A.7**  
**Straw Bale Dike**



# STANDARD AND SPECIFICATIONS FOR SILT FENCE



## **Definition**

A temporary barrier of geotextile fabric installed on the contours across a slope used to intercept sediment laden runoff from small drainage areas of disturbed soil.

## **Purpose**

The purpose of a silt fence is to reduce runoff velocity and effect deposition of transported sediment load. Limits imposed by ultraviolet stability of the fabric will dictate the maximum period the silt fence may be used (approximately one year).

## **Conditions Where Practice Applies**

A silt fence may be used subject to the following conditions:

1. Maximum allowable slope lengths contributing runoff to a silt fence placed on a slope are:

<u>Slope Steepness</u>	<u>Maximum Length (ft.)</u>
2:1	25
3:1	50
4:1	75
5:1 or flatter	100

2. Maximum drainage area for overland flow to a silt fence shall not exceed ¼ acre per 100 feet of fence, with maximum ponding depth of 1.5 feet behind the fence; and
3. Erosion would occur in the form of sheet erosion; and
4. There is no concentration of water flowing to the barrier.

## **Design Criteria**

Design computations are not required for installations of 1 month or less. Longer installation periods should be designed for expected runoff. All silt fences shall be placed as close to the areas as possible, but at least 10 feet from the toe of a slope to allow for maintenance and roll down. The area beyond the fence must be undisturbed or stabilized.

Sensitive areas to be protected by silt fence may need to be reinforced by using heavy wire fencing for added support to prevent collapse.


Where ends of filter cloth come together, they shall be overlapped, folded and stapled to prevent sediment bypass. A detail of the silt fence shall be shown on the plan. See Figure 5A.8 on page 5A.21 for details.

## **Criteria for Silt Fence Materials**

1. Silt Fence Fabric: The fabric shall meet the following specifications unless otherwise approved by the appropriate erosion and sediment control plan approval authority. Such approval shall not constitute statewide acceptance.

<u>Fabric Properties</u>	<u>Minimum Acceptable Value</u>	<u>Test Method</u>
Grab Tensile Strength (lbs)	90	ASTM D1682
Elongation at Failure (%)	50	ASTM D1682

**Figure 5A.8**  
**Silt Fence**



# STANDARD AND SPECIFICATIONS FOR CHECK DAM



## **Definition**

Small barriers or dams constructed of stone, bagged sand or gravel, or other durable material across a drainage way.

## **Purpose**

To reduce erosion in a drainage channel by restricting the velocity of flow in the channel.

## **Condition Where Practice Applies**

This practice is used as a temporary or emergency measure to limit erosion by reducing velocities in small open channels that are degrading or subject to erosion and where permanent stabilization is impractical due to short period of usefulness and time constraints of construction.

## **Design Criteria**

**Drainage Area:** Maximum drainage area above the check dam shall not exceed two (2) acres.

**Height:** Not greater than 2 feet. Center shall be maintained 9 inches lower than abutments at natural ground elevation.

**Side Slopes:** Shall be 2:1 or flatter.

**Spacing:** The check dams shall be spaced as necessary in the channel so that the crest of the downstream dam is at the

elevation of the toe of the upstream dam. This spacing is equal to the height of the check dam divided by the channel slope.

Therefore:

$$S = h/s$$

Where:

S = spacing interval (ft.)

h = height of check dam (ft.)

s = channel slope (ft./ft.)

Example:

For a channel with a 4% slope and 2 ft. high stone check dams, they are spaced as follows:

$$S = \frac{2 \text{ ft.}}{.04 \text{ ft./ft.}} = 50 \text{ ft.}$$

**Stone size:** Use a well graded stone matrix 2 to 9 inches in size (NYS – DOT Light Stone Fill meets these requirements).

The overflow of the check dams will be stabilized to resist erosion that might be caused by the check dam. See Figure 5A.9 on page 5A.24 for details.


Check dams should be anchored in the channel by a cutoff trench 1.5 ft. wide and 0.5 ft. deep and lined with filter fabric to prevent soil migration.

## **Maintenance**

The check dams should be inspected after each runoff event. Correct all damage immediately. If significant erosion has occurred between structures, a liner of stone or other suitable material should be installed in that portion of the channel.

Remove sediment accumulated behind the dam as needed to allow channel to drain through the stone check dam and prevent large flows from carrying sediment over the dam. Replace stones as needed to maintain the design cross section of the structures.

### Figure 5A.9 Check Dam





# STANDARD AND SPECIFICATIONS FOR STORM DRAIN INLET PROTECTION



## **Definition**

A temporary, somewhat permeable barrier, installed around inlets in the form of a fence, berm or excavation around an opening, trapping water and thereby reducing the sediment content of sediment laden water by settling.

## **Purpose**

To prevent heavily sediment laden water from entering a storm drain system through inlets.

## **Conditions Where Practice Applies**

This practice shall be used where the drainage area to an inlet is disturbed, it is not possible to temporarily divert the storm drain outfall into a trapping device, and watertight blocking of inlets is not advisable. **It is not to be used in place of sediment trapping devices.** This may be used in conjunction with storm drain diversion to help prevent siltation of pipes installed with low slope angle.

## **Types of Storm Drain Inlet Practices**

There are four (4) specific types of storm drain inlet protection practices that vary according to their function, location, drainage area, and availability of materials:

- I. Excavated Drop Inlet Protection
- II. Fabric Drop Inlet Protection
- III. Stone & Block Drop Inlet Protection
- IV. Curb Drop Inlet Protection

## **Design Criteria**

**Drainage Area** – The drainage area for storm drain inlets shall not exceed one acre. The crest elevations of these practices shall provide storage and minimize bypass flow.

### **Type I – Excavated Drop Inlet Protection**

See details for Excavated Drop Inlet Protection in Figure 5A.11 on page 5A.29.

Limit the drainage area to the inlet device to 1 acre. Excavated side slopes shall be no steeper than 2:1. The minimum depth shall be 1 foot and the maximum depth 2 feet as measured from the crest of the inlet structure. Shape the excavated basin to fit conditions with the longest dimension oriented toward the longest inflow area to provide maximum trap efficiency. The capacity of the excavated basin should be established to contain 900 cubic feet per acre of disturbed area. Weep holes, protected by fabric and stone, should be provided for draining the temporary pool.

Inspect and clean the excavated basin after every storm. Sediment should be removed when 50 percent of the storage volume is achieved. This material should be incorporated into the site in a stabilized manner.

### **Type II – Fabric Drop Inlet Protection**

See Figure 5A.12 for details on Filter Fabric Drop Inlet Protection on page 5A.30.

Limit the drainage area to 1 acre per inlet device. Land area slope immediately surrounding this device should not exceed 1 percent. The maximum height of the fabric above the inlet crest shall not exceed 1.5 feet unless reinforced.

The top of the barrier should be maintained to allow overflow to drop into the drop inlet and not bypass the inlet to unprotected lower areas. Support stakes for fabric shall be a minimum of 3 feet long, spaced a maximum 3 feet apart. They should be driven close to the inlet so any overflow drops into the inlet and not on the unprotected soil. Improved performance and sediment storage volume can be obtained by excavating the area.

Inspect the fabric barrier after each rain event and make repairs as needed. Remove sediment from the pool area as

necessary with care not to undercut or damage the filter fabric. Upon stabilization of the drainage area, remove all materials and unstable sediment and dispose of properly. Bring the adjacent area of the drop inlet to grade, smooth and compact and stabilize in the appropriate manner to the site.

If straw bales are used in lieu of filter fabric, they should be placed tight with the cut edge adhering to the ground at least 3 inches below the elevation of the drop inlet. Two anchor stakes per bale shall be driven flush to bale surface. Straw bales will be replaced every 4 months until the area is stabilized.

### **Type III – Stone and Block Drop Inlet Protection**

See Figure 5A.13 for details on Stone and Block Drop Inlet Protection on page 5A.31.

Limit the drainage area to 1 acre at the drop inlet. The stone barrier should have a minimum height of 1 foot and a maximum height of 2 feet. Do not use mortar. The height should be limited to prevent excess ponding and bypass flow.

Recess the first course of blocks at least 2 inches below the crest opening of the storm drain for lateral support. Subsequent courses can be supported laterally if needed by placing a 2x4 inch wood stud through the block openings perpendicular to the course. The bottom row should have a few blocks oriented so flow can drain through the block to dewater the basin area.

The stone should be placed just below the top of the blocks on slopes of 2:1 or flatter. Place hardware cloth of wire mesh with ½ inch openings over all block openings to hold stone in place.

As an optional design, the concrete blocks may be omitted and the entire structure constructed of stone, ringing the outlet (“doughnut”). The stone should be kept at a 3:1 slope toward the inlet to keep it from being washed into the inlet.

A level area 1 foot wide and four inches below the crest will further prevent wash. Stone on the slope toward the inlet should be at least 3 inches in size for stability and 1 inch or smaller away from the inlet to control flow rate. The elevation of the top of the stone crest must be maintained 6 inches lower than the ground elevation down slope from the inlet to ensure that all storm flows pass over the stone into the storm drain and not past the structure. Temporary diking should be used as necessary to prevent bypass flow.

The barrier should be inspected after each rain event and repairs made where needed. Remove sediment as necessary to provide for accurate storage volume for subsequent rains. Upon stabilization of contributing drainage area, remove all materials and any unstable soil and dispose of properly.

Bring the disturbed area to proper grade, smooth, compact and stabilized in a manner appropriate to the site.

### **Type IV – Curb Drop Inlet Protection**

See Figure 5A. 14 for details on Curb Drop Inlet Protection on page 5A.32.

The drainage area should be limited to 1 acre at the drop inlet. The wire mesh must be of sufficient strength to support the filter fabric and stone with the water fully impounded against it. Stone is to be 2 inches in size and clean. The filter fabric must be of a type approved for this purpose with an equivalent opening size (EOS) of 40-85. The protective structure will be constructed to extend beyond the inlet 2 feet in both directions. Assure that storm flow does not bypass the inlet by installing temporary dikes (such as sand bags) directing flow into the inlet. Make sure that the overflow weir is stable. Traffic safety shall be integrated with the use of this practice.

The structure should be inspected after every storm event. Any sediment should be removed and disposed of on the site. Any stone missing should be replaced. Check materials for proper anchorage and secure as necessary.



# STANDARD AND SPECIFICATIONS FOR SEDIMENT TRAP



## **Definition**

A temporary sediment control device formed by excavation and/or embankment to intercept sediment laden runoff and retain the sediment.

## **Purpose**

The purpose of the structure is to intercept sediment-laden runoff and trap the sediment in order to protect drainage ways, properties, and rights-of-way below the sediment trap from sedimentation.

## **Conditions Where Practice Applies**

A sediment trap is usually installed in a drainage way, at a storm drain inlet, or other points of collection from a disturbed area.

Sediment traps should be used to artificially break up the natural drainage area into smaller sections where a larger device (sediment basin) would be less effective.

## **Design Criteria**

If any of the design criteria presented here cannot be met, see Standard and Specification for Sediment Basin on page 5A.49.

### **Drainage Area**

The drainage area for sediment traps shall be in accordance with the specific type of sediment trap used (Type I through V).

### **Location**

Sediment traps shall be located so that they can be installed

prior to grading or filling in the drainage area they are to protect. Traps must not be located any closer than 20 feet from a proposed building foundation if the trap is to function during building construction. Locate traps to obtain maximum storage benefit from the terrain and for ease of cleanout and disposal of the trapped sediment.

### **Trap Size**

The volume of a sediment trap as measured at the elevation of the crest of the outlet shall be at least 3,600 cubic feet per acre of drainage area. The volume of a constructed trap shall be calculated using standard mathematical procedures. The volume of a natural sediment trap may be approximated by the equation: Volume (cu.ft.) = 0.4 x surface area (sq.ft.) x maximum depth (ft.).

### **Trap Cleanout**

Sediment shall be removed and the trap restored to the original dimensions when the sediment has accumulated to ½ of the design depth of the trap. Sediment removed from the trap shall be deposited in a protected area and in such a manner that it will not erode.

### **Embankment**

All embankments for sediment traps shall not exceed five (5) feet in height as measured at the low point of the original ground along the centerline of the embankment. Embankments shall have a minimum four (4) foot wide top and side slopes of 2:1 or flatter. The embankment shall be compacted by traversing with equipment while it is being constructed. The embankment shall be stabilized with seed and mulch as soon as it is completed.

The elevation of the top of any dike directing water to any sediment trap will equal or exceed the maximum height of the outlet structure along the entire length of the trap.

### **Excavation**

All excavation operations shall be carried out in such a manner that erosion and water pollution shall be minimal. Excavated portions of sediment traps shall have 1:1 or flatter slopes.

### **Outlet**

The outlet shall be designed, constructed, and maintained in such a manner that sediment does not leave the trap and that erosion at or below the outlet does not occur.

Sediment traps must outlet onto stabilized (preferable undisturbed) ground, into a watercourse, stabilized channel, or into a storm drain system. Distance between inlet and outlet should be maximized to the longest length practicable.

**Trap Details Needed on Erosion and Sediment Control Plans**

Each trap shall be delineated on the plans in such a manner that it will not be confused with any other features. Each trap on a plan shall indicate all the information necessary to properly construct and maintain the structure. If the drawings are such that this information cannot be delineated on the drawings, then a table shall be developed. If a table is developed, then each trap on a plan shall have a number and the numbers shall be consecutive.

The following information shall be shown for each trap in a summary table format on the plans.

- 1. Trap number
- 2. Type of trap
- 3. Drainage area
- 4. Storage required
- 5. Storage provided (if applicable)
- 6. Outlet length or pipe sizes
- 7. Storage depth below outlet or cleanout elevation
- 8. Embankment height and elevation (if applicable)

**Type of Sediment Traps**

There are five (5) specific types of sediment traps which vary according to their function, location, or drainage area.

- I. Pipe Outlet Sediment Trap
- II. Grass Outlet Sediment Trap
- III. Catch Basin Sediment Trap
- IV. Stone Outlet Sediment Trap
- V. Riprap Outlet Sediment Trap

**I. Pipe Outlet Sediment Trap**

A Pipe Outlet Sediment Trap consists of a trap formed by embankment or excavation. The outlet for the trap is through a perforated riser and a pipe through the embankment. The outlet pipe and riser shall be made of steel, corrugated metal or other suitable material. The top of the embankment shall be at least 1 ½ feet above the crest of the riser. The top 2/3 of the riser shall be perforated with one (1) inch nominal diameter holes or slits spaced six (6) inches vertically and horizontally placed in the concave portion of the corrugated pipe.

No holes or slits will be allowed within six (6) inches of the top of the horizontal barrel. All pipe connections shall be watertight. The riser shall be wrapped with ½ to ¼ inch hardware cloth wire then wrapped with filter cloth with a sieve size between #40-80 and secured with strapping or

connecting band at the top and bottom of the cloth. The cloth shall cover an area at least six (6) inches above the highest hole and six (6) inches below the lowest hole. The top of the riser pipe shall not be covered with filter cloth. The riser shall have a base with sufficient weight to prevent flotation of the riser. Two approved bases are:

- 1. A concrete base 12 in. thick with the riser embedded 9 in. into the concrete base, or
- 2. One quarter inch, minimum, thick steel plate attached to the riser by a continuous weld around the circumference of the riser to form a watertight connection. The plate shall have 2.5 feet of stone, gravel, or earth placed on it to prevent flotation. In either case, each side of the square base measurement shall be the riser diameter plus 24 inches.

Pipe outlet sediment traps shall be limited to a five (5) acre maximum drainage area. Pipe outlet sediment traps may be interchangeable in the field with stone outlet or riprap sediment traps provided that these sediment traps are constructed in accordance with the detail and specifications for that trap.

Select pipe diameter from the following table:

**Minimum Sizes**

Barrel Diameter <sup>1</sup> (in.)	Riser Diameter <sup>1</sup> (in.)	Maximum Drainage Area (ac.)
12	15	1
15	18	2
18	21	3
21	24	4
21	27	5

<sup>1</sup> Barrel diameter may be same size as riser diameter.

See details for Pipe Outlet Sediment Trap ST-I in Figure 5A.16 (1) and 5A.16 (2) on pages 5A.38 and 5A.39.

**II. Grass Outlet Sediment Trap**

A Grass Outlet Sediment Trap consists of a trap formed by excavating the earth to create a holding area. The trap has a discharge point over natural existing grass. The outlet crest width (feet) shall be equal to four (4) times the drainage area (acres) with a minimum width of four (4) feet. The outlet shall be free of any restrictions to flow. The outlet lip must remain undisturbed and level. The volume of this trap shall be computed at the elevation of the crest of the outlet. Grass outlet sediment traps shall be limited to a five (5) acre maximum drainage area.

# STANDARD AND SPECIFICATIONS FOR SEDIMENT BASIN



## **Definition**

A temporary barrier or dam constructed across a drainage way or at other suitable locations to intercept sediment laden runoff and to trap and retain the sediment.

## **Scope**

This standard applies to the installation of temporary sediment basins on sites where: (a) failure of the structure would not result in loss of life, damage to homes or buildings, or interruption of use or service of public roads or utilities; (b) the drainage area does not exceed 100 acres; and (c) the basin is to be removed within 36 months after the beginning of construction of the basin.

Permanent (to function more than 36 months) sediment basins, or temporary basins exceeding the classification requirements for class 1 and 2, or structures that temporarily function as a sediment basin but are intended for use as a permanent pool shall be classified as permanent structures and shall conform to criteria appropriate for permanent structures. These structures shall be designed and constructed to conform to NRCS Standard And Specification No. 378 for Ponds in the National Handbook of Conservation Practices and the New York State Department of Environmental Conservation, "Guidelines for the Design of Dams." The total volume of permanent sediment basins shall equal to or exceed the capacity requirements for temporary basins contained herein.

## **Classification of Temporary Sediment Basins**

For the purpose of this standard, temporary sediment basins are classified as follows:

Class	1	2
Max. Drainage Area (acres)	100	100
Max. Height <sup>1</sup> of Dam (ft.)	10	15
Min. Embankment Top Width	8	10
Embankment Side Slopes	2:1 or Flatter	2 ½:1 or Flatter
Anti-Seep Control Required	Yes	Yes

<sup>1</sup> Height is measured from the low point of original ground at the downstream toe of the dam to the top of the dam.

## **Purpose**

The purpose of a sediment basin is to intercept sediment-laden runoff and reduce the amount of sediment leaving the disturbed area in order to protect drainage ways, properties, and rights-of-way below the sediment basin.

## **Conditions Where Practice Applies**

A sediment basin is appropriate where physical site conditions or land ownership restrictions preclude the installation of other erosion control measures to adequately control runoff, erosion, and sedimentation. However, it is strongly encouraged to use a basin in addition to other ESC measures if practicable. It may be used below construction operations which expose critical areas to soil erosion. The basin shall be maintained until the disturbed area is protected against erosion by permanent stabilization.

## **Design Criteria**

### **Compliance with Laws and Regulations**

Design and construction shall comply with state and local laws, ordinances, rules and regulations, including permits.

### **Location**

The sediment basin should be located to obtain the maximum storage benefit from the terrain and for ease of cleanout of the trapped sediment. It should be located to minimize interference with construction activities and

# STANDARD AND SPECIFICATIONS FOR DUST CONTROL



## Definition

The control of dust resulting from land-disturbing activities.

## Purpose

To prevent surface and air movement of dust from disturbed soil surfaces that may cause off-site damage, health hazards, and traffic safety problems.

## Conditions Where Practice Applies

On construction roads, access points, and other disturbed areas subject to surface dust movement and dust blowing where off-site damage may occur if dust is not controlled.

## Design Criteria

**Construction operations should be scheduled to minimize the amount of area disturbed at one time.** Buffer areas of vegetation should be left where practical. Temporary or permanent stabilization measures shall be installed. No specific design criteria is given; see construction specifications below for common methods of dust control.

Water quality must be considered when materials are selected for dust control. Where there is a potential for the material to wash off to a stream, ingredient information must be provided to the local permitting authority.

## Construction Specifications

**A. Non-driving Areas** – These areas use products and materials applied or placed on soil surfaces to prevent airborne migration of soil particles.

**Vegetative Cover** – For disturbed areas not subject to traffic, vegetation provides the most practical method of dust control (see Section 3).

**Mulch** (including gravel mulch) – Mulch offers a fast effective means of controlling dust. This can also include rolled erosion control blankets.

**Spray adhesives** – These are products generally composed of polymers in a liquid or solid form that are mixed with water to form an emulsion that is sprayed on the soil surface with typical hydroseeding equipment. The mixing ratios and application rates will be in accordance with the manufacturer's recommendations for the specific soils on the site. In no case should the application of these adhesives be made on wet soils or if there is a probability of precipitation within 48 hours of its proposed use. Material Safety Data Sheets will be provided to all applicators and others working with the material.

**B. Driving Areas** – These areas utilize water, polymer emulsions, and barriers to prevent dust movement from the traffic surface into the air.

**Sprinkling** – The site may be sprayed with water until the surface is wet. This is especially effective on haul roads and access routes.

**Polymer Additives** – These polymers are mixed with water and applied to the driving surface by a water truck with a gravity feed drip bar, spray bar or automated distributor truck. The mixing ratios and application rates will be in accordance with the manufacturer's recommendations. Incorporation of the emulsion into the soil will be done to the appropriate depth based on expected traffic. Compaction after incorporation will be by vibratory roller to a minimum of 95%. The prepared surface shall be moist and no application of the polymer will be made if there is a probability of precipitation within 48 hours of its proposed use. Material Safety Data Sheets will be provided to all applicators working with the material.

**Barriers** – Woven geotextiles can be placed on the driving surface to effectively reduce dust throw and particle migration on haul roads. Stone can also be used for construction roads for effective dust control.

**Windbreak** – A silt fence or similar barrier can control air currents at intervals equal to ten times the barrier height. Preserve existing wind barrier vegetation as much as practical.

# STANDARD AND SPECIFICATIONS FOR STABILIZED CONSTRUCTION ENTRANCE



## **Definition**

A stabilized pad of aggregate underlain with geotextile located at any point where traffic will be entering or leaving a construction site to or from a public right-of-way, street, alley, sidewalk, or parking area.

## **Purpose**

The purpose of stabilized construction entrance is to reduce or eliminate the tracking of sediment onto public rights-of-way or streets.

## **Conditions Where Practice Applies**

A stabilized construction entrance shall be used at all points of construction ingress and egress.

## **Design Criteria**

See Figure 5A.35 on page 5A.76 for details.

**Aggregate Size:** Use a matrix of 1-4 inch stone, or reclaimed or recycled concrete equivalent.

**Thickness:** Not less than six (6) inches.

**Width:** 12-foot minimum but not less than the full width of points where ingress or egress occurs. 24-foot minimum if there is only one access to the site.

**Length:** As required, but not less than 50 feet (except on a single residence lot where a 30 foot minimum would apply).

**Geotextile:** To be placed over the entire area to be covered with aggregate. Filter cloth will not be required on a single-family residence lot. Piping of surface water under entrance shall be provided as required. If piping is impossible, a mountable berm with 5:1 slopes will be permitted.

## **Criteria for Geotextile**

The geotextile shall be woven or nonwoven fabric consisting only of continuous chain polymeric filaments or yarns of polyester. The fabric shall be inert to commonly encountered chemicals, hydro-carbons, mildew, rot resistant, and conform to the fabric properties as shown:

Fabric Properties <sup>3</sup>	Light Duty <sup>1</sup> Roads Grade Subgrade	Heavy Duty <sup>2</sup> Haul Roads Rough Graded	Test Method
Grab Tensile Strength (lbs)	200	220	ASTM D1682
Elongation at Failure (%)	50	60	ASTM D1682
Mullen Brust Strength (lbs)	190	430	ASTM D3786
Puncture Strength (lbs)	40	125	ASTM D751 modified
Equivalent Opening Size	40-80	40-80	US Std Sieve CW-02215
Aggregate Depth	6	10	--

<sup>1</sup>Light Duty Road: Area sites that have been graded to subgrade and where most travel would be single axle vehicles and an occasional multi-axle truck. Acceptable materials are Trevira Spunbond 1115, Mirafi 100X, Typar 3401, or equivalent.

<sup>2</sup>Heavy Duty Road: Area sites with only rough grading, and where most travel would be multi-axle vehicles. Acceptable materials are Trevira Spunbond 1135, Mirafi 600X, or equivalent.

<sup>3</sup>Fabrics not meeting these specifications may be used only when design procedure and supporting documentation are supplied to determine aggregate depth and fabric strength.


## **Maintenance**

The entrance shall be maintained in a condition which will prevent tracking of sediment onto public rights-of-way or streets. This may require periodic top dressing with additional aggregate. All sediment spilled, dropped, or washed onto public rights-of-way must be removed immediately.

When necessary, wheels must be cleaned to remove sediment prior to entrance onto public rights-of-way. When washing is required, it shall be done on an area stabilized with aggregate, which drains into an approved sediment-trapping device. All sediment shall be prevented from entering storm drains, ditches, or watercourses.



**Figure 5A.35**  
**Stabilized Construction Entrance**



# STANDARD AND SPECIFICATIONS FOR GRASSED WATERWAY



## **Definition**

A natural or man-made channel of parabolic or trapezoidal cross-section that is below adjacent ground level and is stabilized by suitable vegetation. The flow channel is normally wide and shallow and conveys the runoff down the slope.

## **Purpose**

The purpose of a grassed waterway is to convey runoff without causing damage by erosion.

## **Conditions Where Practice Applies**

Grass waterways are used where added vegetative protection is needed to control erosion resulting from concentrated runoff.

## **Design Criteria**

### **Capacity**

The minimum capacity shall be that required to confine the peak rate of runoff expected from a 10-year frequency rainfall event or a higher frequency corresponding to the hazard involved. This requirement for confinement may be waived on slopes of less than one (1) percent where out-of-bank flow will not cause erosion or property damage.

Peak rates of runoff values used in determining the capacity requirements shall be computed by TR-55, Urban Hydrology for Small Watersheds, or other appropriate methods.

Where there is base flow, it shall be handled by a stone

center, subsurface drain, or other suitable means since sustained wetness usually prevents adequate vegetative cover. The cross-sectional area of the stone center or subsurface drain size to be provided shall be determined by using a flow rate of 0.1 cfs/acre or by actual measurement of the maximum base flow.

### **Velocity**

Please see Table 5B.1, Diversion Maximum Permissible Design Velocities, for seed, soil, and velocity variables.

### **Cross Section**

The design water surface elevation of a grassed waterway receiving water from diversions or other tributary channels shall be equal to or less than the design water surface elevation in the diversion or other tributary channels.

The top width of parabolic waterways shall not exceed 30 feet and the bottom width of trapezoidal waterways shall not exceed 15 feet unless multiple or divided waterways, stone center, or other means are provided to control meandering of low flows.

### **Structural Measures**


In cases where grade or erosion problems exist, special control measures may be needed such as lined waterways (5B.17), or grade stabilization measures (5B.31). Where needed, these measures will be supported by adequate design computations. For typical cross sections of waterways with riprap sections or stone centers, refer to Figure 5B.8 on page 5B.13.

The design procedures for parabolic and trapezoidal channels are available in the NRCS Engineering Field Handbook; Figure 5B.9 on page 5B.14 also provides a design chart for parabolic waterway.


### **Outlets**

Each waterway shall have a stable outlet. The outlet may be another waterway, a stabilized open channel, grade stabilization structure, etc. In all cases, the outlet must discharge in such a manner as not to cause erosion. Outlets shall be constructed and stabilized prior to the operation of the waterway.

**Figure 5B.8**  
**Typical Waterway Cross Sections**




Waterway with stone center drain. "V" section shaped by motor grader.



Waterway with stone center drain. Rounded section shaped by bulldozer.



**Figure 5B.10**  
**Grassed Waterway**



# STANDARD AND SPECIFICATIONS FOR LINED WATERWAY OR OUTLET



## **Definition**

A waterway or outlet with a lining of concrete, stone, or other permanent material. The lined section extends up the side slopes to the designed depth. The earth above the permanent lining may be vegetated or otherwise protected.

## **Purpose**

To provide for the disposal of concentrated runoff without damage from erosion or flooding, where grassed waterways would be inadequate due to high velocities.

## **Scope**

This standard applies to waterways or outlets with linings of cast-in-place concrete, flagstone mortared in place, rock riprap, gabions, or similar permanent linings. It does not apply to irrigation ditch or canal linings, grassed waterways with stone centers or small lined sections that carry prolonged low flows, or to reinforced concrete channels. The maximum capacity of the waterway flowing at design depth shall not exceed 100 cubic feet per second.

## **Conditions Where Practice Applies**

This practice applies where the following or similar conditions exist:

1. Concentrated runoff is such that a lining is required to control erosion.
2. Steep grades, wetness, prolonged base flow, seepage, or piping that would cause erosion.

3. The location is such that damage from use by people or animals precludes use of vegetated waterways or outlets.
4. Soils are highly erosive or other soil and climate conditions preclude using vegetation.
5. High value property or adjacent facilities warrant the extra cost to contain design runoff in a limited space.

## **Design Criteria**

### **Capacity**

1. The minimum capacity shall be adequate to carry the peak rate of runoff from a 10-year, 24-hour storm. Velocity shall be computed using Manning's equation with a coefficient of roughness "n" as follows:

<b><u>Lined Material</u></b>	<b><u>"n"</u></b>
Concrete (Type):	
Trowel Finish	0.015
Float Finish	0.019
Gunitite	0.019
Flagstone	0.022
Riprap	Determine from Figure 5B.11 on page 5B.19
Gabion	0.030

2. Riprap gradation and filter (bedding) are generally designed in accordance with criteria set forth in the National Cooperative Highway Research Program Report 108, available from the University Microfilm International, 300 N. Zee Road, Ann Arbor, Michigan 48016, Publication No. PB-00839; or the Hydraulic Engineering Circular No. 11, prepared by the U.S. Bureau of Public Roads, available from Federal Highway Administration, 400 7<sup>th</sup> Street, S.W., Washington, D.C. 20590, HNC-31, or the procedure in the USDA-NRCS's Engineering Field Manual, Chapter 16.

### **Velocity**

1. Maximum design velocity shall be as shown below. Except for short transition sections, flow with a channel gradient within the range of 0.7 to 1.3 of this

# NOI for coverage under Stormwater General Permit for Construction Activity

version 1.35

(Submission #: HPS-A7XG-ZBAA5, version 1)

## Details

---

**Originally Started By** Mark Tompkins

**Alternate Identifier** Lewis County Public Safety Parking Lot Project

**Submission ID** HPS-A7XG-ZBAA5

**Submission Reason** New

**Status** Draft

## Form Input

---

### Owner/Operator Information

**Owner/Operator Name (Company/Private Owner/Municipality/Agency/Institution, etc.)**

Lewis County

**Owner/Operator Contact Person Last Name (NOT CONSULTANT)**

O'Connor

**Owner/Operator Contact Person First Name**

Matthew

**Owner/Operator Mailing Address**

7660 North State Street

**City**

Lowville

**State**

NY

**Zip**

13367

**Phone**

(315) 376-5321

**Email**

mattoconnor@lewiscounty.ny.gov

**Federal Tax ID**

NONE PROVIDED

**Project Location****Project/Site Name**

Lewis County Public Safety Parking Lot Project

**Street Address (Not P.O. Box)**

5252 Outer Stowe Street

**Side of Street**

East

**City/Town/Village (THAT ISSUES BUILDING PERMIT)**

Village of Lowville

**State**

NY

**Zip**

13367

**DEC Region**

6

**County**

LEWIS

**Name of Nearest Cross Street**

Bardo Road

**Distance to Nearest Cross Street (Feet)**

50

**Project In Relation to Cross Street**

South

**Tax Map Numbers Section-Block-Parcel**

212.15-01-34.100

## **Tax Map Numbers**

212.15-01-34.100

### **1. Coordinates**

---

Provide the Geographic Coordinates for the project site. The two methods are:

- Navigate to the project location on the map (below) and click to place a marker and obtain the XY coordinates.
- The "Find Me" button will provide the lat/long for the person filling out this form. Then pan the map to the correct location and click the map to place a marker and obtain the XY coordinates.

**Navigate to your location and click on the map to get the X,Y coordinates**

43.778544899830564,-75.50029037004352

## **Project Details**

### **2. What is the nature of this project?**

Redevelopment with no increase in impervious area

### **3. Select the predominant land use for both pre and post development conditions.**

#### **Pre-Development Existing Landuse**

Other: Public Safety Facility buildings and parking lots

#### **Post-Development Future Land Use**

Other: Public Safety Facility buildings and parking lots

### **3a. If Single Family Subdivision was selected in question 3, enter the number of subdivision lots.**

NONE PROVIDED

---

4. In accordance with the larger common plan of development or sale, enter the total project site acreage, the acreage to be disturbed and the future impervious area (acreage)within the disturbed area.

\*\*\* ROUND TO THE NEAREST TENTH OF AN ACRE. \*\*\*

#### **Total Site Area (acres)**

8

#### **Total Area to be Disturbed (acres)**

2.01

#### **Existing Impervious Area to be Disturbed (acres)**

1.37

**Future Impervious Area Within Disturbed Area (acres)**

1.30

**5. Do you plan to disturb more than 5 acres of soil at any one time?**

No

---

**6. Indicate the percentage (%) of each Hydrologic Soil Group(HSG) at the site.**

**A (%)**

0

**B (%)**

0

**C (%)**

18

**D (%)**

82

**7. Is this a phased project?**

No

**8. Enter the planned start and end dates of the disturbance activities.**

**Start Date**

07/19/2023

**End Date**

05/17/2024

**9. Identify the nearest surface waterbody(ies) to which construction site runoff will discharge.**

Tributary to Mill Creek

**9a. Type of waterbody identified in question 9?**

Stream/Creek On Site

**Other Waterbody Type Off Site Description**

NONE PROVIDED

**9b. If "wetland" was selected in 9A, how was the wetland identified?**

NONE PROVIDED

**10. Has the surface waterbody(ies) in question 9 been identified as a 303(d) segment in Appendix E of GP-0-20-001?**

Yes

**11. Is this project located in one of the Watersheds identified in Appendix C of GP-0-20-001?**

No

**12. Is the project located in one of the watershed areas associated with AA and AA-S classified waters?**

No

**If No, skip question 13.**

**13. Does this construction activity disturb land with no existing impervious cover and where the Soil Slope Phase is identified as D (provided the map unit name is inclusive of slopes greater than 25%), E or F on the USDA Soil Survey?**

NONE PROVIDED

**If Yes, what is the acreage to be disturbed?**

NONE PROVIDED

**14. Will the project disturb soils within a State regulated wetland or the protected 100 foot adjacent area?**

No

**15. Does the site runoff enter a separate storm sewer system (including roadside drains, swales, ditches, culverts, etc)?**

Yes

**16. What is the name of the municipality/entity that owns the separate storm sewer system?**

Lewis County

**17. Does any runoff from the site enter a sewer classified as a Combined Sewer?**

No

**18. Will future use of this site be an agricultural property as defined by the NYS Agriculture and Markets Law?**

No

**19. Is this property owned by a state authority, state agency, federal government or local government?**

Yes

**20. Is this a remediation project being done under a Department approved work plan? (i.e. CERCLA, RCRA, Voluntary Cleanup Agreement, etc.)**

No

## **Required SWPPP Components**

**21. Has the required Erosion and Sediment Control component of the SWPPP been developed in conformance with the current NYS Standards and Specifications for Erosion and Sediment Control (aka Blue Book)?**

Yes

**22. Does this construction activity require the development of a SWPPP that includes the post-construction stormwater management practice component (i.e. Runoff Reduction, Water Quality and Quantity Control practices/techniques)?**

Yes

**If you answered No in question 22, skip question 23 and the Post-construction Criteria and Post-construction SMP Identification sections.**

**23. Has the post-construction stormwater management practice component of the SWPPP been developed in conformance with the current NYS Stormwater Management Design Manual?**

Yes

**24. The Stormwater Pollution Prevention Plan (SWPPP) was prepared by:**  
Professional Engineer (P.E.)

**SWPPP Preparer**

GYMO Architecture, Engineering, and Land Surveying, D.P.C.

**Contact Name (Last, Space, First)**

Mark Tompkins

**Mailing Address**

18969 US Route 11

**City**

Watertown

**State**

NY

**Zip**

13601

**Phone**

3157883900

**Email**

mtompkins@gymodpc.com

**Download SWPPP Preparer Certification Form**

Please take the following steps to prepare and upload your preparer certification form:

- 1) Click on the link below to download a blank certification form
- 2) The certified SWPPP preparer should sign this form



3) Scan the signed form

4) Upload the scanned document

[Download SWPPP Preparer Certification Form](#)

**Please upload the SWPPP Preparer Certification**

swpppcert - Preparer.pdf - 05/02/2023 11:03 AM

**Comment**

NONE PROVIDED

## **Erosion & Sediment Control Criteria**

**25. Has a construction sequence schedule for the planned management practices been prepared?**

Yes

**26. Select all of the erosion and sediment control practices that will be employed on the project site:**

### **Temporary Structural**

Check Dams

Dust Control

Silt Fence

Stabilized Construction Entrance

### **Biotechnical**

None

### **Vegetative Measures**

Mulching

Protecting Vegetation

Seeding

Topsoiling

### **Permanent Structural**

Rock Outlet Protection

### **Other**

NONE PROVIDED

## **Post-Construction Criteria**

**\* IMPORTANT: Completion of Questions 27-39 is not required if response to Question 22 is No.**

**27. Identify all site planning practices that were used to prepare the final site plan/layout for the project.**

Preservation of Undisturbed Area  
Reduction of Clearing and Grading  
Roadway Reduction  
Sidewalk Reduction  
Driveway Reduction  
Parking Reduction

**27a. Indicate which of the following soil restoration criteria was used to address the requirements in Section 5.1.6("Soil Restoration") of the Design Manual (2010 version).**

All disturbed areas will be restored in accordance with the Soil Restoration requirements in Table 5.3 of the Design Manual (see page 5-22).

**28. Provide the total Water Quality Volume (WQv) required for this project (based on final site plan/layout). (Acre-feet)**

.024

**29. Post-construction SMP Identification**

Use the Post-construction SMP Identification section to identify the RR techniques (Area Reduction), RR techniques(Volume Reduction) and Standard SMPs with RRv Capacity that were used to reduce the Total WQv Required (#28).

Identify the SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

Note: Redevelopment projects shall use the Post-Construction SMP Identification section to identify the SMPs used to treat and/or reduce the WQv required. If runoff reduction techniques will not be used to reduce the required WQv, skip to question 33a after identifying the SMPs.

**30. Indicate the Total RRv provided by the RR techniques (Area/Volume Reduction) and Standard SMPs with RRv capacity identified in question 29. (acre-feet)**

NONE PROVIDED

**31. Is the Total RRv provided (#30) greater than or equal to the total WQv required (#28)?**

NONE PROVIDED

**If Yes, go to question 36. If No, go to question 32.**

**32. Provide the Minimum RRv required based on HSG. [Minimum RRv Required = (P) (0.95) (Ai) / 12, Ai=(s) (Aic)] (acre-feet)**

NONE PROVIDED

**32a. Is the Total RRv provided (#30) greater than or equal to the Minimum RRv Required (#32)?**

NONE PROVIDED

**If Yes, go to question 33.**

Note: Use the space provided in question #39 to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). A detailed evaluation of the specific site limitations and justification for not reducing 100% of the WQv required (#28) must also be included in the SWPPP.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

**33. SMPs**

Use the Post-construction SMP Identification section to identify the Standard SMPs and, if applicable, the Alternative SMPs to be used to treat the remaining total WQv (=Total WQv Required in #28 - Total RRv Provided in #30).

Also, provide the total impervious area that contributes runoff to each practice selected.

NOTE: Use the Post-construction SMP Identification section to identify the SMPs used on Redevelopment projects.

**33a. Indicate the Total WQv provided (i.e. WQv treated) by the SMPs identified in question #33 and Standard SMPs with RRv Capacity identified in question #29. (acre-feet)**

.025

Note: For the standard SMPs with RRv capacity, the WQv provided by each practice = the WQv calculated using the contributing drainage area to the practice - provided by the practice. (See Table 3.5 in Design Manual)

**34. Provide the sum of the Total RRv provided (#30) and the WQv provided (#33a).**

.025

**35. Is the sum of the RRv provided (#30) and the WQv provided (#33a) greater than or equal to the total WQv required (#28)?**

Yes

If Yes, go to question 36.

If No, sizing criteria has not been met; therefore, NOI can not be processed. SWPPP preparer must modify design to meet sizing criteria.

**36. Provide the total Channel Protection Storage Volume (CPv required and provided or select waiver (#36a), if applicable.**

**CPv Required (acre-feet)**

NONE PROVIDED

**CPv Provided (acre-feet)**

NONE PROVIDED

**36a. The need to provide channel protection has been waived because:**

NONE PROVIDED

**37. Provide the Overbank Flood (Qp) and Extreme Flood (Qf) control criteria or select waiver (#37a), if applicable.**

**Overbank Flood Control Criteria (Qp)**

**Pre-Development (CFS)**

NONE PROVIDED

**Post-Development (CFS)**

NONE PROVIDED

**Total Extreme Flood Control Criteria (Qf)**

**Pre-Development (CFS)**

NONE PROVIDED

**Post-Development (CFS)**

NONE PROVIDED

**37a. The need to meet the Qp and Qf criteria has been waived because:**

NONE PROVIDED

**38. Has a long term Operation and Maintenance Plan for the post-construction stormwater management practice(s) been developed?**

Yes

**If Yes, Identify the entity responsible for the long term Operation and Maintenance**

Lewis County

**39. Use this space to summarize the specific site limitations and justification for not reducing 100% of WQv required (#28). (See question #32a) This space can also be used for other pertinent project information.**

The project site contains approximately 1.37 acres of existing impervious surfaces that will be disturbed during construction. The required WQv for the project was determined to be 25% of the WQv calculated using the existing impervious coverage. Of the original 1.37 acres of impervious coverage, a total of approximately 1.30 acres are proposed to be redeveloped. The remaining 0.07 acres of existing impervious area is proposed to be reclaimed as lawn area. The WQv treatment goal is achieved using a combination of a 0.07-acre impervious coverage reduction and sheet flow to vegetated filter strips. A detailed hydraulic analysis of the project site was not performed due to the fact that the proposed project involves redevelopment only, will result in a reduction in impervious coverage on the site, and will not alter the existing hydrology of the site. Resultant from this, Stormwater should be discharged from the site at a rate less than or equal to the existing flow off site.

## **Post-Construction SMP Identification**

### **Runoff Reduction (RR) Techniques, Standard Stormwater Management Practices (SMPs) and Alternative SMPs**

Identify the Post-construction SMPs to be used by providing the total impervious area that contributes runoff to each technique/practice selected. For the Area Reduction Techniques, provide the total contributing area (includes pervious area) and, if applicable, the total impervious area that contributes runoff to the technique/practice.

#### **RR Techniques (Area Reduction)**

---

Round to the nearest tenth

##### **Total Contributing Acres for Conservation of Natural Area (RR-1)**

0.07

##### **Total Contributing Impervious Acres for Conservation of Natural Area (RR-1)**

0.07

##### **Total Contributing Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)**

0.69

##### **Total Contributing Impervious Acres for Sheetflow to Riparian Buffers/Filter Strips (RR-2)**

0.26

##### **Total Contributing Acres for Tree Planting/Tree Pit (RR-3)**

NONE PROVIDED

##### **Total Contributing Impervious Acres for Tree Planting/Tree Pit (RR-3)**

NONE PROVIDED

##### **Total Contributing Acres for Disconnection of Rooftop Runoff (RR-4)**

NONE PROVIDED

#### **RR Techniques (Volume Reduction)**

---

##### **Total Contributing Impervious Acres for Disconnection of Rooftop Runoff (RR-4)**

NONE PROVIDED

##### **Total Contributing Impervious Acres for Vegetated Swale (RR-5)**

NONE PROVIDED

##### **Total Contributing Impervious Acres for Rain Garden (RR-6)**

NONE PROVIDED

**Total Contributing Impervious Acres for Stormwater Planter (RR-7)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Rain Barrel/Cistern (RR-8)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Porous Pavement (RR-9)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Green Roof (RR-10)**  
NONE PROVIDED

**Standard SMPs with RRv Capacity**

---

**Total Contributing Impervious Acres for Infiltration Trench (I-1)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Infiltration Basin (I-2)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Dry Well (I-3)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Underground Infiltration System (I-4)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Bioretention (F-5)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Dry Swale (O-1)**  
NONE PROVIDED

**Standard SMPs**

---

**Total Contributing Impervious Acres for Micropool Extended Detention (P-1)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Wet Pond (P-2)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Wet Extended Detention (P-3)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Multiple Pond System (P-4)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Pocket Pond (P-5)**  
NONE PROVIDED

**Total Contributing Impervious Acres for Surface Sand Filter (F-1)**

NONE PROVIDED

**Total Contributing Impervious Acres for Underground Sand Filter (F-2)**

NONE PROVIDED

**Total Contributing Impervious Acres for Perimeter Sand Filter (F-3)**

NONE PROVIDED

**Total Contributing Impervious Acres for Organic Filter (F-4)**

NONE PROVIDED

**Total Contributing Impervious Acres for Shallow Wetland (W-1)**

NONE PROVIDED

**Total Contributing Impervious Acres for Extended Detention Wetland (W-2)**

NONE PROVIDED

**Total Contributing Impervious Acres for Pond/Wetland System (W-3)**

NONE PROVIDED

**Total Contributing Impervious Acres for Pocket Wetland (W-4)**

NONE PROVIDED

**Total Contributing Impervious Acres for Wet Swale (O-2)**

NONE PROVIDED

**Alternative SMPs (DO NOT INCLUDE PRACTICES BEING USED FOR  
PRETREATMENT ONLY)**

---

**Total Contributing Impervious Area for Hydrodynamic**

NONE PROVIDED

**Total Contributing Impervious Area for Wet Vault**

NONE PROVIDED

**Total Contributing Impervious Area for Media Filter**

NONE PROVIDED

**"Other" Alternative SMP?**

NONE PROVIDED

**Total Contributing Impervious Area for "Other"**

NONE PROVIDED

**Provide the name and manufacturer of the alternative SMPs (i.e. proprietary practice(s)) being used for WQv treatment.**

**Note: Redevelopment projects which do not use RR techniques, shall use questions 28, 29, 33 and 33a to provide SMPs used, total WQv required and total WQv provided for the project.**

**Manufacturer of Alternative SMP**

NONE PROVIDED

**Name of Alternative SMP**

NONE PROVIDED

## **Other Permits**

**40. Identify other DEC permits, existing and new, that are required for this project/facility.**

None

**If SPDES Multi-Sector GP, then give permit ID**

NONE PROVIDED

**If Other, then identify**

NONE PROVIDED

**41. Does this project require a US Army Corps of Engineers Wetland Permit?**

No

**If "Yes," then indicate Size of Impact, in acres, to the nearest tenth**

NONE PROVIDED

**42. If this NOI is being submitted for the purpose of continuing or transferring coverage under a general permit for stormwater runoff from construction activities, please indicate the former SPDES number assigned.**

NONE PROVIDED

## **MS4 SWPPP Acceptance**

**43. Is this project subject to the requirements of a regulated, traditional land use control MS4?**

No

**If No, skip question 44**

**44. Has the "MS4 SWPPP Acceptance" form been signed by the principal executive officer or ranking elected official and submitted along with this NOI?**

NONE PROVIDED

**MS4 SWPPP Acceptance Form Download**

Download form from the link below. Complete, sign, and upload.

[MS4 SWPPP Acceptance Form](#)



### MS4 Acceptance Form Upload

NONE PROVIDED

#### Comment

NONE PROVIDED

## Owner/Operator Certification

### Owner/Operator Certification Form Download

Download the certification form by clicking the link below. Complete, sign, scan, and upload the form.

[Owner/Operator Certification Form \(PDF, 45KB\)](#)

### Upload Owner/Operator Certification Form

swpppaccept - Owner.pdf - 05/02/2023 11:03 AM

#### Comment

NONE PROVIDED

## Attachments

---

Date	Attachment Name	Context	User
5/2/2023 11:03 AM	swpppcert - Preparer.pdf	Attachment	Mark Tompkins
5/2/2023 11:03 AM	swpppaccept - Owner.pdf	Attachment	Mark Tompkins

**New York State Department of Environmental Conservation  
Division of Water  
625 Broadway, 4th Floor  
Albany, New York 12233-3505**

\*(NOTE: Submit completed form to address above)\*

**NOTICE OF TERMINATION** for Storm Water Discharges Authorized  
under the SPDES General Permit for Construction Activity

**Please indicate your permit identification number:** NYR \_\_\_\_ \_

**I. Owner or Operator Information**

1. Owner/Operator Name:

2. Street Address:

3. City/State/Zip:

4. Contact Person:

4a. Telephone:

4b. Contact Person E-Mail:

**II. Project Site Information**

5. Project/Site Name:

6. Street Address:

7. City/Zip:

8. County:

**III. Reason for Termination**

9a. ☐ All disturbed areas have achieved final stabilization in accordance with the general permit and SWPPP. **\*Date final stabilization completed** (month/year): \_\_\_\_\_

9b. ☐ Permit coverage has been transferred to new owner/operator. Indicate new owner/operator's permit identification number: NYR \_\_\_\_ \_

(Note: Permit coverage can not be terminated by owner identified in I.1. above until new owner/operator obtains coverage under the general permit)

9c. ☐ Other (Explain on Page 2)

**IV. Final Site Information:**

10a. Did this construction activity require the development of a SWPPP that includes post-construction stormwater management practices? ☐ yes ☐ no (If no, go to question 10f.)

10b. Have all post-construction stormwater management practices included in the final SWPPP been constructed? ☐ yes ☐ no (If no, explain on Page 2)

10c. Identify the entity responsible for long-term operation and maintenance of practice(s)?

\_\_\_\_\_

**NOTICE OF TERMINATION for Storm Water Discharges Authorized under the  
SPDES General Permit for Construction Activity - continued**

10d. Has the entity responsible for long-term operation and maintenance been given a copy of the operation and maintenance plan required by the general permit?    ☐ yes    ☐ no

10e. Indicate the method used to ensure long-term operation and maintenance of the post-construction stormwater management practice(s):

- ☐ Post-construction stormwater management practice(s) and any right-of-way(s) needed to maintain practice(s) have been deeded to the municipality.
- ☐ Executed maintenance agreement is in place with the municipality that will maintain the post-construction stormwater management practice(s).
- ☐ For post-construction stormwater management practices that are privately owned, a mechanism is in place that requires operation and maintenance of the practice(s) in accordance with the operation and maintenance plan, such as a deed covenant in the owner or operator's deed of record.
- ☐ For post-construction stormwater management practices that are owned by a public or private institution (e.g. school, university or hospital), government agency or authority, or public utility; policy and procedures are in place that ensures operation and maintenance of the practice(s) in accordance with the operation and maintenance plan.

10f. Provide the total area of impervious surface (i.e. roof, pavement, concrete, gravel, etc.) constructed within the disturbance area? \_\_\_\_\_  
(acres)

11. Is this project subject to the requirements of a regulated, traditional land use control MS4?    ☐ yes  
☐ no  
(If Yes, complete section VI - "MS4 Acceptance" statement)

**V. Additional Information/Explanation:**  
(Use this section to answer questions 9c. and 10b., if applicable)

**VI. MS4 Acceptance - MS4 Official (principal executive officer or ranking elected official) or Duly Authorized Representative** (Note: Not required when 9b. is checked -transfer of coverage)

I have determined that it is acceptable for the owner or operator of the construction project identified in question 5 to submit the Notice of Termination at this time.

Printed Name:

Title/Position:

Signature:

Date:

**NOTICE OF TERMINATION** for Storm Water Discharges Authorized under the  
SPDES General Permit for Construction Activity - continued

**VII. Qualified Inspector Certification - Final Stabilization:**

I hereby certify that all disturbed areas have achieved final stabilization as defined in the current version of the general permit, and that all temporary, structural erosion and sediment control measures have been removed. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

**VIII. Qualified Inspector Certification - Post-construction Stormwater Management Practice(s):**

I hereby certify that all post-construction stormwater management practices have been constructed in conformance with the SWPPP. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

**IX. Owner or Operator Certification**

I hereby certify that this document was prepared by me or under my direction or supervision. My determination, based upon my inquiry of the person(s) who managed the construction activity, or those persons directly responsible for gathering the information, is that the information provided in this document is true, accurate and complete. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of the referenced permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Printed Name:

Title/Position:

Signature:

Date:

(NYS DEC Notice of Termination - January 2015)



# Owner/Operator Certification Form

## SPDES General Permit For Stormwater Discharges From Construction Activity (GP-0-20-001)

Project/Site Name: Lewis County Public Safety Parking Lot Project

eNOI Submission Number: HPS-A7XG-ZBAA5

eNOI Submitted by: ☐ Owner/Operator ☒ SWPPP Preparer ☐ Other

### Certification Statement - Owner/Operator

I have read or been advised of the permit conditions and believe that I understand them. I also understand that, under the terms of the permit, there may be reporting requirements. I hereby certify that this document and the corresponding documents were prepared under my direction or supervision. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I further understand that coverage under the general permit will be identified in the acknowledgment that I will receive as a result of submitting this NOI and can be as long as sixty (60) business days as provided for in the general permit. I also understand that, by submitting this NOI, I am acknowledging that the SWPPP has been developed and will be implemented as the first element of construction, and agreeing to comply with all the terms and conditions of the general permit for which this NOI is being submitted.

Owner/Operator First Name

M.I. Last Name

Ryan Piche Ryan m. Piche

Signature

5/1/2023  
Date



# SWPPP Preparer Certification Form

*SPDES General Permit for Stormwater  
Discharges From Construction Activity  
(GP-0-20-001)*

## Project Site Information

### Project/Site Name

Lewis County Public Safety Building Parking Lot

## Owner/Operator Information

### Owner/Operator (Company Name/Private Owner/Municipality Name)

Lewis County

## Certification Statement – SWPPP Preparer

I hereby certify that the Stormwater Pollution Prevention Plan (SWPPP) for this project has been prepared in accordance with the terms and conditions of the GP-0-20-001. Furthermore, I understand that certifying false, incorrect or inaccurate information is a violation of this permit and the laws of the State of New York and could subject me to criminal, civil and/or administrative proceedings.

Matthew

First name

J

MI

Cervini

Last Name

  
Signature

  
Date

## ***APPENDIX D – STORM WATER CALCULATIONS***



Equations and Constants			
WQv* = P(Rv)(A)/12		P = 0.9	
Rv = 0.05 + 0.009(I)		1 ac-ft = 43560	ft <sup>3</sup>
RRv = P(Rv*)(Ai)/12		Rv* = 0.95	
Ai = S(Aic)			

Reduction Factor S	
HSG A	0.55
HSG B	0.4
HSG C	0.3
HSG D	0.2

Lewis County Public Safety Building Water Quality Calcs														
WQV & RRV Provided														
D.A. #	Group A Soils (%)	Group B Soils (%)	Group C Soils (%)	Group D Soils (%)	Impervious Area (ac)	S	I (%)	Rv	A (ac)	WQv (ft <sup>3</sup> )	Aic (ac)	Ai (ac)	RRv Provided	Description
All	0.00	0.00	0.00	100.00	0.07	0.20	100.0	0.9500	0.07	217	0.07	0.01		Impervious Area Reduction
1	0.00	0.00	25.00	75.00	0.26	0.23	37.7	0.3891	0.69	877	0.26	0.06		Vegetated Filter Strip
WQV & RRV Required (Redevelopment)														
D.A. #	Group A Soils (%)	Group B Soils (%)	Group C Soils (%)	Group D Soils (%)	Impervious Area (ac)	S	I (%)	Rv	A (ac)	WQv (ft <sup>3</sup> )	Aic (ac)	Ai (ac)	Min RRv (ft <sup>3</sup> )	Notes
Redev.	0.00	0.00	18.00	82.00	1.37	0.22	100.0	0.9500	1.37	1063	1.37	0.30	927	Required WQv = 25% calc. WQv No required RRv for Redevelopment
	*WQv (ac-ft)	RRv (ac-ft)												
Required	0.024	0.000												
Provided	0.025	0.000												

\*Project is redevelopment of existing impervious so goal is to treat 25% of original WQv. This will be achieved by reducing the impervious coverage of the site by .07 acres and utilizing vegetated Filter Strips to provide the remaining require WQv.